



## 1555/1575 Queen Street East Project Construction Liaison Committee Meeting Minutes

**Meeting No:** 05

**Location:** Virtual Zoom Meeting, Wednesday, January 25, 2023, 7:00pm

**Date Issued:** January 26<sup>th</sup>, 2023

### Attendance

Attended	Name	Initial	Group
X	Norma Thiessen	NT	RC Ashbridge Inc.
X	Kathryn Adams	KA	Leslieville BIA.
X	Pritha Josiah	PJ	TCHC
X	Tim Otten	BC	Bluescape Construction
X	Vivian Kwan	BC	Bluescape Construction
X	Bryn Garrison	BG	Community Member
X	Laura Kyswaty	LK	Community Member
X	Dennis James	DJ	TCHC

Item	Topic	Action
1.0	<u>General Items</u>	
1.1	Welcome and Introductions	NT
2.0	<u>Schedule</u>	
2.1	Current Update <ul style="list-style-type: none"> <li>• Structural formwork is ongoing, with the majority of the work occurring around the perimeter of the site</li> <li>• Concrete pump to be installed at the North side of the site</li> </ul>	BC
2.2	Upcoming Work <ul style="list-style-type: none"> <li>• Caisson drilling to occur on the TCHC site (SouthEast corner) in roughly a week lasting for approximately 4 weeks</li> </ul>	BC

3.0 <u>Other/New Business</u>		
3.1	<ul style="list-style-type: none"> <li>• Laura raised concern over the upcoming caisson drilling potentially causing damage due to vibrations to her property. BCM and NT to discuss the possibility of installing a vibration monitor on her property</li> <li>• Bryn stated that the truck beeping noise is no longer a concern. Bryn asked if the generator close to Gate 1 will be staying on site much longer. BCM advised that the generator will be removed once temporary power is available on site</li> <li>• Kathryn requested getting additional information about the project for Leslieville BIA updates. NT to forward project details and Marketing/Construction website to KA.</li> </ul>	LK  BG  KA  NT

	<ul style="list-style-type: none"> <li>• Frequency of meetings to be determined based on progress on site. Meetings to occur every 6 weeks generally</li> <li>• Laura stated that a high amount of mud was experienced around Eastern Ave. in late December. BCM to speak with the street cleaning contractor</li> <li>• Bryn requested that there be more site supervision around the gates while concrete trucks are offloading on site</li> <li>• Laura requested that her property be examined for damage. BCM and NT to discuss</li> </ul>	LK BG LK
--	---	----------------

*Next Meeting: Wednesday, March 8<sup>th</sup>, 2023 at 7 PM via zoom link - <https://us06web.zoom.us/j/89290207422>*