

Capital Plan Project Status without Insurance Columns

Project Number	Description	Design Firm	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Project Manager	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Construction Start Date	Construction Completion Date
1 - 5 Year CP - Cimarron (15 Project records)																		
C-MC-43	Pavement Reconstruction MP 52-59	Guernsey	2026	The contract was executed 1/9/2026; NTP for TO#1 issued same day; 30% plans submitted (5/18); Plans review meeting held on 5/28. This project is Tentatively scheduled for an Nov 26 let Dec award	38971-04		Pavement Rehab	60% Plans	Shane Hacker	\$14,120,000.00	\$27,830,673.00			10-22-2026				
C-MC-44	Bridge Rehabilitation Br. 29.57 (MP 29.57)	Jacobs	2026	90% Review meeting held 4/21/2026. Final plans due 6/12 Project is being tied mandatorily to C-MC-39 (BR @ 27.01) and tentatively scheduled for Sept let Oct award 2026.	38929-04		Bridge	90% plans	Shane Hacker	\$2,340,000.00	\$3,120,000.00		04	09-24-2026				
C-MC-45	Bridge Rehabilitation Br. 20.41 (MP 20.41)	Atkins Realis	2028	60% plans submitted 5/15/2026; 60% Plans review meeting scheduled for 6/10; The project is tentatively scheduled for a Nov let, Dec award	38972-04		Bridge	60% Plans	Shane Hacker	\$3,420,000.00	\$2,027,446.93		04	03-18-2027				
C-MC-46	Bridge Rehabilitation Br. 3.8 (MP 3.8)	Aguirre & Fields	2028	30% plans submitted 2/26; Plan review meeting held 3/12; 60% plans submitted 4/30; 60% review meeting held 5/19. 90% plans due 6/12. Project is tentatively scheduled for Nov 2026 let, Dec Award	38973-04		Bridge	60% Plans	Shane Hacker	\$2,340,000.00	\$2,730,000.00		04	11-19-2026				
C-MC-47	Bridge Rehabilitation (Br. 8.51 at MP 8.51)		2028	LOI sent out 5/6/26			Bridge	scope and fee	Shane Hacker	\$6,700,000.00								
C-MC-48	Pavement Reconstruction (MP 47-52)		2028	LOI sent out 5/6/26			Pavement Rehab	scope and fee	Shane Hacker	\$21,500,000.00								
C-MC-49	Bridge Rehabilitation (Br. 2.48 at MP 2.48)		2029	LOI sent out 5/6/26			Bridge	scope and fee	Shane Hacker	\$2,400,000.00								
C-MC-50	Bridge Rehabilitation (Br. 58.89 at MP 58.89)		2029	LOI sent out 5/6/26			Bridge	scope and fee	Shane Hacker	\$2,000,000.00								
C-MC-38	Bridge Rehabilitation Br. 19.74A (MP 19.74)	Walter P. Moore	2026	Traffic is currently head-to-head on the westbound roadway. Bridge deck repairs on the eastbound structure continue, with hydrodemolition progressing and preparations for the deck overlay underway. Additionally, substructure repairs continue on the pier cap and abutments.	36910-04		Bridge	Construction	Chris Ross	\$2,800,000.00	\$2,790,516.26	\$2,383,101.73		11-20-2025		PBX		
C-MC-36	Bridge Rehabilitation Br. 32.97 (MP 32.9) over East Camp Creek	Conсор Engineering Inc	2024	Released to Engineering.	36615(04)	2207	Bridge	Construction	Justin Stevenson	\$2,500,000.00	\$3,111,532.95	\$2,662,276.76	04	07-25-2024	Standard Engineering & Testing	C3 Construction	02-03-2025	
C-MC-41	Bridge Rehabilitation Br. 50.83 (MP 50.83)	Purkeypyle Engineering LLC	2027	Final plans submitted 9/26/2025; Round Robin Review concluded 4/7; final plans submitted to ODOT 4/14; scheduled for June 18 letting, July 7 award.	36914-04		Bridge	Bid Phase	Shane Hacker	\$2,000,000.00	\$3,295,316.40		04	06-18-2026				
C-MC-37	Shoulder and Guardrail Reconstruction MP 21-40	Aguirre & Fields	2025	Project close-out phase. Working on FQCO. FE to follow.	36609(04)	1295	Shoulder and Guardrail	Construction	Justin Stevenson	\$8,550,000.00	\$11,100,601.00	\$10,357,000.00	04	11-14-2024	Standard Engineering & Testing	BECCO	03-31-2025	
C-MC-40	Shoulder Rehabilitation MP 19.74A-28A	Native Strategies	2027	PS&E and SPs submitted to ODOT PW 2/6/26. April 2026 let, C-MC-40 received good bids and will be awarded at the next May board meeting	36913-04		Shoulder and Guardrail	Bid Phase	Shane Hacker	\$4,150,000.00	\$6,235,221.00	\$5,424,066.00	04	04-16-2026		TJ Campbell		
C-MC-39	Bridge Rehabilitation Br. 27.01A (MP 27.01A)	Lochner	2027	Project is NOW mandatorily tied to C-MC-44 (BR@29.57) PS&E submitted 9/15/2025; Plans on shelf; Round robin to be scheduled beginning June. Tentatively scheduled for Sept 17, 2026 let, Nov award	36911-04		Bridge	Plans on Shelf	Shane Hacker	\$2,200,000.00	\$2,230,000.00		04	09-17-2026				
C-MC-30	Bridge Rehabilitation, M.P. 22.5, US-64	CP&Y	2023	Redlines received 12/18; sent to STV (CPY) on 12/23 for as-built development. Awaiting as-built submission	35816(04)	2159	Bridge	As-Built	Shane Hacker	\$6,000,000.00	\$9,149,589.90	\$9,718,267.05		08-17-2023	SRB	Frontier Bridge	11-27-2023	
TOT										\$83,020,000.00	\$73,620,897.44	\$30,544,711.54						
1 - 5 Year CP - Creek (1 Project)																		

Project Number	Description	Design Firm	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Project Manager	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Construction Start Date	Construction Completion Date
CKT-MC-23	Gantry Installations at 11th Street Interchange in advance of AET Conversion	Atkins	2022	Mandatorily Tied to C-MC-29 Constructed as designed. As-built submitted 1/28/2026 Awaiting final invoice from Atkins	35810(04)	8032	AET	As-Builts	Shane Hacker	\$1,500,000.00	\$162,157.00	\$21,899,193.00	04	02-08-2022	Poe	Manhattan	04-04-2022	11-30-2023
TOT										\$1,500,000.00	\$162,157.00	\$21,899,193.00						
1 - 5 Year CP - HE Bailey (9 Project records)																		
HEB-MC-68	BR 7.73A (Sara Road) Reconstruction joint County Project	CEC	2027	ODOT (Local Government) is administering this design contract. Revised plans (65%) review meeting 4/22/25 Construction scheduled for FY2027 UPDATE 6/2: CEC is working on 90% plans; will submit after R/W and takes established. Expect 90% submittal in June	33552(04)	2208	Bridge	90% plans	Shane Hacker	\$1,500,000.00	\$3,261,588.00				03-01-2027			
HEB-MC-71	Pavement Rehabilitation (HEB Spur MP 100-109)		2028	Solicitation for LOI sent on 5/6/2026. McClain County			Pavement Rehab	Design solicitation	Deacon White	\$13,400,000.00	General Fund							
HEB-MC-65D	Full Depth Pavement Reconstruct MP 20.30-30.4 THIS IS AN ACCESS PROJECT	Atkins	2026	Design: General Fund; Construction and CM: funded by ACCESS. Bids opened 5/14; good bids - awarding to Duit June 2, 2026	JP 35317 (04)		Pavement Rehab	Bid Phase	Shane Hacker	\$9,119,714.05	\$56,649,428.45	\$57,221,638.69			05-21-2026		Duit Const. Co.	
HEB-MC-65E	(E) DBR/Grind MP 5.7-20.09	Atkins	2026	Full depth panel replacement, DBR operations, and Diamond Grinding is ongoing.	JP 35318 (04)		DBR grind	Construction	Colton Hamel	\$7,750,000.00	\$7,124,281.00				10-16-2025			
HEB-MC-66	Shoulder & Guardrail Reconstruction MP 5-20.09	Freese & Nichols	2026	FQCO Complete. FE complete. Gathering contract documents for project release to Engineering.	JP 35838(04)	1276	Shoulder and Guardrail	Bid Phase	Justin Stevenson	\$4,500,000.00	\$5,745,150.00	\$7,825,930.10	Reserve Maintenance	01-16-2025	Atkins	Overland		
HEB-MC-69A	Shoulder and Guardrail Reconstruction MP89-101.6	Freese & Nichols	2024	As-builts received from designer. As-builts filed with grooper 4/18/2025	36617(04)	1303	Shoulder and Guardrail	As-Builts	Shane Hacker	\$9,650,680.00	\$10,352,658.25	\$8,878,938.40	03	03-21-2024	SRB	TJ Campbell	07-15-2024	01-17-2025
HEB-MC-69B	Shoulder & Guardrail Reconstruction from M.P. 62-78	Freese & Nichols	2024	As-builts received from designer. As-builts filed with grooper 4/18/2025	36618-04	1304	Shoulder and Guardrail	As-Builts	Shane Hacker	\$9,589,140.00	\$11,592,519.50	\$9,249,730.00	03	03-21-2024	SRB	Haskell Lemon	05-28-2024	09-19-2024
HEB-MC-69C	Shoulder & Guardrail Reconstruction from M.P. 46.2-62	Freese & Nichols	2025	FQCO Complete. FE complete. Gathering contract documents for project release to Engineering.	36619(04)	1305	Shoulder and Guardrail	Bid Phase	Justin Stevenson	\$9,431,600.00	\$10,346,000.00	\$8,597,987.85	03	01-16-2025	Atkins	Overland	03-03-2025	
HEB-MC-67B	Walters Bridge rehabilitation, incl CD roads and other post AET infrastructure	Olsson	2022	Redlines/Final estimate sent to designer 3/16. Awaiting final as-built submission.	JP 35344 (04)	8036	AET	As-Builts	Shane Hacker	\$7,500,000.00	\$15,069,137.53	\$17,123,471.71	04	06-14-2022	Atkins	Duit Const. Co.	08-15-2022	07-31-2024
TOT										\$72,441,134.05	\$120,140,762.73	\$108,897,696.75						
1 - 5 Year CP - Indian Nation (18 Project records)																		
IN-MC-62D	(D) DBR/Grind MP 30-52	EST	2026	Full depth panel replacement, DBR operations, and Diamond Grinding is ongoing.	35820(04)		DBR grind	Construction	Colton Hamel	\$13,905,114.00	\$13,669,907.65				06-20-2024			
IN-MC-62E	(E) Cable Barrier MP 0-16	EST	2022	OTA has requested the final invoice.	35313(04)	1290	Cable barrier	Project complete	Deacon White	\$7,680,000.00	\$8,344,268.00	\$10,445,219.50	Reserve Maintenance	08-09-2022		Built Right Construction		05-03-2023
IN-MC-62G	(G) Cable Barrier MP 17-34	WSB	2023	OTA has requested the final invoice.	35821(04)	1294	Cable barrier	Project complete	Deacon White	\$14,000,000.00	\$12,929,452.90	\$10,417,100.70	General Fund	08-17-2023	Olsson	Robinson Construction	11-28-2023	
IN-MC-80	Bridge Rehabilitation Br. 19.86 (MP 84.15)	Tetra Tech	2028	75% plans due 15 July and 100% 10 Aug. Project has been set up in PW and AWP. This is a 2027 project. November 2026 let/December 2026 award project. IPAC reviewed no endangered species. This project is tied to IN-MC-78	38909(04)	0002230	Bridge	Engineering Report	Deacon White	\$4,500,000.00	\$5,576,472.00	General Fund						
IN-MC-72A	Bridge Rehabilitation Br. 15.83 (MP 88.17)	Rhombic	2025	Final invoice received and paid. As-builts in Grouper process and are on the OTA GIS application.	36525(04)	2205	Bridge	As-Builts	Deacon White	\$2,715,000.00	\$2,286,222.56	\$2,040,380.17	General Fund	08-17-2023	WSB	B&B Construction	02-24-2025	
IN-MC-72B	Bridge Rehabilitation Br. 40.84 (MP 63.10)	Rhombic	2025	Final plans and estimate received 1/13/25. Current plan is to add this bridge to the ACCESS US-69 Interchange project near McAlester (IN-36003). That design will supersede IN-MC-72B.	36525(05)	2205	Bridge	Plans on Shelf	Deacon White	\$2,650,000.00	\$3,245,436.15	Reserve Maintenance						
IN-MC-78	Bridge Rehabilitation Br. 20.43 (MP 84.08)	Tetra Tech	2027	90% Plans received 2/20/26. Expect 100% plans and round robin review in August for a November 2026 let/December 2026	36893(04)	2213	Bridge	Final plans	Deacon White	\$12,000,000.00	\$2,759,490.00	General Fund						

Project Number	Description	Design Firm	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Project Manager	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Construction Start Date	Construction Completion Date
				award project. IPAC reviewed no endangered species. This project is tied to IN-MC-80.														
IN-MC-71A	Shoulder and Guardrail Reconstruction MP 32-45	Mbroh	2024	As-Builts received 8 May, requested Final invoice.	36524(04)	1299	Shoulder and Guardrail	As-Builts	Deacon White	\$9,714,432.00	\$8,031,609.21	\$7,299,780.13	General Fund		Olsson	APAC Central	03-10-2025	
IN-MC-71B	Shoulder and Guardrail Reconstruction MP 45-62	Mbroh	2027	100% unsigned plans received. Round robin review scheduled for 4 Jun at 1000. This is a November 2026 let/December 2026 project award.	36524(05)	1299	Shoulder and Guardrail	Plans on Shelf	Deacon White	\$8,500,000.00	\$10,136,943.11		General Fund					
IN-MC-77	Bridge Rehabilitation Br. 36.45 (MP 67.6)	Conсор Engineering Inc	2027	The 90% plans are due 6-26-26 and final design 8-9-26. Exhibit A submitted to UPRR, received comments 15 May, working responses. This is a 2027 project with an October 2026 let/November 2026 award.	36892(04)	2225	Bridge	60% Plans	Deacon White	\$4,100,000.00	\$7,365,593.80		General Fund					
IN-MC-73	Bridge Rehabilitation Br. 91.02 (MP 13.35)	W2M	2025	FQCO Complete. FE complete. Gathering contract documents for project release to Engineering.	36526(04)	2197	Bridge	Construction	Justin Stevenson	\$5,068,910.00	\$4,352,484.67	\$3,740,465.44			Poe	L&N Bridge LLC	03-10-2025	
IN-MC-66	AET Indian Nation	Atkins Realis	2023	Joint Project with ODOT 32627-04-Letting October 2026. OTA plans will be separate set from ODOT's. Environmental permit extension submitted by consultant 5 Mar. Received ODOT's final analysis and approval be complete, waiting for 30% plans prior to negotiations with Atkins Realis. ODOT plans to be at 90% late Q3 - early Q4.	35822(04)	8033	AET	scope and fee	Deacon White	\$13,500,000.00	\$6,312,288.75	\$9,376,439.97	General Fund	05-18-2023	Poe	Built Right	01-22-2024	12-01-2024
IN-MC-75	Bridge Rehabilitation Br. 75.83 (MP 28.20)	Jacobs	2026	This project is tied with IN-MC-76. Currently working on getting the contract executed with Frontier Bridge.	36890(04)	2222	Bridge	Final plans	Colton Hamel	\$2,700,000.00	\$2,549,396.90	\$9,376,439.97	General Fund	05-18-2023			01-22-2024	12-01-2024
IN-MC-76	Bridge Rehabilitation Br. 92.67 (MP 11.61)	Jacobs	2026	This project is tied with IN-MC-75. Currently working on getting the contract executed with Frontier Bridge.	36891(04)	2223	Bridge	Final plans	Colton Hamel	\$3,900,000.00	\$3,325,421.50		Reserve Maintenance					
IN-MC-79	Bridge Rehabilitation Br. 8.23 (MP 95.7)	Tetra Tech	2027	90% Plans received 2/20/26. 100% plans due 1 July. PSE 4 Sept. Schedule round robin review August for a November 2026 let/December 2026 award project. IPAC reviewed no endangered species.	36894(04)	2214	Bridge	Final plans	Deacon White	\$12,000,000.00	\$9,924,116.80		General Fund					
IN-MC-62F	(F) DBR/Grind MP 52-70	EST	2023	OTA has requested the final invoice.	35826(04)	1296	DBR grind	Project complete	Deacon White	\$11,160,000.00	\$13,298,775.25	\$12,722,024.30	Reserve Maintenance	09-21-2023	Garver	Diamond Surface, Inc	03-04-2024	01-08-2025
IN-MC-62H	(H) Cable Barrier MP 52-63	WSB	2024	Requested Final invoice and As-Builts. This is a tied project with IN-MC-68.	35827(04)	1307	Cable barrier	As-Builts	Deacon White	\$7,000,000.00	\$8,839,831.19	\$11,661,857.67	General Fund	06-20-2024	Garver	Built Right Construction	09-03-2024	
IN-MC-68	Br 49.06 MP 54.95 Rehab & BR 50.5 MP 53.5	WSB	2024	This is a tied project with IN-MC-62H. Requested Final invoice and As-Builts.	35832(04)	2186	Bridge	As-Builts	Deacon White	\$5,511,638.00	\$3,991,415.50	\$11,661,857.67	General Fund	06-20-2024	Garver	Built Right Construction	09-03-2024	
TOT										\$140,605,094.00	\$126,939,125.94	\$88,741,565.52						
1 - 5 Year CP - Muskogee (10 Project records)																		
MU-MC-48	Coweta Interchange MP 7 (Joint ODOT Project) *this project is money only for AC.* THIS IS AN ACCESS PROJECT	Poe	2027	Letting planned for 8/26, pending grant approval. This is an ODOT administered project.	33806(04)		Interchange	90% plans	Zach Paden	\$7,000,000.00								
MU-MC-54	Bridge Reconstruction, Br. 32.20 THIS IS AN ACCESS PROJECT	HNTB		1/28/2026: This is the Bridge Rehab/Replacement for the Muskogee Turnpike over the Arkansas River. 1/29/2026: A NTP for M1 has been sent to Steven Jacobi with HNTB. 2/5/2026: NOTE: This is an ACCESS project. Email sent to Ladan to confirm.	36909(04)		Bridge	30% Plans	Zach Paden									
MU-MC-56	Bridge Rehabilitation Br. 18.33 (MP 18.33)	Kimley-Horn	2027	60% plan review meeting is scheduled for June 9, 2026 (Tuesday) at 11 AM.	38910(04)		Bridge	60% Plans	Zach Paden	\$1,500,000.00	02-18-2027							
MU-MC-57	TPO Bridge 30.35 Rehabilitation/Reconstruction & Pavement Reconstruction (MP 29-33.2)		2028	Solicitation for LOI sent on 5/6/2026. Wagoner County			Bridge	Design solicitation	Deacon White	\$12,000,000.00								

Project Number	Description	Design Firm	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Project Manager	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Construction Start Date	Construction Completion Date
MU-MC-55	Rehabilitation of lagoon system at the Muskogee Turnpike Maintenance headquarters	Olsson	2025	DEQ is still reviewing. (Dominic Cantore is reviewing the Application for Permit to Construct.) DEQ letter dated 4/21/2026 approved the Engineering report. Advertisement estimated for early 2026; discussed on 6/2/2026 status call that may be delayed due to DEQ review time.		7043	Lagoon Rehabilitation	Final plans	Zach Paden	\$200,000.00	\$1,033,180.42							
MU-MC-53	Pavement Reconstruction MP 12-19 THIS IS AN ACCESS CONSTRUCTION PROJECT	WSB	2025 & 2026	Traffic was shifted to a head-to-head configuration in the northbound direction to facilitate full-depth pavement reconstruction in the southbound lanes from MM 13 to MM 19. Pavement removals are complete, and subgrade stabilization, aggregate base placement, and slipform paving operations are ongoing. Traffic is anticipated to be normalized by mid-July 2026.	36529(04)	1298	Roadway	Construction	Chris Ross	\$40,000,000.00	\$44,950,489.20	\$34,355,726.55			Benchmark	Duit Const. Co.	03-24-2025	
MU-MC-51A	DBR/Diamond Grind MP 37-56	Atkins Realis	2025	Got as-builts from Sudhir Kukillaya. Got to Grooper/GIS. Roxanne Webber closeout approval needed.	36527(04)	1301	DBR grind	Project complete	Zach Paden	\$10,400,000.00	\$14,445,568.60	\$12,596,993.91	General Fund		Hudson Prince	Interstate Improvement Inc.	02-24-2025	
MU-MC-51B	DBR/Diamond Grind MP 19-29	Atkins Realis	2026	Crews continue to make progress from the east end of the project, performing slot sawing, panel replacement, and diamond grinding while advancing west along the westbound roadway.	36527(05)	1301	DBR grind	Construction	Chris Ross	\$7,613,358.00	\$8,355,779.64	\$6,965,142.05	General Fund	12-11-2025	Hudson Prince	Emery Sapp & Sons	03-23-2026	
MU-MC-46B	Rehabilitate Outside Shoulder, MP 37-56	Guernsey	2027	A preconstruction meeting was held on May 25. The project commenced on June 1, and the contractor has begun establishing lane closures in preparation for shoulder reconstruction activities scheduled to begin this week.	35835(04)		Shoulder and Guardrail	Construction	Chris Ross	\$9,500,000.00	\$8,779,815.80	\$6,885,885.00		03-19-2026		APAC Central		
MU-MC-52	Bridge Rehabilitation Br 41.16 (MP 41.16)	Jacobs	2024	Awaiting as-builts. 1/8/2026: Sent Scott Young with Jacobs the Notice to Proceed for TO7.	336528(04)	2199	Bridge	As-Builts	Zach Paden	\$1,995,180.00	\$2,979,262.20	\$2,664,201.00			Benchmark	Paradigm Construction	01-27-2025	09-26-2025
TOT										\$90,208,538.00	\$80,544,095.86	\$63,467,948.51						
1 - 5 Year CP - Turner (2 Project records)																		
T-MC-140	Asphalt Pavement Rehabilitation MP 189-197	MacArthur	2026	Prework was held on 4/22/26. Anticipated start date of 6/3/26.	35836(04)	1282	Roadway	Final plans	Colton Hamel	\$5,200,000.00	\$6,223,613.00			01-22-2026				
T-MC-128B	Turner Turnpike Stroud Service Plaza THIS IS AN ACCESS CONSTRUCTION PROJECT	Olsson	2022	Project close-out phase. Working on PQCO. FE to follow.	35309(04)	7038	Service plaza	Construction	Justin Stevenson	\$28,000,000.00	\$33,808,580.30	\$38,497,000.00	General Fund	08-15-2024	CEC	BECCO	10-28-2024	
TOT										\$33,200,000.00	\$40,032,193.30	\$38,497,000.00						
1 - 5 Year CP - Will Rogers (11 Project records)																		
WR-MC-148	Pavement Rehabilitation MP 320-325	BKL	2027	Final plans are due June 19, 2026.	38913(04)		Pavement Rehab	Final plans	Zach Paden	\$5,700,000.00	\$5,533,047.00			01-21-2027				
WR-MC-149	Pavement Rehabilitation (MP 280-290)		2027-2028	RFP sent 6/1/2026.			Pavement Rehab	Design solicitation	Zach Paden	\$13,100,000.00								
WR-MC-150	Pavement Rehabilitation (MP 298-303)		2028	RFP sent 6/1/2026.			Pavement Rehab	Design solicitation	Zach Paden	\$4,500,000.00								
WR-MC-151	Bridge Rehabilitation/Reconstruction (Br. 77.15 at MP 318.2)		2029	RFP sent 6/1/2026.			Bridge	Design solicitation	Zach Paden	\$3,000,000.00								
WR-MC-152	Bridge Joint Repairs (Br. 48.04, 48.38, and 48.50 at Vinita)		2029	RFP sent 6/1/2026.			Bridge	Design solicitation	Zach Paden	\$2,000,000.00								
WR-MC-145	Pavement rehabilitation MP 255-260	Aguirre & Fields	2026	Crews continue milling and overlay operations at the north end of the project, from MM 255 to MM 260.	36912(04)		Pavement Rehab	Construction	Chris Ross	\$6,777,612.00	\$7,500,000.00			12-11-2025				
WR-MC-146	Pavement rehab MP 32.83-255.0 (Creek & Will Rogers)	Freese & Nichols	2027	Crews continue milling and overlay operations at the north end of the project, from MM 255 to MM 260.	36916(04)		Pavement Rehab	Construction	Chris Ross	\$18,311,712.00	\$17,710,845.45			12-11-2025				
WR-MC-147	Pavement rehab MP 312-320	Halff	2027	Work began on May 28, 2026. Milling and overlay operations are currently ongoing in the westbound lanes, beginning with the outside shoulder.	36917(04)		Pavement Rehab	Construction	Chris Ross	\$7,920,000.00	\$10,064,948.90	\$7,065,295.71		02-19-2026		APAC Central		

Project Number	Description	Design Firm	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Project Manager	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Construction Start Date	Construction Completion Date
WR-MC-131	SH-20 Flint Road Interchange	MKEC	2022	This project is substantially complete with all punchlist work complete. This project is being administered by ODOT.	35311(04)	1249	Interchange	Construction	Colton Hamel	\$16,000,000.00	\$17,715,301.00		Reserve Maintenance	10-20-2022	Garver	Sherwood Const.		
WR-MC-131A	Flint Road-County Portion	MKEC	2022	This project is substantially complete with all punchlist work complete. This project is being administered by ODOT.	35311(05)		Roadway	Construction	Colton Hamel		\$1,296,375.00			10-20-2022	Garver	Sherwood Const.		
WR-MC-140	Asphalt Pavement Rehabilitation MP 260-265.1	Craig & Keithline (EST)	2025	Project close-out phase. FOCO Complete. FE Pending Signatures.	35828(04)	1282	Roadway	Construction	Justin Stevenson	\$3,500,000.00	\$5,355,158.50	\$4,975,000.00	Reserve Maintenance	01-13-2024	Garver	APAC Central		
TOT										\$80,809,324.00	\$65,175,675.85	\$12,040,295.71						
1 - 5 Year CP - Special Project (4 Project records)																		
SP-71C	Cherokee TPK Maintenance Facilities Upgrades	Guernsey	2026	PS&E due August 7, 2026.	36520(06)		Maintenance facility	Final plans	Zach Paden	\$3,500,000.00				09-17-2026				
SP-71B	Creek TPK Maintenance Facilities Upgrade @ Kenosha	Guernsey	2026	PS&E due July 3, 2026.	36520(05)		Maintenance facility	Final plans	Zach Paden	\$3,500,000.00				06-18-2026				
SP-71A	Turner TPK Maintenance Facilities Upgrade @ Heyburn	Guernsey	2025	The project is substantially complete, and all punch list items are complete to date. FOCO and final project documentation submittals are pending.	36520(04)		Maintenance facility	Construction	Chris Ross	\$2,000,000.00								
SP-71D	Creek TPK - OHP Facility @ Riverside	Guernsey	2024	Most items are complete. Minor interior finishes remain. Anticipated completion in mid-June.	36520(07)		Maintenance facility	Construction	Colton Hamel	\$4,000,000.00		\$4,132,798.58	OHP		CEC	Ascend Commercial Builders		
TOT										\$13,000,000.00	\$0.00	\$4,132,798.58						
2 - Special Project - Creek (1 Project)																		
CKT-MC-24	New On-Ramp @ E 101st near Broken Arrow Event Complex	Kimley-Horn	2025	Broken Arrow (BA) is constructing a new Event Center/Amphitheatre. BA approached OTA regarding adding an on ramp to help with traffic following large events. BA paid 100% of design and construction. Final inspection completed 9/2/2025 As-builts were submitted 12/16 - All expenses accrued by OTA for participating in the Broken Arrow Event Center On-ramp have been paid by OTA. We're ready to invoice Broken Arrow for reimbursement for the accrued expenses			Other	Project complete	Jeff Garder ; Shane Hacker	\$0.00					OTA	Crossland		
TOT										\$0.00	\$0.00	\$0.00						
2 - Special Project - Special Project (11 Project records)																		
SP-68	Cameras thru ODOT; ODOT JPs 32386(04); 35386(06);	ODOT	2022-2026	UPDATE 6/2: • All initial CCTV cameras have been installed (15 sites: 24 webcams + 6 pan, tilt, zoom) • Third batch of CCTV cameras were let 7/17/2025; ODOT progressing through construction. • 4th cctv camera project OTA picked 11 locations; Review meeting held 4/16; expected to let July 2026;		0505	SP	Construction	Shane Hacker	\$5,000,000.00					CEC	Midstate Traffic Control		
SP-69	Dynamic Message Signs (DMS); ODOT JPs 35328(05); SSP-299S(328)IT DM	ODOT	2022-2026	UPDATE 6/2: (4) DMS boards installed, but none are functional due to power issues; As of 5/21, OTA is moving forward with powering 3 of the 4 boards via change order to bring power to them. The EB board at Indian Meridian will be relocated as part of the bridge and widening ACCESS project. It is expected OTA will be able to utilize the 3 powered boards for 3-5 years before relocating will be required. No future DMS projects are planned at this time because of material availability.		0506	SP	Construction	Shane Hacker	\$5,000,000.00					Freese and Nichols	TLS Group		

Project Number	Description	Design Firm	Fiscal Year	Comments	JP No.	Accounting Project No.	Project Type	Design Phase	Project Manager	Budgeted Construction Costs	Part A Engineer's Estimate	Awarded Construction Costs	Funding/Source	Estimated Bid Opening	CM/Inspector	Contractor	Construction Start Date	Construction Completion Date
SP-72C	Opening Unused cashlane on Turner TPK at Wellston	Olsson	2025	Wellston Eastbound off-ramp; 6/2: Both lanes opened to the public 4/21. Currently in 45-day monitoring period; monitoring period ends 7/2/2026. After that we'll need to review the data from the monitoring period. Then compile a report				Construction										
SP-72D	Cashlane @ Elgin			4/7: 2nd lane opened September 24. All work completed. Awaiting final invoice			SP	Other	Shane Hacker ; Fumei Bacon									
SP-72E	Riverside WB Exit cashlane; Creek TPK			4/23 - this is the newest cashlane project located on the Creek TPK @ Riverside westbound exit; currently evaluating tolling requirements/funding/traffic data			SP	Other	Shane Hacker ; Fumei Bacon									
SP-72F	Kenosha EB Exit cashlane; Creek TPK			4/23 - this is one of the newest cashlane project located on the Creek TPK @ Kenosha EB Exit; currently evaluating tolling requirements/funding/traffic data			SP	Other	Shane Hacker ; Fumei Bacon									
SP-72G	S. 49th W Ave WB Exit cashlane; Creek TPK			4/23 - this is one of the newest cashlane project located on the Creek TPK @ S. 49th W Ave WB Exit; currently evaluating tolling requirements/funding/traffic data			SP	Other	Shane Hacker ; Fumei Bacon									
SP-63A	AET Turner	HNTB	2023	As-builts in Grooper and on the OTA GIS application.	35954(04)	8035	AET	Project complete	Deacon White	\$6,000,000.00	\$3,411,389.50	\$3,858,758.21	Reserve Maintenance		Benchmark	Robinson Construction	08-11-2023	07-27-2024
SP-63B	AET Will Rogers	HNTB	2023	As-builts in Grooper and on the OTA GIS application. 6/2/2026: Deacon shows HNTB still has balance left on contract, potentially obstructing closeout.	35954(05)		AET	Project complete	Zach Paden	\$4,230,000.00	\$4,692,081.75	\$5,587,665.26			Benchmark	Robinson Construction	03-28-2024	
SP-72B	Opening Unused cashlane on Muskogee TPK at Coweta	Olsson	2025	NO UPDATE 4/7: 2nd lane opened on 5/23/2025. All work completed. Awaiting final invoice			SP	Project complete	Shane Hacker ; Jeremy Smith									
SP-73	Sewer line replacement west of OTA's main OKC office; between OTA and MLK	Olsson	2025	Krapff Reynolds Construction Company was awarded the construction contract. Ironing out final permitting/easement details from KRCC (5/21); Currently the City of OKC Field Services is reviewing the plans and will notify us when they can be picked up and we can get started.		5108	SP	Construction	Shane Hacker ; Colton Hamel ; Dain Wise		\$215,536.00		04	03-24-2026	OTA	Krapff-Reynolds Construction Co.		
TOT										\$20,230,000.00	\$8,319,007.25	\$9,446,423.47						
4 - Emergency Repair - Kilpatrick (1 Project)																		
JKT-ER-02	Bridge Repair TPU NW 23rd and Sara Road	Olsson	2025	Awaiting as-builts. No redlines, constructed as designed. Final estimate sent to Olsson for as-built development on 11/19/2025.	38796(04)		Bridge	As-Builts	Zach Paden									
TOT										\$0.00	\$0.00	\$0.00						
4 - Emergency Repair - Turner (1 Project)																		
T-ER-042	Bridge Repair Br. 78.80 TPU	Olsson	2024	Project complete ready and awaiting final invoice and closeout.	36938(04)		Bridge	Project complete	Zach Paden						SRB	Built Right Construction	01-14-2025	02-25-2025
TOT										\$0.00	\$0.00	\$0.00						
4 - Emergency Repair - Will Rogers (1 Project)																		
WR-ER-013	Over-height vehicle struck bridge 44.1	Olsson	2026	Released to Engineering.	39093(04)	2228	ER	Construction	Justin Stevenson				03	02-19-2026				
TOT										\$0.00	\$0.00	\$0.00						
TOT										\$535,014,090.05	\$514,933,915.37	\$377,667,633.08						