

THE JAMES CONSTRUCTION NEWSLETTER OCTOBER 2021

UPCOMING WORK

- Bulk excavation and tieback installation will continue for 2 to 3 months. Approximately 20 – 40 loads of earth are schedule to be removed daily.
- Once the excavation reaches the P1 level drilling activities will recommence.
- Additional plywood to be installed on the Price St overhead protection.

COMPLETED TO DATE

- All drilling is completed, except for the west side of the TTC Tunnel.
- Hoarding at the Yonge/Scrivener intersection moved into the site to improve sight lines.
- Temporary signage installed on the north side of Scrivener Square.
- Temporary exit stair for emergency egress at the Shops of Summerhill has been installed.

