



Client Updated Schedule 12.13.16
Client Updated 1.30.17
Client Updated 2.6.17
Client Updated 2.21.17

Project: Campbell Apartment Construc

Date: Tue 2/21/17

Task

Split

Progress

Milestone

Summary

Project Summary

External Tasks

External Milestone

Deadline



Campbell Apartment

Client Updated Schedule 12.13.16
Client Updated 1.30.17
Client Updated 2.6.17
Client Updated 2.21.17

ID	Task Name	Duration	Start	Finish	November							December				January				February				March				April				May				Jun
					10/23	10/30	11/6	11/13	11/20	11/27	12/4	12/11	12/18	12/25	1/1	1/8	1/15	1/22	1/29	2/5	2/12	2/19	2/26	3/5	3/12	3/19	3/26	4/2	4/9	4/16	4/23	4/30	5/7	5/14	5/21	
78	Architectural Metal	8 days	Fri 4/14/17	Tue 4/25/17																																
79	Sheetmetal Installation	2 wks	Tue 2/14/17	Thu 3/2/17																																
80	Mechanical Piping	7 days	Fri 2/24/17	Mon 3/6/17																																
81	AC Unit Installation	5 days	Mon 2/13/17	Fri 2/17/17																																
82	AC Unit Start Up / Testing	3 days	Tue 2/21/17	Thu 2/23/17																																
83	Electrical Power - FA/ AV / Security / IT Roughing	4.5 wks	Tue 2/28/17	Wed 4/5/17																																
84	Lighting Installation	10 days	Tue 4/11/17	Mon 4/24/17																																
85	Drywall Installation & Taping	7 days	Mon 3/20/17	Tue 3/28/17																																
86	Wall Restoration	10 days	Mon 3/20/17	Fri 3/31/17																																
87	Ceramic Tile / Waterproofing at Bathrooms	10 days	Fri 3/24/17	Thu 4/6/17																																
88	Flooring	5 days	Wed 4/5/17	Tue 4/11/17																																
89	Painting	5 days	Fri 4/7/17	Thu 4/13/17																																
90	Plumbing Fixture Installation	10 days	Fri 4/7/17	Thu 4/20/17																																
91	HVAC Grilles	5 days	Fri 4/7/17	Thu 4/13/17																																
92	Electrical Trim / Security / POS / IT	12 days	Fri 4/7/17	Mon 4/24/17																																
93	Doors & Hardware	5 days	Fri 4/7/17	Thu 4/13/17																																
94	Fabric Panel Installation	4 days	Mon 4/10/17	Thu 4/13/17																																
95	Kitchen Equipment / Bar Equipment Installation	14 days	Tue 4/11/17	Fri 4/28/17																																
96	Turnover	1 day	Mon 5/1/17	Mon 5/1/17																																