



ID	Task Name	Duration	Start	Finish	March	April	May	June	July	August	September	October	November	December
1	Overall Project Duration	204 days	Tue 3/13/18	Fri 12/21/18										
2	Consultants	1 day	Wed 3/21/18	Wed 3/21/18										
3	MEPS/ Tele Data Engineer Signed On	1 day	Wed 3/21/18	Wed 3/21/18										
4	Lighting Designer Signed On	1 day	Wed 3/21/18	Wed 3/21/18										
5	Expeditor Signed On	1 day	Wed 3/21/18	Wed 3/21/18										
6	Furniture Vendor Signed On	1 day	Wed 3/21/18	Wed 3/21/18										
7	Document Development	85 days	Tue 3/13/18	Mon 7/9/18										
8	Schematic Design	10 days	Tue 3/13/18	Mon 3/26/18										
9	SD Development	10 days	Tue 3/13/18	Mon 3/26/18										
10	SD Set Issued to RCG	0 days	Mon 3/26/18	Mon 3/26/18										
11	Design Development	30 days	Mon 3/26/18	Mon 5/7/18										
12	Backgrounds Issued to Consultants	0 days	Mon 3/26/18	Mon 3/26/18										
13	DD Development	30 days	Tue 3/27/18	Mon 5/7/18										
14	DD Set Issued to RCG	0 days	Mon 5/7/18	Mon 5/7/18										
15	Bid/ CD Set	30 days	Mon 5/7/18	Fri 6/15/18										
16	Updated Backgrounds Issued to Consultants	0 days	Mon 5/7/18	Mon 5/7/18										
17	Bid/ CD Set Development	25 days	Mon 5/7/18	Fri 6/8/18										
18	Consultant Coordination to Issue Bid Set	5 days	Mon 6/11/18	Fri 6/15/18										
19	Bid/ CD Set Issued to RCG	0 days	Fri 6/8/18	Fri 6/8/18										
20	Permit Set Issued to Expeditor	3 days	Mon 6/11/18	Wed 6/13/18										
21	Landlord Review	11 days	Fri 6/8/18	Mon 6/25/18										
22	Issuance of Drawings for Landlord Review	0 days	Fri 6/8/18	Fri 6/8/18										
23	Landlord Review	10 days	Mon 6/11/18	Fri 6/22/18										
24	Landlord Comments Issued to Team	1 day	Mon 6/25/18	Mon 6/25/18										
25	IFC Set	10 days	Tue 6/26/18	Mon 7/9/18										
26	IFC Set Development	10 days	Tue 6/26/18	Mon 7/9/18										
27	IFC Set Issued to RCG	0 days	Mon 7/9/18	Mon 7/9/18										
28	Budget/Bidding Process	89 days	Tue 3/27/18	Fri 7/27/18										
29	SD Budget	15 days	Tue 3/27/18	Mon 4/16/18										
30	SD Budgeting	10 days	Tue 3/27/18	Mon 4/9/18										
31	Review with Consultants	5 days	Tue 4/10/18	Mon 4/16/18										
32	Acceptance of Initial Budget	0 days	Mon 4/16/18	Mon 4/16/18										
33	DD Budget	21 days	Tue 5/8/18	Tue 6/5/18										
34	DD Budgeting	10 days	Tue 5/8/18	Mon 5/21/18										
35	Review with Consultants	5 days	Tue 5/22/18	Mon 5/28/18										
36	Revise Budget Based on Comments	3 days	Tue 5/29/18	Thu 5/31/18										
37	Issuance of Update Budget	0 days	Thu 5/31/18	Thu 5/31/18										
38	Approval of DD Budget	3 days	Fri 6/1/18	Tue 6/5/18										



