

| Arroyo HS New Portable and Portable Relocation Schedule |                                                  |          |              |              |                                                             |     |     |      |  |
|---------------------------------------------------------|--------------------------------------------------|----------|--------------|--------------|-------------------------------------------------------------|-----|-----|------|--|
| ID                                                      | Task Name                                        | Duration | Start        | Finish       |                                                             |     |     | 2027 |  |
|                                                         |                                                  |          |              |              | Oct                                                         | Nov | Dec |      |  |
| 1                                                       | Contractor Site Preparation                      | 47 days  | Wed 10/7/26  | Thu 12/10/26 | <div>Contractor Site Preparation</div>                      |     |     |      |  |
| 2                                                       | Board Approval                                   | 1 day    | Wed 10/7/26  | Wed 10/7/26  | <div>Board Approval</div>                                   |     |     |      |  |
| 3                                                       | Notice to Proceed                                | 1 day    | Thu 10/8/26  | Thu 10/8/26  | <div>Notice to Proceed</div>                                |     |     |      |  |
| 4                                                       | Mobilization                                     | 1 day    | Mon 10/12/26 | Mon 10/12/26 | <div>Mobilization</div>                                     |     |     |      |  |
| 5                                                       | Demo / Hardscape Prep                            | 20 days  | Tue 10/13/26 | Mon 11/9/26  | <div>Demo / Hardscape Prep</div>                            |     |     |      |  |
| 6                                                       | Underground Electrical Installations             | 10 days  | Tue 11/10/26 | Mon 11/23/26 | <div>Underground Electrical Installations</div>             |     |     |      |  |
| 7                                                       | Underground Fire Alarm/Low Voltage Installations | 5 days   | Tue 11/24/26 | Mon 11/30/26 | <div>Underground Fire Alarm/Low Voltage Installations</div> |     |     |      |  |
| 8                                                       | Deliver Portables / Set-up                       | 5 days   | Tue 12/1/26  | Mon 12/7/26  | <div>Deliver Portables / Set-up</div>                       |     |     |      |  |
| 9                                                       | Final Portable Connections                       | 3 days   | Tue 12/8/26  | Thu 12/10/26 | <div>Final Portable Connections</div>                       |     |     |      |  |