

Grant All-Detail Report Septic Treatment Systems Upgrade - NRBG 2021

Grant Title - 2021 - Septic Treatment Systems Upgrade - NRBG (Pipestone County)

Grant ID - P21-3132

Organization - Pipestone County

Original Awarded Amount	\$40,000.00	Grant Execution Date	10/19/2020
Required Match Amount	\$0.00	Original Grant End Date	12/31/2022
Required Match %	0%	Grant Day To Day Contact	Kyle Krier
Current Awarded Amount	\$40,000.00	Current End Date	12/31/2022

Budget Summary

	Budgeted	Spent	Balance Remaining*
Total Grant Amount	\$36,331.39	\$36,331.39	\$3,668.61
Total Match Amount	\$23,402.51	\$23,402.51	\$0.00
Total Other Funds	\$0.00	\$0.00	\$0.00
Total	\$59,733.90	\$59,733.90	\$3,668.61

^{*}Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.

Budget Details

						Last	Matchi
	Activity					Transaction	ng
Activity Name	Category	Source Type	Source Description	Budgeted	Spent	Date	Fund
Boverhof SSTS	Subsurface Sewage Treatment Systems	Current State Grant	2021 - Septic Treatment Systems Upgrade - NRBG (Pipestone Co	\$10,000.00	\$10,000.00	12/22/2021	N

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matchi ng Fund
Boverhof SSTS	Subsurface Sewage Treatment Systems	Landowner Fund	Landowner Match	\$3,894.05	\$3,894.05	12/30/2021	Υ
Melcher SSTS	Subsurface Sewage Treatment Systems	Current State Grant	2021 - Septic Treatment Systems Upgrade - NRBG (Pipestone Co	\$9,561.98	\$9,561.98	7/12/2021	N
Melcher SSTS	Subsurface Sewage Treatment Systems	Landowner Fund	Landowner match	\$3,187.33	\$3,187.33	7/12/2021	Υ
Portz SSTS	Subsurface Sewage Treatment Systems	Current State Grant	2021 - Septic Treatment Systems Upgrade - NRBG (Pipestone Co	\$6,769.41	\$6,769.41	8/25/2021	N
Portz SSTS	Subsurface Sewage Treatment Systems	Landowner Fund	Landowner Match	\$6,769.40	\$6,769.40	8/25/2021	Υ
Winter SSTS	Subsurface Sewage Treatment Systems	Current State Grant	2021 - Septic Treatment Systems Upgrade - NRBG (Pipestone Co	\$10,000.00	\$10,000.00	9/7/2021	N
Winter SSTS	Subsurface Sewage Treatment Systems	Landowner Fund	Landowner Match	\$9,551.73	\$9,551.73	9/7/2021	Υ

Activity Details Summary

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
126M - Septic System Improvement	4	4	1 COUNT	1 COUNT

Proposed Activity Indicators

Final Indicators Summary

Indicator Name	Total Value	Unit
NITROGEN	120.00	LBS/YR
SEDIMENT (TSS)	0.46	TONS/YR
PHOSPHORUS (EST. REDUCTION)	43.00	LBS/YR
PATHOGENS (E. COLI)	284,800,000,000,000.00	CFU
BOD 5	1,671.00	LBS/YR

Grant Activity

Grant Activity - Boverhof SSTS				
Description	Replace failing septic system			
Category	SUBSURFACE SEWAGE TREATMENT SYSTEMS			
Start Date	22-Nov-21	End Date	04-Dec-21	
Has Rates and Hours?	No			
Actual Results	New mound system installed			

Activity Action - Boverhoff SSTS					
Practice	126M - Septic System Count of Activities 1				
	Improvement				
Description	New system				
Proposed Size / Units	1.00 COUNT	Lifespan	25 Years		
Actual Size/Units	1.00 COUNT	Installed Date	3-Dec-21		
Mapped Activities	1 Point(s)	Technical Assistance Provider	Other		

Final Indicator for Boverhoff SS	STS		
Indicator Name	BOD 5	Value	547
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Septic System Improvement Estimator (SSIE)
Waterbody	Rock River		
Final Indicator for Boverhoff SS	STS		
Indicator Name	SEDIMENT (TSS)	Value	.15
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	Septic System Improvement Estimator (SSIE)
Waterbody	Rock River		
Final Indicator for Boverhoff SS	STS		
Indicator Name	NITROGEN	Value	39
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Septic System Improvement Estimator (SSIE)
Waterbody	Rock River		
Final Indicator for Boverhoff SS	STS		
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	14
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Septic System Improvement Estimator (SSIE)
Waterbody	Rock River		
Final Indicator for Boverhoff SS	STS		
Indicator Name	PATHOGENS (E. COLI)	Value	9.33E+13
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) CFU	Calculation Tool	Septic System Improvement Estimator (SSIE)
Waterbody	Rock River		

Grant Activity - Melcher SSTS				
Description	Replace failing septic system			
Category	SUBSURFACE SEWAGE TREATMENT SYSTEMS			
Start Date	24-Jun-20	End Date	12-Jul-21	
Has Rates and Hours?	No			
Actual Results	New mound system installed			

	Activity Action	ı - Melcher	- Melcher SSTS				
	Practice		126M - Septic System	Count of	Activities	1	
			Improvement	Improvement			
	Description		New system	New system			
	Proposed Size	/ Units	1.00 COUNT	Lifespan		25 Years	
	Actual Size/Ur	nits	1.00 COUNT	Installed	Date	3-Jun-21	
	Mapped Activ	ities	1 Point(s)	Technica	ll Assistance Provider	Other	
Final Indicator fo	or Melcher SSTS	5					
Indicator Name		NITROGE	N		Value	25	
Indicator Subcate	egory/Units	WATER P	OLLUTION (REDUCTION ESTIMATES) LI	BS/YR	Calculation Tool	Septic System Improvement Estimator (SSIE)	
Waterbody		Pipestone	e Creek				
Final Indicator fo	or Melcher SST						
Indicator Name		BOD 5			Value	346	
Indicator Subcate	egory/Units	WATER P	OLLUTION (REDUCTION ESTIMATES) LBS/YR		Calculation Tool	Septic System Improvement Estimator (SSIE)	
Waterbody		Pipestone	e Creek				
Final Indicator fo	or Melcher SST						
Indicator Name		SEDIMEN	•		Value	.096	
Indicator Subcate	egory/Units	WATER P	POLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	Septic System Improvement Estimator (SSIE)	
Waterbody		Pipestone	e Creek				
Final Indicator fo	or Melcher SSTS						
Indicator Name			DRUS (EST. REDUCTION)		Value	9	
Indicator Subcate	egory/Units	WATER P	OLLUTION (REDUCTION ESTIMATES) LI	BS/YR	Calculation Tool	Septic System Improvement Estimator (SSIE)	
Waterbody		Pipestone	e Creek				
Final Indicator fo	or Melcher SSTS						
Indicator Name			ATHOGENS (E. COLI)		Value	5.89E+13	
Indicator Subcate	egory/Units	WATER P	OLLUTION (REDUCTION ESTIMATES) C	FU	Calculation Tool	Septic System Improvement Estimator (SSIE)	
Waterbody		Pipestone	e Creek				

Grant Activity - Portz SSTS			
Description	Replace failing system		
Category	SUBSURFACE SEWAGE TREATMENT SYSTEMS		
Start Date	7-Jun-21	End Date	03-Aug-21
Has Rates and Hours?	No		
Actual Results	New mound system installed		

	Activity Action - Portz SSTS					
	Practice		126M - Septic System	Count	of Activities	1
			Improvement			
	Description		New system			
	Proposed Size	/ Units	1.00 COUNT	Lifespa	n	25 Years
	Actual Size/U	nits	1.00 COUNT Installed Date		d Date	3-Aug-21
	Mapped Activ	ities	1 Point(s)	Technic	eal Assistance Provider	Other
Final Indicator f	or Portz SSTS					
Indicator Name		PATHOG	ENS (E. COLI)		Value	5.89E+13
Indicator Subcat	tegory/Units	WATER F	WATER POLLUTION (REDUCTION ESTIMATES) CFU		Calculation Tool	Septic System Improvement Estimator (SSIE)
Waterbody		Split Roc	Split Rock Creek			
Final Indicator f	or Portz SSTS					
ndicator Name		BOD 5			Value	346
Indicator Subcat	tegory/Units	WATER F	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR		Calculation Tool	Septic System Improvement Estimator (SSIE)
Waterbody		Split Roc	Split Rock Creek			
Final Indicator f	or Portz SSTS					
Indicator Name		NITROGE	N		Value	25
Indicator Subcat	tegory/Units	WATER F	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR		Calculation Tool	Septic System Improvement Estimator (SSIE)
Waterbody		Split Rock Creek				
Final Indicator f	or Portz SSTS					
Indicator Name		PHOSPH	ORUS (EST. REDUCTION)		Value	9
Indicator Subcat	tegory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR		Calculation Tool	Septic System Improvement Estimator (SSIE)	

Waterbody	Split Rock Creek		
Final Indicator for Portz SSTS			
Indicator Name	SEDIMENT (TSS)	Value	.096
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	Septic System Improvement Estimator (SSIE)
Waterbody	Split Rock Creek		

Grant Activity - Winter SSTS			
Description	Replace failing system		
Category	SUBSURFACE SEWAGE TREATMENT SYSTEMS		
Start Date	2-Jul-20	End Date	28-Jul-21
Has Rates and Hours?	No		
Actual Results	New mound system installed		

	Activity Action - Winter SSTS					
	Practice		126M - Septic System	Count of	Activities	1
			Improvement			
	Description		New system			
	Proposed Size	/ Units	1.00 COUNT	Lifespan		25 Years
	Actual Size/Ur	nits	1.00 COUNT	Installed Date		28-Jul-21
	Mapped Activ	ities	1 Point(s)	Technical Assistance Provider		Other
Final Indicator for	r Winter SSTS					
Indicator Name SEDIMEN		IT (TSS) Valu		Value	.12	
Indicator Subcate	gory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR		ONS/YR	Calculation Tool	Septic System Improvement Estimator (SSIE)
Waterbody		Pipestone Creek				
Final Indicator for Winter SSTS						
Indicator Name		NITROGE	NITROGEN		Value	31
Indicator Subcate	gory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR		BS/YR	Calculation Tool	Septic System Improvement Estimator (SSIE)
Waterbody		Pipestone Creek				
Final Indicator for Winter SSTS						
Indicator Name		BOD 5	BOD 5		Value	432

Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Septic System Improvement Estimator (SSIE)	
Waterbody	Pipestone Creek	Pipestone Creek		
Final Indicator for Winter SSTS				
Indicator Name	PATHOGENS (E. COLI)	Value	7.37E+13	
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) CFU	Calculation Tool	Septic System Improvement Estimator (SSIE)	
Waterbody	Pipestone Creek			
Final Indicator for Winter SSTS				
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	11	
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	Septic System Improvement Estimator (SSIE)	
Waterbody	Pipestone Creek			

Grant Attachments

Document Name	Document Type	Description
2021 SSTS Program	Grant Agreement	2021 SSTS Program - Pipestone County
2021 SSTS Program EXECUTED	Grant Agreement	2021 SSTS Program - Pipestone County
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 12/31/2020
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 12/30/2021
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 12/29/2020