

Memo

To: Clear Lake Town Council
From: Robert Dahman, API Construction
CC: Todd Thurber, P.E.
Date: 8/4/23
Re: 2023 CCMG Project Schedule

Here is an updated schedule of the project before it starts. We will update the schedule as we proceed with the project. Due to the way the town is requested to construct this project, we will remove and replace the stone roughly 200 LF per day. Pave intermediate as the project proceeds and Pave the Surface all at one time.

Quiet Harbor

- Begin September 11th Quiet Harbor approximately 800 LF
- Utilities September 11th-12th
- Excavation and Stone Placement September 13th -18th
- Tentative Intermediate Paving September 19th.

West Clear Lake Drive

- Begin September 19th Quiet Harbor approximately 700 LF
- Milling September 19th

- Excavation and Stone Placement September 20th-25th
- Paving Intermediate 26th.

West Clear Lake Drive

- Begin September 26th Quite Harbor approximately 1900 LF
- Utilities September 26th -27th

- Excavation and Stone Placement September 28th -October 7th
- Tentative Intermediate Paving October 8th-October 10th.

Surface Project All Parts

- Pave Surface October 11th -12th . Possibly Pave Parts 1 and 2 on October 7th.

Restoration

- As projects allow.