

**CCMG Milestone Schedule:**

1. Public Review of updated designs:
  - Provide updated designs to TOCL **February 17<sup>th</sup>**
  - Public Session #1 (review and answer questions on updated projects) **February 20<sup>th</sup> 6-7 pm**
  - Public Session #2 (review and answer questions on updated projects) **February 21<sup>st</sup> 5-7 pm**
2. Approval to Advertise the projects: **February 21<sup>st</sup> (Council Meeting)**
3. Bidding:
  - Advertisement #1 **February 28, 2023**
  - Advertisement #2 **March 7, 2023**
  - Bid Opening **March 17, 2023**  
(Special Meeting, to open and read bids aloud – Note, award will not occur until March 21<sup>st</sup> Council mtg)
  - Award of Projects & Authorization to sign Owner-Contractor Contract **March 21, 2023**  
(Regular Council Meeting)
  - Owner-Contractor Agreement (outside of Meeting) **March 28, 2023**  
(Motion on March 21<sup>st</sup> meeting to sign contract outside of meeting, once contractor provides bonds and insurance)
  - Submittal of Bid/Construction Documents to INDOT **April 6, 2023**  
(No Later Than date based on CCMG Grant Award date plus 4 months)
4. Project Construction timeframe: **June 2023 – November 2023**