

## Town of Nutter Fort Sanitary Board

## Meeting Minutes - March 26, 2024

#### I. Call to order

The call to order of the public meeting of the **Town of Nutter Fort Sanitary Board** was held **Tuesday, March 26, 2024, at 1:30 PM** in Council Chambers.

#### II. Roll call

The following persons were present: Mr. Sam Maxson (Sanitary Board Chairman), Mrs. Leslie Cummings (Secretary/Treasurer), Mr. Jerry Jackson (Sanitary Board Member), Mr. John Robinson (Sanitary Board Member), Mr. Taylor Keith (Public Works Supervisor), Ryan Holcomb (Thrasher Engineering). Public Attending – Seth DeVault (Region VI), Charlene Louk, Karen Philipps, Jamie Shafer (DEP), Jeremy Ayers (DEP)

#### III. New Business

- A.) Review-Discuss-Consider Requisition #2 Phase I AML/AMD Stormwater Updates Approved by unanimous decision after a motion by John Robinson and seconded by Jerry Jackson.
- B.) Review-Discuss-Consider Construction Administration Documents No Action Needed Ryan Holcomb was updating field orders were completed on AMD/AML Project Change Orders will be brought to the next meeting.
- C.) Review-Discuss-Consider Accounts Payable Approved by unanimous decision after a motion by Jerry Jackson and seconded by John Robinson.
- D.) Sewer Project Updates -

#### Phase III Sewer

Completion bond closing should coincide with the Phase IV project.

#### Phase IV Sewer

- PSC Waiver received
- 2 ROW given to Taylor

Once we have these we should be in a position to request authorization to advertise

#### Phase V Sewer

• On hold for the time being.

#### Route 20 Corridor

- Facility plan resubmitted to DEP. awaiting Facility plan approval and FONSI issuance (30-day advertisement period)
- Permitting plans have been submitted to applicable agencies
- There will be a bit of a waiting period while we get ROW's
- If Senate Bill 400 passes, this would eliminate our need for a PSC Certificate which will help the project schedule
- 52 Right-of-ways / 1 acquisition

Morgan Haymond working on these

#### AML

• First progress meeting held. Contractor is ahead of schedule and anticipates being complete in 3 weeks.



# Town of Nutter Fort Sanitary Board

Meeting Minutes - March 26, 2024

### IV. Public Comment

Jamie Shafer with the WVDEP spoke to the Board on the AMD (AML) Project. Improvements were needed and are being made on communications. Phase II will be taking a hard toll on Public Works and HIGHLY suggests hiring a Project Coordinator.

V.	Adjournment		
	The meeting was adjourned at 2:26PM	Minutes submitted by Leslie Cummings	
	Sam Maxson, Chairman	Leslie Cummings, Secretary/Treasurer	