

Re: 56 firefly draw 3

From DAN WALLACE < dann2277@hotmail.com>

Date Fri 5/9/2025 1:35 PM

To Schyler Hollis <shollis@bankwithbos.com>; Dan Wallace <office@danwallace.info>

2 attachments (130 KB)

56 firefly draw 3 revised -2.pdf; legacy draw 15,000.pdf;

See attached

From: Schyler Hollis <shollis@bankwithbos.com>

Sent: Friday, May 9, 2025 1:24 PM

To: DAN WALLACE <dann2277@hotmail.com>

Subject: RE: 56 firefly draw 3

On the most updated draw sheet you removed line 71. \$3,900 to Alvarez. If we are paying this, it needs added back to the draw sheet. Also, the \$15,000 draw to Legacy needs to be added to your invoice.

Going forward we really need to make sure these draw sheets are accurate before they are sent to us for processing. Too much time is being spent on our end correcting these draws and it is slowing down our processing of other jobs. Please let me know if you have any questions.

Best Regards,

Schyler Hollis

Assistant Vice President Commercial Lender BOS – Bank of Springfield Main 217-529-5555 ext. 1429 Direct 217-241-6218 shollis@bankwithbos.com NMLS #2320667

www.bankwithbos.com | www.twitter.com/bankwithBOS | www.facebook.com/bankwithBOS

CONFIDENTIALITY NOTICE: This email and any attachments are for the exclusive and confidential use of the intended recipient. If you are not the intended recipient, please do not read, distribute or take action in reliance upon this message. This notifies that any review, disclosure, copying, or dissemination of the transmission or the taking of any action in reliance on its contents or other use is strictly prohibited. If you have received this in error, please notify us immediately by return email and promptly delete this message and its attachments from your computer system.

From: DAN WALLACE <dann2277@hotmail.com>

Sent: Friday, May 9, 2025 10:04 AM

To: Schyler Hollis <shollis@bankwithbos.com>

Subject: Re: 56 firefly draw 3

CAUTION - EXTERNAL EMAIL

This email originated from outside of the company.

DO NOT click links or open attachments unless you recognize the sender and know the content is safe.

No, that is the material order That stays on the draw

On May 9, 2025, at 10:00 AM, Schyler Hollis <<u>shollis@bankwithbos.com</u>> wrote:

Dan, you removed the \$5,427.00 to Envirofoam on page 3 line 19. Is this still to be paid?

Best Regards,

Schyler Hollis

Assistant Vice President Commercial Lender BOS – Bank of Springfield Main 217-529-5555 ext. 1429 Direct 217-241-6218 shollis@bankwithbos.com NMLS #2320667

www.bankwithbos.com | www.twitter.com/bankwithBOS | www.facebook.com/bankwithBOS

CONFIDENTIALITY NOTICE: This email and any attachments are for the exclusive and confidential use of the intended recipient. If you are not the intended recipient, please do not read, distribute or take action in reliance upon this message. This notifies that any review, disclosure, copying, or dissemination of the transmission or the taking of any action in reliance on its contents or other use is strictly prohibited. If you have received this in error, please notify us immediately by return email and promptly delete this message and its attachments from your computer system.

From: DAN WALLACE < dann2277@hotmail.com>

Sent: Friday, May 9, 2025 7:29 AM

To: Schyler Hollis <<u>shollis@bankwithbos.com</u>>; Tiffany Allen <<u>tiffanyallen@kw.com</u>>; Dan Wallace

<office@danwallace.info>
Subject: Re: 56 firefly draw 3

CAUTION - EXTERNAL EMAIL

This email originated from outside of the company.

DO NOT click links or open attachments unless you recognize the sender and know the content is safe.

Please see attached revision. Thank you

From: Schyler Hollis <shollis@bankwithbos.com>

Sent: Thursday, May 8, 2025 4:37 PM

To: Tiffany Allen tiffanyallen@kw.com; DAN WALLACE dann2277@hotmail.com>

Subject: RE: 56 firefly draw 3

Dan, a few things that need to be correct on this draw. See below. Can you please update these and send an updated draw sheet?

Line 13 – copies of plans. The \$81 invoice includes \$36 for another job. This line item needs adjusted to \$45.

Line 22 – fill rock. The total I am getting is \$8,583.45 compared to the draw sheet of \$8,553.45.

Best Regards,

Schyler Hollis

Assistant Vice President Commercial Lender BOS – Bank of Springfield Main 217-529-5555 ext. 1429 Direct 217-241-6218 shollis@bankwithbos.com NMLS #2320667

www.bankwithbos.com | www.twitter.com/bankwithBOS | www.facebook.com/bankwithBOS

CONFIDENTIALITY NOTICE: This email and any attachments are for the exclusive and confidential use of the intended recipient. If you are not the intended recipient, please do not read, distribute or take action in reliance upon this message. This notifies that any review, disclosure, copying, or dissemination of the transmission or the taking of any action in reliance on its contents or other use is strictly prohibited. If you have received this in error, please notify us immediately by return email and promptly delete this message and its attachments from your computer system.

From: Tiffany Allen tiffanyallen@kw.com Sent: Wednesday, May 7, 2025 3:37 PM
To: DAN WALLACE danna277@hotmail.com Cc: Schyler Hollis shollis@bankwithbos.com

Subject: Re: 56 firefly draw 3

CAUTION - EXTERNAL EMAIL

This email originated from outside of the company.

DO NOT click links or open attachments unless you recognize the sender and know the content is safe.

I approve this draw.



On Wed, May 7, 2025 at 2:05 PM DAN WALLACE < dann2277@hotmail.com> wrote:

Please see attached draw 3

Notes on this draw:

We Knew going in that the garage fill was going to be an issue and a significant overage. Pj recommended we do anchor walls vs just filling the garage to make sure we didn't have a blowout on the back side of the house when you pull a car in.

He installed 2 large anchor walls that also included 10-inch-thick footings. he then agreed to give us all the dirt for free if we paid for the trucking to fill that and the area around the house.

Instead of having 10-15k in C& rock fill this was a better option

We received the dirt for free.

We have maxed out the fill and trucking allowance we had in the budget.

We ill only need a few more trucks of fill for the front porch once the water is hooked up and the driveway is ready for concrete.

So by the end of this project, we will be over on the fill rock and trucking fees. As of now we are even.

I'll see about getting some more free fill from other sources to help out.

We do have 13k in overages on concrete foundation walls, but to offset that you did not do a stamped concrete patio in the back you did regular concrete so i moved that 2300 over to assist with the foundation overage.

I also did not charge you the \$600 for the equipment rental and moved that over to help. We also had \$167 in money left over in plan copies so i moved that over.

I will look for other items as we progress to help offset that item.

You will not have any issue with your rear portion of the house blowing out when you pull in cars so that can put your mind at ease.

Ill have to get a change order over for the man door in the garage, please note it is in the Menards materials, so we have already paid for it.

Shingles will go on this weekend and siding will start soon

Dan Wallace 877-362-6552 CEO - Envirofoam of America L.L.C

Build Cost Estimation & Draw Form 3 Home Address: 56 Firefly Chatham

The build cost Form below is an estimation of the build cost for your home. The estimates on the build cost are estimated from the most recent builds we have done. The prices below are good faith estimates only. Actual cost may vary depending on the market cost of materials at the time of your build. Any dates give to you for an estimated completion dates are just estimations. Currently our market is grossly understaffed on subcontractors and therfore builds are taking longer than normal to complete.

| | 1 | Completion dates are just estimations. Currently our mark | | | Contract | | Amount | Jinger ti | iaii iioiiiiai t | | nce due on | |
|----|----|---|------------------------------|----|-----------|----------|--------------|-----------|------------------|----|------------|----------------------|
| | | Material/ Service | Contractor Name and address | | Amount | Pre | viously paid | Curre | nt Payment | со | mpletion | |
| 1 | 1 | Lot cost | | Ś | 68,900.00 | | | \$ | - | \$ | 68,900.00 | |
| | 2 | closing cost | | \$ | 800.00 | + | | \$ | _ | \$ | 800.00 | |
| | 3 | | | 7 | | | | - | | \$ | - | |
| 2 | 4 | City Building permits | | \$ | 2,500.00 | \$ | 2,500.00 | \$ | - | | | |
| | 5 | Water and Sewer Connect fees | | \$ | 2,200.00 | ľ | , | _ | | \$ | 2,200.00 | |
| | 6 | sewer permit | | \$ | 800.00 | | | | | \$ | 800.00 | |
| | 7 | Electrical trenching and connect | | \$ | 1,800.00 | | | | | \$ | 1,800.00 | |
| | 8 | Gas line connect | | \$ | 500.00 | | | | | \$ | 500.00 | |
| | 9 | | | | | | | | | \$ | - | |
| 3 | 10 | Insurance | | \$ | 2,600.00 | | | \$ | - | \$ | 2,600.00 | |
| | 11 | | | | | | | | | \$ | - | |
| 4 | 12 | plans | | \$ | 2,500.00 | \$ | 2,500.00 | \$ | - | | | |
| | 13 | copies of plans | | \$ | 250.00 | | | \$ | 45.00 | \$ | 205.00 | Legacy |
| | 14 | | | | | | | | | \$ | - | |
| 5 | 15 | Dumpster- Trash | | \$ | 4,500.00 | | | \$ | 675.00 | \$ | 3,825.00 | |
| | 16 | | | | | | | | | \$ | - | |
| 6 | 17 | Foundation - Concrete - Fill | | | | | | | | \$ | - | |
| | 18 | foundation | | \$ | 28,186.35 | \$ | 25,886.35 | \$ | 13,692.65 | \$ | 2,300.00 | Legacy re-embursment |
| | 19 | rouph grade | | \$ | 900.00 | | | | | \$ | 900.00 | |
| | 20 | flatwork concrete materials | | \$ | 6,277.78 | | | \$ | 6,754.57 | \$ | (476.79) | capitol redi mix |
| | 21 | Flatwork concrete Labor | Line 38 | \$ | 5,552.00 | | | \$ | 5,552.00 | \$ | | shannon brown |
| | 22 | fill rock - trucking fees | | \$ | 8,000.00 | | | \$ | 8,583.45 | \$ | (583.45) | weathington trucking |
| | 23 | fill rock materials | moved up to trucking fees | \$ | - | | | \$ | - | \$ | - | |
| | 24 | | | | | | | | | \$ | - | |
| 7 | 25 | Trusses | moved from 13.74 - note 2 | \$ | 13,981.64 | \$ | 15,853.99 | \$ | - | \$ | (1,872.35) | |
| | 26 | Crane time | Line 38 | \$ | - | | | \$ | - | \$ | - | |
| | 27 | | | | | | | | | \$ | - | |
| 8 | 28 | I-Joist | moved to 7.25 single invoice | | | | | \$ | - | \$ | - | |
| | 29 | | | | | | | | | \$ | - | |
| 9 | 30 | Garage doors | | | | | | | | \$ | - | |
| | 31 | 9 x 7 garage door allowance | | \$ | - | | | | | \$ | - | |
| | 32 | 16 x 7 garage door allowance | | \$ | 1,900.00 | | | | | \$ | 1,900.00 | |
| | 33 | Garage door opener allowance | | \$ | 275.00 | | | | | \$ | 275.00 | |
| | 34 | Garge door install Labor | Line 38 (600.00 Quoted) | \$ | - | | | | | \$ | - | |
| | 35 | | | | | | | | | \$ | - | |
| | 36 | | | | | | | | | \$ | - | |
| 10 | | framming labor | | _ | | <u> </u> | | | | \$ | - | l., |
| | 38 | Main living area framing labor | Line 38 | \$ | 20,101.60 | 1 | | \$ | 20,101.60 | \$ | - | Alvarez |

| | 39 | Basement area framing labor - finished area | Line 38 | | | | \$ - | |
|----|----|---|--------------------------------|------------------|-----------------|----------------|------------------|-----------------------|
| | 40 | Finish framing | Line 38 | | | | \$ - | |
| | 41 | | | | | | \$ - | |
| 11 | 42 | Framing Materials | | | | | \$ - | |
| | 43 | LS Building materials | note 3 - | \$ 24,573.22 | \$ 18,103.95 | \$ 6,022.57 | \$ 6,469.27 | LS building materials |
| | 44 | LS Building materials reembursments to legacy | | \$ - | | | \$ - | |
| | 45 | Sheathing - zip system zip tape - regular osb | | \$ - | | \$ - | \$ - | |
| | 46 | pawnee lumber - Pay direct | | | | \$ 4,245.02 | \$ (4,245.02) | pawnee lumber |
| | 47 | pawnee lumber - re-embursement to legacy | | | | | \$ - | |
| | 48 | Menards - payment direct | | | | | \$ - | |
| | 49 | menards re-embursement to legacy | | | | \$ 1,446.44 | \$ (1,446.44) | Legacy |
| | 50 | Lowes - payment direct | | | | | | |
| | 51 | Lowes re-embursement to legacy | | | | | | |
| | 52 | | | | | | | |
| 12 | 53 | Windows and doors | | | | | \$ - | |
| | 54 | window package | per quote Menards | \$ 23,414.48 | \$ 23,885.47 | \$ - | \$ (470.99) | |
| | 55 | exterior doors - front | \$3,299.81 moved to line 12.54 | \$ - | | \$ - | \$ - | |
| | 56 | Slider to basement patio | \$3,363.00 moved to line 12.54 | \$ - | | | \$ - | |
| | 57 | Garage man door - to exterior | included in window package | \$ 395.00 | | | \$ 395.00 | |
| | 58 | Garage man door - to interior - firedoor | included in window package | \$ 395.00 | | | \$ 395.00 | |
| | 59 | exterior door handles | | \$ 124.00 | | | \$ 124.00 | |
| | 60 | interior doors - Main floor | | \$ 2,805.00 | | | \$ 2,805.00 | |
| | 61 | double closet doors | see above | \$ 3,000.00 | | | \$ 3,000.00 | |
| | 62 | interior doors - Basement | | \$ (5,000.00) | | | \$ (5,000.00) | |
| | 63 | interior door handles - Main floor | | \$ 391.00 | | | \$ 391.00 | |
| | 64 | interior door handles - basement | see above | \$ - | | | \$ - | |
| | 65 | | | | | | \$ - | |
| 13 | 66 | Roofing | | | | | \$ - | |
| | 67 | Materials | | \$ 8,719.83 | \$ 7,875.62 | \$ - | \$ 844.21 | |
| | 68 | Labor | Line 38 (4,865.95 estimated) | \$ 3,472.50 | | \$ 3,472.50 | \$ - | eric nein |
| | 69 | | | | | | \$ - | |
| 14 | 70 | Sidding | | | | | \$ - | |
| | 71 | sidding-Material | | \$ 11,240.70 | | | \$ 11,240.70 | |
| | 72 | sidding labor | Line 38 (4500 estimated) | \$ 3,900.00 | | \$ 3,900.00 | \$ - | Alvarez |
| | 73 | Soffit | moved to line 13.67 | \$ - | | | \$ - | |
| | 74 | Facia | moved to line 7.25 | \$ - | | | \$ - | |
| | 75 | Gutters materials and labor | | \$ 2,900.00 | | | \$ 2,900.00 | |
| | 76 | Soffit labor | Line 38 (1800 estimated) | | | | \$ - | |
| 15 | 77 | Brick and stone | | | | | \$ - | |
| | 78 | masonary Materials | | \$ 4,814.42 | | | \$ 4,814.42 | |
| | 79 | Masonary labor | \$18 a sq foot | \$ 6,732.00 | | | \$ 6,732.00 | |
| | 80 | Stone mailbox with address stone and limestone flat cap | not quotred | \$ - | | | \$ - | |
| | 81 | | | · | | | \$ - | |
| 16 | 82 | Electrical materials & Labor | | \$ 26,950 | | | \$ 26,950.00 | |
| | 83 | Lighting allowance | | \$ 2,500.00 | | | \$ 2,500.00 | |
| | 84 | | | | | | \$ - | |
| | | · | | | | | | • |

| | 85 | | | | | | | | \$ | - |
|-----|-----|---|---|----------|-----------|----|----------|----------------|----------|-------------|
| 17 | 86 | Plumbing materials & Labor | | | | | | | \$ | - |
| | 87 | Plumbing parts -tubs - showers etc | per quote | \$ | 24,000.00 | \$ | 5,000.00 | | \$ | 19,000.00 |
| | 88 | Faucets | | | | | | | \$ | - |
| | 89 | combi unit on demand water heater (5,500) | not quoted- regular electric water heater | \$ | - | | | | \$ | - |
| 18 | 90 | HVAC unit 1 | | \$ | 22,000.00 | | | | \$ | 22,000.00 |
| | 91 | HVAC unit 2 | | | | | | | \$ | - |
| | 92 | Heated floor basement and garage | | \$ | - | | | \$ - | \$ | - |
| 19 | 93 | Insulation - foam in all ext walls of living area only | | \$ | 5,427.00 | | | \$ 5,427.00 | \$ | - |
| | 94 | Insulation - Cellulose in attic area including garage R-49 | | \$ | 7,103.25 | | | | \$ | 7,103.25 |
| | 95 | Insulation - Fiberglass garage walls | see above - included in wall quote | \$ | 438.21 | | | | \$ | 438.21 |
| | 96 | | | | | | | | \$ | - |
| 20 | 97 | Drywall | | | | | | | \$ | - |
| | 98 | drywall / material | | \$ | 8,860.94 | | | | \$ | 8,860.94 |
| | 99 | drywall labor | Line 38 (9,000.00 estimated) | \$ | - | | | | \$ | - |
| | 100 | | | | | | | | \$ | - |
| 21 | | Paint | | | | | | | \$ | - |
| | | painting material - color city loft for whole house | | \$ | 4,562.60 | | | | \$ | 4,562.60 |
| | | painting labor - 2 color changed 150 each | Line 38 (8,000.00 estimated) | \$ | 300.00 | | | | \$ | 300.00 |
| | 104 | | | | | | | | \$ | - |
| 22 | | Casing and trim | | | | | | | \$ | - |
| | | casing and trim materials | | \$ | 4,738.40 | | | | \$ | 4,738.40 |
| | | finish trim labor - includes cabinets,doors etc | Line 38 (9,800.00 estimated) | | | | | | \$ | - |
| | 108 | | | | | | | | \$ | - |
| 23 | | interior stairs | | + | | | | | \$ | - |
| | | framing stair materials | | \$ | 371.00 | | | | \$ | 371.00 |
| | | stair railing - materials only | | \$ | 720.00 | | | | \$ | 720.00 |
| | | stair railing stain /paint - materials only | | \$ | 738.00 | | | | \$ | 738.00 |
| 2.4 | | stair labor | Line 38 | | | - | | | \$ | - |
| | | floor coverings | a subtid | | 10.062.00 | - | | | \$ | - 10.062.00 |
| | | First floor flooring allowance | per bid | \$ | 19,963.00 | | | | \$ \$ | 19,963.00 |
| | | 2nd floor - flooring allowance basement flooring allowance | per bid | \$ | - | | | | \$ | |
| | | master - shower tile | per bid per bid | \$ | 5,956.00 | - | | | \$ | 5,956.00 |
| | | Tile kitchen backsplash | per bid | \$ | 3,930.00 | - | | | \$ | 3,930.00 |
| | 120 | The kitchen backsplash | per bid | Ş | | | | | \$ | |
| 25 | | Shelving | | \$ | 1,300.00 | - | | | \$ | 1,300.00 |
| 23 | 122 | Sileiving | | 7 | 1,300.00 | | | | \$ | 1,300.00 |
| 26 | | Mirrors | | \$ | 600.00 | | | | \$ | 600.00 |
| 20 | | Lighted mirrors | | 7 | 000.00 | | | | \$ | - |
| 27 | | Shower door- master suite | | \$ | 3,151.47 | | | | \$ | 3,151.47 |
| | | Shower door- common bath | | <u> </u> | -, - | | | | \$ | - |
| | 127 | Shower door- basement bath | | | | 1 | | | | |
| 28 | 128 | cabinets - kitchen bath | | \$ | 17,400.00 | | | | \$ | 17,400.00 |
| | 129 | Laundry tub | | \$ | - | | | | \$ | - |
| | | Laundry cabinets | | | | | | | \$ | - |
| | | | | | | | | | | |

| 131 | Pulls | | | | | \$ - |
|--------|---|---------------------------------------|------------------|------------------|-----------------|------------------|
| 132 | | | | | | \$ - |
| 29 133 | counter tops | | \$ 10,300.00 | | | \$ 10,300.00 |
| 134 | laundry couter top | | \$ - | | | \$ - |
| 135 | Kitchen sink | see counter top | \$ - | | | \$ - |
| 30 136 | landscaping - sod | | \$ 1,500.00 | | | \$ 1,500.00 |
| 137 | | | | | | \$ - |
| 31 138 | Misc Labor expense | | | | | \$ - |
| 139 | | | | | | \$ - |
| 32 140 | deck and railing | 1498.78 - note 3 moved from materials | \$ 3,998.78 | \$ 3,998.78 | \$ - | \$ - |
| | stamped slab rear of home | moved to faoundation overages 2300 | \$ - | | | \$ - |
| 142 | | | | | | \$ - |
| 33 143 | appliances allowance | | \$ 2,500.00 | | | \$ 2,500.00 |
| 144 | | | | | | \$ - |
| | utility expense | | \$ - | | | \$ - |
| 146 | | | | | | \$ - |
| | Fireplace - electric 60 inch | | \$ 1,400.00 | | | \$ 1,400.00 |
| 148 | | | | | | \$ - |
| | interest expense - none included | Homeowners responsibility | \$ - | | | \$ - |
| 150 | | | | | | \$ - |
| | equipment rental | | \$ 600.00 | | | \$ 600.00 |
| 152 | | | | | | \$ - |
| | GC and general labor | | \$ 126,773.90 | \$ 20,500.00 | \$ 15,000.00 | \$ 106,273.90 |
| | Framing, roofing, trim, stair railing assembly, fine finish trim work | (| | | | \$ - |
| | Painting, drywall hanging, drywall finishing , siding | | | | | \$ - |
| | concrete labor, dirtwork, backfill, excavation, Insulation | | | | | \$ - |
| 157 | | | | | | \$ - |
| | Misclenous | | | | | \$ - |
| | ring system cameras - regular door bell - no ring system | | \$ 35.00 | | | \$ 35.00 |
| | fence - none quoted unless requested | | | | | \$ - |
| | real estate sales commision | | \$ - | | | \$ - |
| 162 | | | | | | |
| 163 | | | | | | |
| 164 | | | | 1 | | |
| | Totals | | \$ 568,589.07 | \$ 126,104.16 | \$ 94,917.80 | \$ 382,282.33 |

The owner and contractor further state that there are no other contracts for said work outstanding and that there is nothing due or to become due to any person, firm, or corporation for material, fixtures, services, and labor, or either, or any work of any kind, other than as stated above, or on any account whatsoever, that the waivers of lien presented herewith are true, correct and genuine and are signed by the respective persons whose names appear thereon; that each and every such waiver was delivered unconditionally; that said waivers were not obtained through any fraud, mistake or duress, and that there is no claim either legal or equitable to defeat the validity of said waivers.

Change orders signed to date

| Date | Description | Amount | paid by customer | Due at closing |
|------|-------------|--------|------------------|----------------|

INVOICE

Alvarez Construction 2 INC 420 E Prairie Ave Ste 200 Decatur, IL 62523-1611

construction.alvarez@icloud.com +1 (309) 660-3035



\$22,101.60

Legacy Construction Gutter and Steel LLC

Bill to

Legacy Real Estate Professionals LLC 201 South Walnut Suite 304 ROCHESTER, IL 62563 USA

Ship to

Legacy Real Estate Professionals LLC 201 South Walnut Suite 304 ROCHESTER, IL 62563 USA

Invoice details

Invoice no.: 1365

Invoice date: 04/30/2025

| # | Product or service | Description | Qty | Rate | Amount |
|----|--------------------|-----------------------------------|------|--------|-------------|
| 1. | Framing | 56 Firefly | 2276 | \$7.00 | \$15,932.00 |
| | | 1st & 2nd floor 2,276sq ft X 7 | | | |
| 2. | Framing | basement 1,048 sq ft X 4 | 1048 | \$4.00 | \$4,192.00 |
| 3. | Framing | garage 792 sq ft X 2.06 | 792 | \$2.06 | \$1,631.52 |
| 4. | framing & porch | covered porch 168sq ft X 2.06 | 168 | \$2.06 | \$346.08 |

Ways to pay



View and pay

Note:

Total

Pay \$20,101.60

Remaining \$2,000 to be paid at time of completion with final framing of sofits.

INVOICE

Alvarez Construction 2 INC 420 E Prairie Ave Ste 200 Decatur, IL 62523-1611

construction.alvarez@icloud.com +1 (309) 660-3035



Legacy Construction Gutter and Steel LLC

Bill to

Legacy Real Estate Professionals LLC 201 South Walnut Suite 304 ROCHESTER, IL 62563 USA

Ship to

Legacy Real Estate Professionals LLC 201 South Walnut Suite 304 ROCHESTER, IL 62563 USA

Invoice details

Invoice no.: 1371 Invoice

date: 05/06/2025

| # | Product or service | Description | Qty | Rate | Amount |
|----|--------------------|---------------------------|-----|------|------------|
| 1. | siding | 56 firefly - deposit only | | | \$3,150.00 |
| 2. | Soffit and facia | | | | \$750.00 |
| | | | | | |
| | | | | | |

Ways to pay

♦Pay VISA OISCOVER ANK ProyPol Venmo









View and pay

Total

\$3,900.00

Page:

1

Invoice

CAPITOL READY-MIX, INC. P.O. BOX 6246 SPRINGFIELD, IL. 62708 (217) 492-8555 Invoice Number: 0292230-IN

Invoice Date: 4/18/2025

Salesperson: 0100

Tax Schedule: ILSPF 8%

LEGACY CONSTRUCTION AND GUTTER AND STEEL

201 S. WALNUT

UNIT 300

Rochester, IL 62563

Customer Number: 0000247

Customer P.O.: 56FIREFLYHIGHLA

Ship VIA:

Contact:

Terms: NET 30

| Item Code | Description | UM | Quantity | Price | Amount |
|-----------|-------------------|----|----------|---------|--------|
| 0704 | 4000# WITH AIR 0% | | 3:500 | 169.000 | 591.50 |
| 1009 | 1% CALCIUM | YD | 3.500 | 4.000 | 14.00 |

508576/56FIREFLYHIGHLANDESTCHAT

 Net Invoice:
 605.50

 Freight:
 0.00

 Sales Tax:
 59.04

 Invoice Total:
 664.54

Invoice

CAPITOL READY-MIX, INC. P.O. BOX 6246 SPRINGFIELD, IL 62708 (217) 492-8555

Invoice Number: 0292316-IN

Invoice Date: 4/26/2025

Salesperson: 0100

Tax Schedule: ILSPF 8%

LEGACY CONSTRUCTION AND GUTTER AND STEEL

201 S. WALNUT UNIT 300

Rochester, IL 62563

Customer Number: 0000247

Customer P.O.: 56FIREFLYHIGHLA

Ship VIA:

Contact:

Terms: NET 30

| Item Code | Description | UM | Quantity | Price | Amount |
|---------------|---------------------|----|----------|---------|----------|
| 0709 | 4000# NO AIR 0% | | 6.500 | 169.000 | 1,098.50 |
| 1016 | SATURDAY DELIVERY | YD | 6.500 | 10,000 | 65.00 |
| 508738/56FIRE | EFLYHIGHLANDESTCHAT | | | | |
| 0709 | 4000# NO AIR 0% | | 6.500 | 169.000 | 1,098.50 |
| 1016 | S'ATURDAY DELIVERY | YD | 6.500 | 10.000 | 65,00 |
| 508739/56FIRE | EFLYHIGHLANDESTCHAT | | | | |

2,327.00 Net Invoice: 0.00 Freight: Sales Tax: 226.88 2,553.88 Invoice Total:

Invoice

CAPITOL READY-MIX, INC. P.O. BOX 6246 SPRINGFIELD. IL 62708

SPRINGFIELD, IL 62708 (217) 492-8555 Invoice Number: 0292199-IN

Invoice Date: 4/16/2025

Salesperson: 0100

Tax Schedule: ILSPF 8%

LEGACY CONSTRUCTION AND GUTTER AND STEEL

201 S. WALNUT UNIT 300

Rochester, IL 62563

Customer Number: 0000247

Customer P.O.: 56FIREFLYHIGHLA

Ship VIA:

Contact:

Terms: NET 30

| Item Code | Description | um | Quantity | Price | Amount |
|-----------------|--------------------|----|--------------------|---------|------------|
| 0709 | - 4000# NO AIR 0%- | | =9: 000 | 169.000 | 1;521:00:- |
| 1014 | OVERTIME | EA | 9.000 | 10.000 | 90.00 |
| 508483/56FIREFL | YHIGHLANDESTCHAT | | | | |
| 0709 | 4000# NO AIR 0% | | 9.000 | 169.000 | 1,521.00 |
| 1014 | OVERTIME | EA | 9.000 | 10,000 | 90.00 |
| 508485/56FIREFL | YHIGHLANDESTCHAT | | | | |

| Net Invoice: | 3,222.00 |
|---------------|----------|
| Freight: | 0.00 |
| Sales Tax: | 314.15 |
| nvoice Total: | 3,536.15 |

Envirofoam Of America LLC

201 S walnut Suite 304 P.O. Box 351 Rochester, IL 62563 +18773626552 Dan@EnvirofoamofAmerica.com



INVOICE

BILL TO

Legacy Real Estate Professionals 8313, Thomas Rd Rochester, III 62563 SHIP TO

Legacy Real Estate Professionals 8313, Thomas Rd Rochester, III 62563 INVOICE

21813

DATE TERMS 05/07/2025 Due on receipt

DUE DATE 05/07/2025

| | · | TOTAL | | 0.00 5,427.00 |
|---------------------|---|----------|----------|------------------|
| nowever there is 3% | · | 17.03 | | 0.00 |
| | lyers after 3 purchases, we will accept wires, E-checks or hadministrative approval we do take all credit cards | TAX | | 0.00 |
| | ew business We only accept bank wires or cash upon | SUBTOTAL | | 5,427.00 |
| | Shark Armor 2.0 Closed cell "B" side 506 Lbs | s each | 2,713.50 | 2,713.50 |
| | A- Side Iso Drum | | 2,713.50 | 2,713.50 |
| DATE | DESCRIPTION | | RATE | AMOUNT |

Pay invoice

INVOICE

Eric Neein 1133 N Milton Springfield Illinois 62702

Bill to

Legacy Real Estate Professionals LLC 201 S Walnut Suite 304 Rochester, Illinois 62563

Ship to

Total

Legacy Real Estate Professionals LLC 201 S Walnut Suite 304 Rochester, Illinois 62563

\$3,472.50

Invoice details

Invoice no.: 2137 Terms: Due on receipt Invoice date: 05/06/2025 Due date: 05/06/2025

| # | Date | Product or service | Description | Qty | Rate | Amount |
|----|------|--------------------|----------------------------|-----|------------|------------|
| 1. | | Services | 56 firefly - roofing labor | 1 | \$3,472.50 | \$3,472.50 |

Ways to pay



Pay invoice

INVOICE

Legacy Construction Gutter's and Steel, LLC

201 S Walnut St Ste 304 Rochester, IL 62563-7501 Office@DanWallace.info +1 (217) 498-1132 www.DanWallace.info



\$15,000.00

Bill to

Tiffany Turner 56 firefly Chatham, Illinois Ship to

Total

Tiffany Turner 56 firefly

Chatham, Illinois

Invoice details

Invoice no.: 1021 Terms: Net 30

Invoice date: 05/07/2025 Due date: 06/06/2025

| # | Product or service | Description | Qty | Rate | Amount |
|----|--------------------|-----------------------------|-----|-------------|-------------|
| 1. | 56 Firefly Income | 2nd phase GC draw and labor | 1 | \$15,000.00 | \$15,000.00 |

Ways to pay











We do take credit cards, there is a 3.0% credit card fee to do so.

View and pay

Sold To: LEG130

ROCHESTER

LEGACY REAL ESTATE

201 S WALNUT SUITE 304

IL 62563





INVOICE

Invoice #: 868033 Inv Date: 04/29/25 Order #: 610761 Ord Date: 04/27/25

Route: **OURT** Sched Date: 04/28/25

Ship To :0017

56 FIREFLY CT CHATHAM

IL 62629

56 FIREFLY

Page: 1 of 1 FOB: Ordered By: PO#: Ship Via: DLVD 6X6S OUR TRUCK NO CHARGE Type: Sold By: Terms: Sisp In/Out: WAREHOUSE KCON NET 10TH 63 / 57

| Item / Description | Shin Oty | B/O Qty | Net Price | Evtended |
|--|----------|---------|------------|----------|
| Item: MCA6616 | 2.0 | DIO QLY | | Extended |
| SYP TREATED #2 6 X 6 X 16' GROUND CONTACT | 2.0 | | 54.24/EACH | 108.48 |
| Remark: | | | | |
| Remark: | | | | |
| ************************************** | | | | |
| HAVE 2 GOOD AND STRAIGHT ONES, IF NOT WE WILL HAVE | | | | |
| TO PICK UP AT EP *********************************** | | | | |
| | | | | |
| ************** | | | | |
| A CONVENIENCE FEE OF 3% WILL BE CHARGED ON ALL | | | | |
| CREDIT/DEBIT CARD PAYMENTS. | | | | |
| *************** | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | Į. | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

| Merchandise | 108.48 10.58 |
|---|------------------------|
| Misc. Charges Order Total Less Pmts/Dep | 0.00 119.06 0.00 |
| Balance Due | 110 06 |





INVOICE

Invoice #: 869148 Inv Date: 05/06/25 Order #: 612255 Ord Date: 05/05/25

Route: OURT Sched Date: 05/05/25

Sold To: LEG130

LEGACY REAL ESTATE 201 S WALNUT SUITE 304 ROCHESTER IL 62563 Ship To: 0017

56 FIREFLY 56 FIREFLY CT CHATHAM

IL 62629

| FOB: | Ordered By: | PO#: | Ship Via: |
|-----------|-------------|----------|----------------------|
| DLVD | | FIREFLY | OUR TRUCK - ILLINOIS |
| Type: | Sold By: | Terms: | SIsp In/Out: |
| WAREHOUSE | DPIC | NET 10Th | 1 01/57 |

| Item / Description | Ship Qty | B/O Qty | Net Price | Extended |
|--|----------|---------|------------|----------|
| Item: TECHNOSB25 TECHNO SYNTHETIC FELT SB25 10 SQ 48"X250' 42/PLT | 2.0 | | 87.22/ROLL | 174.43 |
| Other Charges: | | | | |
| FUEL SURCH | | | | 30.00 |
| ************* | | | | |
| A CONVENIENCE FEE OF 3% WILL BE CHARGED ON ALL CREDIT/DEBIT CARD PAYMENTS. | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

| Merchandise | 174.43 |
|---------------|--------|
| Tax | 17.01 |
| Misc. Charges | 30.00 |
| Order Total | 221.44 |
| Less Pmts/Dep | 0.00 |
| Balance Due | 221,44 |

Sold To: LEG130

ROCHESTER

LEGACY REAL ESTATE

201 S WALNUT SUITE 304

IL 62563





INVOICE

Invoice #: Inv Date:

868035 04/29/25

Order#: Ord Date:

610933 04/28/25

Route:

OURT

Ship To: 0017

Sched Date: 04/28/25

IL 62629

56 FIREFLY 56 FIREFLY CT CHATHAM

| FOB: | Ordered By: | PO#: | Ship Via: |
|-----------|-------------|----------|----------------------|
| DLVD | | LUMBER | OUR TRUCK - ILLINOIS |
| Туре: | Sold By: | Terms: | Sisp In/Out: |
| WAREHOUSE | KWAL | NET 10TH | 01 / 57 |

| Item / Description | Ship Qty | B/O Qtv | Net Price | Extended |
|--|----------|---------|-----------|----------|
| Item: SPF2412 | 20.0 | _,,_ | 7.14/EACH | 142.80 |
| #2 PREMIUM S-P-F 2 X 4 X 12' | | | | 142.00 |
| Item: SPFS2492 SPF PET STUDS 2 X 4- 92 5/8" | 50.0 | | 4.29/EACH | 214.51 |
| 3PF PET 31003 2 X 4- 92 5/8" | | | | |
| Other Charges: | | | | |
| FUEL SURCH | | | | 30.00 |
| | | | 9: | |
| ************** | | | | |
| A CONVENIENCE FEE OF 3% WILL BE CHARGED ON ALL CREDIT/DEBIT CARD PAYMENTS. | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

| Balance Due | 422.15 |
|---------------|--------|
| Less Pmts/Dep | 0.00 |
| Order Total | 422.15 |
| Misc. Charges | 30.00 |
| Tax | 34.84 |
| Merchandise | 357.31 |
| | |

Sold To: LEG130

ROCHESTER

LEGACY REAL ESTATE

201 S WALNUT SUITE 304

IL 62563





INVOICE

Invoice #: Inv Date:

868239 04/30/25 611039

Order #: Ord Date:

04/28/25

Route:

OURT Sched Date: 04/29/25

Ship To: 0017

56 FIREFLY 56 FIREFLY CT

CHATHAM

IL 62629

| FOB: | Ordered By: | PO#: | | Ship Via: |
|-----------|-------------|--------|----------|----------------------|
| DLVD | - | | LUMBER | OUR TRUCK - ILLINOIS |
| Type: | Sold By: | Terms: | | Sisp In/Out: |
| WAREHOUSE | KCON | J | NET 10TH | 63 / 57 |

| Ship Qty | B/O Qty | Net Price | Extended |
|----------|---------|-------------|----------------------------------|
| 1.0 | | 28.32/EACH | 28.32 |
| 30.0 | | 2.99/EACH | 89.70 |
| 2.0 | | 357.75/ROLL | 715.51 |
| | | | |
| | | | 30.00 |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| | 30.0 | 30.0 | 1.0 28.32/EACH 30.0 2.99/EACH |

| Balance Due | 944.80 |
|---------------|--------|
| Less Pmts/Dep | 0.00 |
| Order Total | 944.80 |
| Misc. Charges | 30.00 |
| Tax | 81.27 |
| Merchandise | 833.53 |
| | |

Sold To: LEG130

ROCHESTER

LEGACY REAL ESTATE

201 S WALNUT SUITE 304

IL 62563





INVOICE

Invoice #: 868032 Inv Date: 04/29/25 Order #: 610727 Ord Date: 04/25/25

Route: OURT Sched Date: 04/28/25

Ship To :0017

56 FIREFLY 56 FIREFLY CT

CHATHAM IL 62629

| FOB: | Ordered By: | | PO#: | | Ship Via: |
|-----------|-------------|------|--------|----------|----------------------|
| DLVD | | | | FIREFLY | OUR TRUCK - ILLINOIS |
| Type: | Sold By: | | Terms: | | SIsp In/Out: |
| WAREHOUSE | | KWAL | | NET 10TH | 01/57 |

| Item / Description | Ship Qty | B/O Qty | Net Price | Extended |
|--|----------|---------|------------|----------|
| Item: SPF2416 #2 PREMIUM S-P-F 2 X 4 X 16' | 100.0 | | 9.99/EACH | 999.06 |
| Item: SPF2616 #2 PREMIUM S-P-F 2 X 6 X 16' | 30.0 | | 16.99/EACH | 509.70 |
| Item: OSB716 OSB SHEATHING SQUARE EDGE (7/16" X 4' X 8') | 50.0 | | 16.99/PIEC | 849.50 |
| Item: OSB12 OSB SHEATHING SQUARE EDGE (1/2" X 4' X 8') | 15.0 | | 18.99/PIEC | 284.86 |
| Item: SPFS2492 SPF PET STUDS 2 X 4- 92 5/8" | 294.0 | | 4.29/EACH | 1,261.32 |
| Other Charges: | | | | |
| FUEL SURCH | | | | 30.00 |
| ************* | | | | |
| A CONVENIENCE FEE OF 3% WILL BE CHARGED ON ALL CREDIT/DEBIT CARD PAYMENTS. | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |
| | | | | |

| Balance Due | 4,315.12 |
|---------------|----------|
| Less Pmts/Dep | 0.00 |
| Order Total | 4,315.12 |
| Misc. Charges | 30.00 |
| Tax | 380.68 |
| Merchandise | 3,904.44 |
| | |





Not valid for rebate submissions

Allowable returns for items on this receipt will be in the form an in store credit voucher if the return is done after 07/22/25

Business Name: Envirofoam Of America Purchaser: Dan Wallace

ORDER 42770 PICK UP AT STORE FEE

39 1@\$1.40 \$1.40

ORDER 42770 6X6 POST ANCHOR G185 PAF66-TZ 2271759 1@\$21.59

\$21.59

Subtotal \$22.99 Taxes and Fees \$0.00

Total \$22.99

Payment Method(s) Used:

American Express - \$22.99

100 75 5972 04/23/25 11:07 AM 3293

She fly

56 FIREFLY

MENARDS - SPRINGFIELD 2250 Chuckwagon Drive Springfield, IL 62711

KEEP YOUR RECEIPT RETURN POLICY VARIES BY PRODUCT TYPE

Unless noted below allowable returns for items on this receipt will be in the form of an in store credit voucher if the return is done after 08/04/25

If you have questions regarding the charges on your receipt, please email us at: SPRFfrontend@menards.com



Sale Transaction

Tax Exempt Certificate ID: 5584308

Exempt Type: Resale

2PK DRYWALL BAGS 10-14GA

2404808 LVL HANGER 3.5"X9.25"X14

2283197 2 @14.14

20.99 NT

28.28 NT

TOTAL SALE

49.27

CERTIFICATE-BARCODED

49.27

*****8374

Remaining Balance: \$124.77

TOTAL NUMBER OF ITEMS = 3

THE FOLLOWING REBATE RECEIPTS WERE PRINTED FOR THIS TRANSACTION: 3710

THANK YOU, YOUR CASHIER, Chrissy

94554 02 5074 05/06/25 08:05AM 3293





Not valid for rebate submissions

Allowable returns for items on this receipt will be in the form an in store credit voucher if the return is done after 07/28/25

Business Name: Envirofoam Of America Purchaser: Dan Wallace

ORDER 44818 6X6-20' AC2 GREEN TREATEDCRITICAL STRUCT 1112874 1@\$84.59

\$84.59

Subtotal Taxes and Fees \$84.59 \$0.00

Total

\$84.59

Payment Method(s) Used: Menard Card - 7077 Job # or Name : 56 firefly

\$84.59

100 74 7871 04/29/25 12:52 PM 3293

56 FIREFIX

MENARDS - SPFLD NRTH 2701 Marketplace Dr Springfield, IL 62702

KEEP YOUR RECEIPT HETURN POLICY VARIES BY PRODUCT TYPE

Ariess noted below allowable returns for items on this receipt will be in the form of an in store credit voucher if the return is done after 07/22/25

If you have questions regarding the work your receipt, please that it is a standard of the sta



Sale Transaction

Tax Exempt Certificate ID: 5584308

Exempt Type: Resale

110.52

110.52

TOTAL SALE
AMERICAN EXPRESS 2007
Auth Code:850764
Contactless
a000000025010801
ARQC - d239683c5153f03d

TOTAL NUMBER OF ITEMS = 4

THE FOLLOWING REBATE RECEIPTS WERE PRINTED FOR THIS TRANSACTION: 3708

GUEST COPY

The Cardholder acknowledges receipt of goods/services in the total amount shown hereon and agrees to pay the card issuer according to its current terms.

THIS IS YOUR CREDIT CARD SALES SLIP PLEASE RETAIN FOR YOUR RECORDS.

THANK YOU, YOUR CASHIER, Aidyn

62694 03 1097 04/23/25 01:54PM 3207

56 FIREFLY

MENARDS - SPRINGFIELD 2250 Chuckwagon Drive Springfield, IL 62711

KEEP YOUR RECEIPT
RETURN POLICY VARIES BY PRODUCT TYPE

Unless noted below allowable returns for items on this receipt will be in the form of an in store credit voucher if the return is done after 07/23/25

If you have questions regarding the charges on your receipt, please email us at:

SPREfrontend@menards.com



Sale Transaction

Tax Exempt Certificate ID: 5584308

Exempt Type: Resale

1-1/2"X148 GALV SM JOIST 2088242 KELLER QK CLICK STABILIZ

5601581

69.99 NT

57.19 NT

TOTAL SALE
AMERICAN EXPRESS 2007
Auth Code:864282
Contactless
a000000025010801
ARQC - d3e80153be768110

127.18 127.18

TOTAL NUMBER OF ITEMS = 2

THE FOLLOWING REBATE RECEIPTS WERE PRINTED FOR THIS TRANSACTION: 3708

GUEST COPY

The Cardholder acknowledges receipt of goods/services in the total amount shown hereon and agrees to pay the card issuer according to its current terms.

THIS IS YOUR CREDIT CARD SALES SLIP PLEASE RETAIN FOR YOUR RECORDS.

THANK YOU, YOUR CASHIER, Chrissy

94554 08 8910 04/24/25 06:34AM 3293





Not valid for rebate submissions

Allowable returns for items on this receipt will be in the form an in store credit voucher if the return is done after 07/23/25

Business Name: Envirofoam Of America Purchaser: Dan Wallace

ORDER 43081 2X4-16' AC2 GREEN TREATEDGROUND CONTACT 1110850 15@\$13.18

\$197.70

Subtotal Taxes and Fees \$197.70 \$0.00

Total

1000

\$197.70

Payment Method(s) Used: American Express -

\$197.70

100 78 3829 04/24/25 11:13 AM 3293





Not valid for rebate submissions

Allowable returns for items on this receipt will be in the form an in store credit voucher if the return is done after 08/03/25

Business Name: Envirofoam Of America Purchaser; Dan Wallace

ORDER 46456 GE ALLPURP W&D SIL CLEAR 10.1 OZ 5639360 24@\$7.99

ORDER 46456 PICK ÜP AT STORE FEE

39 1@\$1.40 \$1.40

\$191.76

Subtotal \$193.16 Taxes and Fees \$18.83

Total \$211.99

Payment Method(s) Used:

Menard Card - 7077 \$211.99

Job # or Name: 56 firefly window

100 73 6410 05/05/25 10:21 AM 3293





Not valid for rebate submissions

Allowable returns for items on this receipt will be in the form an in store credit voucher if the return is done after 08/03/25

Business Name: Envirofoam Of America Purchaser: Dan Wallace

ORDER 46535 PICK UP AT STORE FEE 39 1@\$1.40

\$1.40

ORDER 46535 E-1 6-PANEL STEEL DOOR PH36X80 LH SN 4140337 1@\$255.00 \$255.00

4140337 1@\$255.00 \$255.0

Subtotal \$256.40 Taxes and Fees \$25.00

Total \$281.40

Payment Method(s) Used:

Menard Card - 7077 \$281.40

Job # or Name : 56 firefly door

100 74 4533 05/05/25 01:13 PM 3293

S(F: Nurly

MENARDS - SPRINGFIELD

2250 Chuckwagon Drive

Springfield, IL 62711

KEEP YOUR RECEIPT
RETURN POLICY VARIES BY PRODUCT TYPE

Unless noted below allowable returns for items on this receipt will be in the form of an in store credit voucher if the return is done after 07/27/25

If you have questions regarding the charges on your receipt, please email us at:

SPRFfrontend@menards.com



Sale Transaction

| | Cust name: Legacy Real Estate TAPCON HEX 1/4 X3-3/4 | |
|---|--|-------|
| | 2327147 | 29.98 |
| | MASONRY DRILL BIT 3/16"X | |
| | 2328091 | 17.97 |
| ı | 5/16X4-1/2 HCR PWRLG 50C | |
| | 2302170 2 @36.98 | 73.96 |
| | ORDER 44631 | |
| | | |

| DELIVERY | 4.50 | NT |
|--------------|--------|----|
| DELIVERY | 4.50 | NT |
| DELIVERY | 109.00 | NT |
| Trip 1 of 2 | | |
| DELIVERY | 109.00 | NT |
| Trip 2 of 2 | | |
| END OF ORDER | | |

| TOTAL | 348.91 |
|--------------------------|--------|
| TAX SPRINGFIELD-IL 9.75% | 11.89 |
| TOTAL SALE | 360.80 |
| CERTIFICATE-BARCODED | 113.20 |
| *****1329 | |

Remaining Balance: \$0.00

AMERICAN EXPRESS 1000 247.60

Auth Code:843280

Chip Inserted
a000000025010801

TC - ca24881ebe51b407

TOTAL NUMBER OF ITEMS = 8

THE FOLLOWING REBATE RECEIPTS WERE PRINTED FOR THIS TRANSACTION: 3709

GUEST COPY

The Cardholder acknowledges receipt of goods/services in the total amount shown hereon and agrees to pay the card issuer according to its current terms.

THIS IS YOUR CREDIT CARD SALES SLIP PLEASE RETAIN FOR YOUR RECORDS.

THANK YOU, YOUR CASHIER, Autumn

66316 09 9139 04/28/25 05:50PM 3293

Pawnee Lumber & Hardware 512 6th St.
Pawnee, IL 62558

Pawnee Lumber & Hdwe. Co. Section 20 data with Hamiltonia 10 data with Hamilto

On-Hold # Page 62060 001 On-Hold Date 04-23-2025 09:31:15

(217)625-2771

SOLD TO: Dan Wallace SHIP TO: dan wallace 56 firefly chatham, IL 553-8661

Please Remit To: Pawnee Lumber & Hardware, P.O. Box 470, Pawnee, IL 62558

| Terms | Pawnee Lumber & Ha | | Order# | Туре | Sld.By | Cust.# | slm. |
|--|--|--|----------------------------------|------|--------|--|--|
| On-Hold | 56 firefly | ndl. | 62060 | Cash | BAW | 1554825014 | BLB |
| Quantity UM 100.000 EA 50.000 EA 30.000 EA 2.000 EA 1.000 EA | L020410SPF L020412SPF L021020TR Treated #1 2x10x20 L021012TR Treated #1 2x10x12 | Spruce 2x4x16 Spruce 2x4x10 Spruce 2x4x12 Pine Yellow Tre Pine Yellow Tre local 25 mile de | ated #1 2x10x2 ated #1 2x10x2 | 404 | | 9.99 5.75 7.25 44.99 20.99 | vertended Price 999.00 287.50 217.50 89.98 20.99 20.00 |
| drop will move a they have forklit call if problems | ft there | | | | | | |
| ALL STOCK ITE | EM RETURNS WILL HAV DER ITEMS ARE NON F | /E A 5% RESTO RETURNABLE* | OCK FEE | 330 | T | axable: ax: on-Tax: | 1614.97 117.09 20.00 |
| Received by: | | | | | Т | otal: | 1752.06 |

Pawnee Lumber & Hardware 512 6th St.
Pawnee, IL 62558



On-Hold # Page 62094 001 On-Hold Date 04-24-2025 09:56:05

(217)625-2771

SOLD TO: Dan Wallace SHIP TO: 56 Firefly chatham,

Please Remit To: Pawnee Lumber & Hardware, P.O. Box 470, Pawnee, IL 62558

| Please Remit To: Terms | P.O.# | dware, P.O. Box 470, Pav Order# | Type | Sld.By | Cust.# | Slm. |
|---------------------------|---|------------------------------------|---------------------------------------|--------|-----------------|-----------------|
| On-Hold | 56 firefly | 62094 | Cash | BAW | 1554825014 | JAK |
| Quantity UM | Item# | Description | | | | ended Price |
| 72.000 EA | POSB71649 O SENIDNG 72 PCS AS IT | SB 7/16 4x9 IS A FULL UNIT | | | 24.99 | 1799.28 |
| 14.000 EA | L020416TR | ine Yellow Treated #1 2x4 | x16 | (d). | 11.99 | 167.86 |
| 3.000 EA | Treated #1 2x4x16 L021220YP | ine Yellow #1 2x12x20 | | No. | 51.99 | 155.97 |
| 3.000 EA | ILOGO10100 IN | NS LOGO HOUSEWRAP | 10 X100 🦠 | | 64.00 | 192.00 |
| 1.000 EA | DELFEEEXT lo | ocal 25 mile delivery fee | | | 10.00 | 10.00 |
| | | and the second | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | A DESCRIPTION OF THE PROPERTY | | | | | |
| | | | | | | |
| | 5 | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | .000 | · · · · · · · · · · · · · · · · · · · | W. | | |
| | | | | | | |
| ALL STOCK ITE | EM RETURNS WILL HAVE | A 5% RESTOCK FEE | | | axable: | 2315.11 |
| ***SPECIAL OR | DER ITEMS ARE NON RE | ETURNABLE**** | | | ax: lon-Tax: | 167.85 10.00 |
| | | | | | OII I GA. | 10.00 |
| | | | | | | |
| | | | | | otal: | 2492.96 |

Sangamon County Dumpster Rentals, LLC

201 S Walnut St Suite 304 Rochester, IL 62563 US Office@DanWallace.info

INVOICE

BILL TO
Legacy Construction Gutter & Steel, LLC
201 S Walnut Suite 304
Rochester, IL 62563

 INVOICE
 1223

 DATE
 05/07/2025

 TERMS
 Net 30

 DUE DATE
 06/06/2025

| DATE | ACTIVITY | DESCRIPTION | QTY | RATE | AMOUNT |
|------------|--|---------------------|-----|--------|--------|
| 05/01/2025 | Dumpster Rental 30 day service 30 yard | 56 Firefly, Chatham | 1 | 675.00 | 675.00 |
| | | | | | |

Please pay by check online (ACH) or cash at drop off, you can also pay by credit card upon request, there is a 3% fee for that service

BALANCE DUE

\$675.00

Pay invoice

Shannon Brown

INVOICE

BILL TO Legacy Real Estate Professionals LLC

201 S Walnut Suite 304 Rochester, Illinois 62563 INVOICE DATE TERMS

1973 5/5/2025

Due on receipt

DUE DATE

| SERVICE | DESCRIPTION | QTY | RATE | AMOUNT |
|----------|--|-----|----------|----------|
| Services | 56 Moonlight - Labor Basement Floor 930 sq feet rear patio 10 x 20 garage floor - 24 x 52 | 1 | 5,552.00 | 5,552.00 |
| | | | | |

\$5,552.00

Pay invoice

Invoice

| S | Р | R | 1 | N | G | F | 1 | Ε | L | D |
|---|---|----|---|----|---|---|---|---|----|---|
| R | E | PR | 2 |)G | R | A | P | H | IC | S |

1620 So.5th Street Springfield, IL 62703

| Date | Invoice # |
|-----------|-----------|
| 3/10/2025 | 68962 |

| Bill To | Bill To | | | Ship To | | | |
|--|--|------------------|--------------|----------|-------|--------------|-----------|
| Dan Wallace | Dan Wallace | | | | | | , |
| | | | | | | | , |
| | | | | | | | |
| | | | | | | | |
| | | | L | | | M | |
| | | 1 | | <u> </u> | | | |
| | Memo | Job |) # | P.O. N | 0. | Terms | Due Date |
| | | | | | | Net 15 | 3/25/2025 |
| | Description | | | Qty | | Rate | Amount |
| 52 Firefly : 6 sets Digital Blueprinting/ | /sa ft (251-500) | | | 144 | | 0.25 | 36.00 |
| 56 Firefly: 6 sets | | | | | | | |
| | gital Blueprinting/sq ft (251-500) | | | 180 | 0.25 | | 45.00 |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | <u></u> | | 0-1-4 | | |
| Signature: | | | | | Subt | otai | \$81.00 |
| Company requesting | only responsible for product pick services guarantees payment by | signature of rep | resentative. | | Sale | s Tax (0.0% | \$0.00 |
| Reprographics while | all attorney's fees and other expensional accounts. The per month will be applied to all | | | | Payr | nents/Credi | ts \$0:00 |
| | - p-z monin min oo appnoa to un | | _ 3,,,,,, | | Bala | nce Due | \$81.00 |

| Phone # | Fax# | E-mail | Web Site |
|--------------|--------------|---------------------------------|--------------------------|
| 217-523-4632 | 217-544-6570 | accounting@springfieldrepro.com | www.springfieldrepro.com |



P.O. Box 87, Oakford, IL 62673 Mark Wethington, Owner • 217-415-6001

| CUSTOMER'S | ORDER NO. | PHONE | DATE 4/31/25 | | | |
|-------------|--|--|--------------|--------|--------|--|
| NAME LEG | ACY CONST | eucrion gutte | rist | eel Ll | C | |
| ADDRESS | 13 Alona | -A. 210 Su |)alnu | J Su | 4e 304 | |
| Rock | ESTER, IL | 62563 | | | | |
| QTY. | DI | ESCRIPTION | PRICE | AMOL | JNT | |
| | 42.38 7 | ON CA-7 | | | | |
| | To 56 1 | FARE FLY CHATAA | 7 | 1412. | 29 | |
| | , | | | | 1 | |
| · | | | | | | |
| | | | | | 1 | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| | | | | | | |
| applied a | gainst ali charges ur | onth (24% per year) will be opaid after 30 days from | | | | |
| If you hav | minimum of a \$5.00 re any questions reg | O charge. parding this invoice or to elle @ 217-331-2677 | | | | |
| make pay | ment confact Micut | TOTAL. | 12/17 | 29 | | |

WETHINGTON CONSTRUCTION LLC.

P.O. Box 87, Oakford, IL 62673

Mark Wethington, Owner • 217-415-6001

| CUSTOMER'S ORDER NO. | | PHONE | DATI | 3/31/25 | | | |
|----------------------|--|--|--------|---------|--------|-----|--|
| | | NSTRUCTION | gutte | er! | Steel. | LLC | |
| 8: | 313 THOM | as Ro | | | | | |
| Ro | CHESTER, | TL 62563 | | | | | |
| QTY. | D | ESCRIPTION | PI | RICE | AMOU | INT | |
| 3/10/25 | 18 MRS | PRUCKINO | | | 1980 | 00 | |
| | GIACUM | INI TO. 56 | FIRE | FLY | | | |
| | | | | | | | |
| | 14.96 To | FILL SAND | | | 364 | 76 | |
| | To 59 | MONICIGHT | | | | | |
| | | | | | | | |
| | 375 Hrs | PRICKING | | | 3025 | 10 | |
| | (SIACOM | INI 70 56 / | -inz F | ۷,2 | | | |
| | | | | | - | | |
| | | N FILL SAN | ۵ | | 2166 | 160 | |
| | To 56 1 | FIRE FLY | | | | | |
| | CONTINU | 150 | | | | | |
| applied a billing. A | gainst all charges in minimum of a \$5.0 | 9 | | | | | |
| | | garding this invoice or to nelle @ 217-331-2677 | | OTAL | | | |

WETHINGTON CONSTRUCTION LLC.

P.O. Box 87, Oakford, IL 62673

Mark Wethington, Owner • 217-415-6001

| CUSTOMER'S | MER'S ORDER NO. PHONE | | | DATE 4/1/25 | | | |
|-------------------------|--|---|-----------|-------------|------|------|--|
| NAME LEG ADDRESS 831 | ACY CL | er is | lee L | LC | | | |
| Roc | HESTER | , IL 60 | 2563 | | | | |
| QTY. | DESCRIPTION | | | PRICE | AMOL | JNT | |
| | 15.35 | TON CA | ·- T | | 539 | 56 | |
| | TO 3800 SUCAR LOAF | | | | | | |
| | | | | | | | |
| | | | | | 8065 | 48 | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | | |
| | | | | | | 1 | |
| | l | | | | | | |
| | | | | | | | |
| applied a | against all charg | per month (24% per y ges unpaid after 30 c \$5.00 charge. ns regarding this invo | days from | | | | |
| make pa | make payment contact Michelle @ 217-331-2677 | | | | 8015 | : 48 | |

Zaffiri Concrete Inc.

6445 Curran Road New Berlin IL 62670 816-2632

INVOICE NO. [100]

DATE April 10, 2025

Dan Wallace 56 Firefly 9' deep walls

| SQ FI SQ FI | Excavation, load trucks Exterior Footings 18x8 Interior Footings Pier Pads 3' Walls 4' Walls 5' Walls 6' Walls 8' Walls 12' Walls egress windows | \$ \$ \$ \$ \$ \$ \$ \$ \$ | 1,600.00 21.00 15.00 85.00 36.00 43.00 60.00 65.00 69.00 73.00 95.00 | \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ | 1,600.00 6,804.00 510.00 - - - 3,933.00 16,352.00 2,280.00 |
|---|--|--|--|---|--|
| 34.00 57.00 224.00 24.00 1.00 1.00 1100.00 frost Tons SQ FI | Interior Footings Pier Pads 3' Walls 4' Walls 5' Walls 6' Walls 8' Walls 9' Walls 12' Walls | \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ | 15.00 85.00 36.00 43.00 60.00 65.00 69.00 73.00 95.00 | \$ \$ \$ \$ \$ \$ \$ \$ | 510.00 - - - 3,933.00 16,352.00 |
| 57.00 224.00 24.00 1.00 1.00 1100.00 frost Tons SQ FI | Pier Pads 3' Walls 4' Walls 5' Walls 6' Walls 8' Walls 9' Walls 12' Walls | \$ \$ \$ \$ \$ \$ \$ \$ | 85.00 36.00 43.00 60.00 65.00 69.00 73.00 95.00 | \$ \$ \$ \$ \$ \$ | 3,933.00 |
| 224.00 24.00 1.00 1.00 1100.00 frost Tons SQ FI SQ FI | 3' Walls 4' Walls 5' Walls 6' Walls 8' Walls 9' Walls 12' Walls | \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ \$ | 36.00 43.00 60.00 65.00 69.00 73.00 95.00 | \$ \$ \$ \$ \$ \$ | 16,352.00 |
| 224.00 24.00 1.00 1.00 1100.00 frost Tons SQ FI SQ FI | 4' Walls 5' Walls 6' Walls 8' Walls 9' Walls 12' Walls | \$ \$ \$ \$ \$ | 43.00 60.00 65.00 69.00 73.00 95.00 | \$ \$ \$ \$ \$ | 16,352.00 |
| 224.00 24.00 1.00 1.00 1100.00 frost Tons SQ FI SQ FI | 5' Walls 6' Walls 8' Walls 9' Walls 12' Walls | \$ \$ \$ \$ | 60.00 65.00 69.00 73.00 95.00 | \$ \$ \$ \$ | 16,352.00 |
| 224.00 24.00 1.00 1.00 1100.00 frost Tons SQ FI SQ FI | 6' Walls 8' Walls 9' Walls 12' Walls | \$ \$ \$ | 65.00 69.00 73.00 95.00 | \$ \$ \$ \$ | 16,352.00 |
| 224.00 24.00 1.00 1.00 1100.00 frost Tons SQ FI SQ FI | 8' Walls 9' Walls 12' Walls | \$ | 69.00 73.00 95.00 | \$ \$ \$ | 16,352.00 |
| 224.00 24.00 1.00 1.00 1100.00 frost Tons SQ FI SQ FI | 9' Walls 12' Walls | \$ | 73.00 95.00 | \$ \$ | 16,352.00 |
| 24.00 1.00 1.00 1100.00 frost Tons SQ FI SQ FI | 12° Walls | \$ | 95.00 | \$ | Later to the designation of the second secon |
| 1.00 1.00 1100.00 frost Tons SQ FI SQ FI | | | and or an executive the actual attraction | - Commence of the Commence of | 2,280.00 |
| 1.00 1100.00 frost Tons SQ FI SQ FI | earess windows | \$ | 1,800.00 | ¢ | |
| 1100.00 frost | cgicos mildons | 3 | | 7 | 1,800.00 |
| 1100.00 frost | Service of the control of the contro | | THE RESIDENCE OF THE PERSON OF | \$ | - |
| Tons SQ FI SQ FI | | 250 | | \$ | - |
| SQ FI SQ FI | wall waterproof rock tile | \$ | 2.00 | \$ | 2,200.00 |
| SQ F1 | estimate Sand placed and Compacted | ž | | \$ | - |
| and any property of the extra contraction and particular property and the | Basement Floor | | | \$ | - |
| \$ | Garage Floor | 170000 | | \$ | - |
| 4.00 | styrofoam\material | \$ | 58.00 | | |
| 18.00 Tons | 5/8 gravel frost wall | \$ | 50.00 | \$ | 900.00 |
| 1.00 renta | telebelt for gravel frost wall | \$ | 800.00 | \$ | 800.00 |
| 2.00 renta | [pump | \$ | 1,200.00 | \$ | 2,400.0 |

CAU P.5 Co: A C A MON:

FOR Vent Attacked First Deau

Lien WA: ven Attacked Remaining Balance 13, 692.65 217-814-2632

INVOICE

Legacy Construction Gutter's and Steel, LLC

201 S Walnut St Ste 304 Rochester, IL 62563-7501 Office@DanWallace.info +1 (217) 498-1132 www.DanWallace.info



\$13,692.65

Bill to

Tiffany Turner 56 firefly Chatham, Illinois Ship to

Total

Tiffany Turner 56 firefly

Chatham, Illinois

Invoice details

Invoice no.: 1022 Terms: Net 30

Invoice date: 05/07/2025 Due date: 06/06/2025

| # | Product or service | Description | Qty | Rate | Amount |
|----|--------------------|--------------------------------|-----|-------------|-------------|
| 1. | 56 Firefly Income | re-imbursements for foundation | 1 | \$13,692.65 | \$13,692.65 |

Ways to pay







We do take credit cards, there is a 3.0% credit card fee to do so.

View and pay