

2026 DPPOA Paving Project Schedule	
Street Name	Day
Seagull Lane	1
McMichaels Dr	1
Sky View Lane	1
Grover Lane	2
Lessin Lane	2
Grey Drive	3
Sachem Drive	3
Iroquois Lane	3

Schedule:

- Prep work will begin on **Monday September 28.**
- Day 1 Paving will begin on **Wednesday September 30.**
- Edge backer/CR6 gravel on the side of the paved roads will be placed once all the roads have been paved. **Usually takes a full week to complete.**

Prep work will include the following:

- Milling driveways and upheavals from tree roots.
- Removing debris/overgrowth from road edges.
- Staging Paving Equipment.

Note: *If Day 1 Paving is not completed on Day1 the remaining paving will move to Day 2, Day 3.*