

**Total Project Percent Completed:** 45% (Buildings #1 - #12)

**In progress:** 50% once building #16 is completed.

Community-wide schedule update will be provided soon.

**Recent Completions:**

Bldg. #3 (64–78 Night Heron Lane) – Finished as of Friday, September 5, 2025

Bldg. #4 (18–32 Fulmar Lane) – Finished as of Tuesday, September 9, 2025

Bldg. #5 (95–109 Night Heron Lane) – Finished as of Friday, September 12, 2025

Bldg. #6 (49–63 Night Heron Lane) – Finished as of Saturday, September 13, 2025

Bldg. #7 (175-189 Night Heron Lane) – Finished as of Friday, September 19, 2025

Bldg. #8 (159–173 Night Heron Lane) – Finished as of Monday, September 22, 2025

Bldg. #9 (143–157 Night Heron Lane) – Finished as of Wednesday, September 24, 2025

Bldg. #10 (127 - 141 Night Heron Lane) - Finished as of Friday, September 26, 2025

Bldg. #11 (111 - 125 Night Heron Lane) - Finished as of Monday, September 29, 2025

Bldg. #12 (116 - 122 Night Heron Lane - Finished as of Wednesday October 1st, 2025

**Current Status:**

The project is progressing steadily.

Bldg. #13 (80 - 94 Night Heron Lane) - currently in the final process of installing tile.

Tear off was completed on September 23rd.

Sheathing inspection took place on September 25th.

Bldg. #14 (33 - 47 Fulmar Lane) - currently we are in the process of installing tile.

Tear off was completed on September 22nd.

Sheathing inspection took place on September 25th.

Bldg. #15 (2 - 16 Fulmar Lane) - Currently any damaged lumber found is being replaced (working on change orders).

Tear off was completed on September 30th.

Sheathing inspection will take place after change orders are completed.

Bldg. #16 (48 - 62 Fulmar Lane) - Tear off currently in progress.

Tear off will be completed tomorrow October 2, 2025.

Sheathing inspection pending after change orders are completed.