

PROGRESS – PROJECT IS APPROXIMATELY 53% COMPLETE

Building 16 (48–62 Fulmar Lane)

- Tear-off completed October 2, 2025
- Wood replacement completed
- Roof sheathing inspection passed October 3, 2025
- Change Order submitted October 3, 2025
- Installation of underlayment (MTS Plus and PolyStick XFR) completed
- Installation of factory-painted metal componentry completed
- Tile loading and staging completed
- Tile installation completed Wednesday, October 15, 2025
- Mortar installation completed Friday, October 17, 2025
- Final details completed Tuesday, October 21, 2025

Completion date: Tuesday, October 21, 2025

Building 17 (64–78 Fulmar Lane)

- Tear-off completed Tuesday, October 7, 2025
- Wood replacement completed (Change Order submitted Thursday, October 9, 2025)
- Roof sheathing inspection passed Thursday, October 9, 2025
- Installation of underlayment (MTS Plus and PolyStick XFR) completed
- Installation of factory-painted metal componentry completed
- Tile loading completed Wednesday, October 15, 2025
- Tile installation completed Friday, October 17, 2025
- Mortar installation completed Tuesday, October 21, 2025
- Final details completed on Friday, October 24, 2025

Completion date: Friday, October 24, 2025

Building 18 (80–94 Fulmar Lane)

- Tear-off completed Wednesday, October 15, 2025
- Wood replacement in progress (Change Order submitted Friday, October 17, 2025)
- Roof sheathing inspection passed Thursday, October 16, 2025
- Felt installation completed Friday, October 17, 2025
- Tile loading completed Tuesday, October 21, 2025
- Tile installation in progress

Expected completion: Friday, October 31, 2025

Building 20 (78–92 Waxwing Lane)

- Tear-off completed Tuesday, October 21, 2025
- Wood replacement completed (Change Order pending, to be submitted Thursday, October 23, 2025)
- Roof sheathing inspection passed Wednesday, October 22, 2025
- Felt installation completed Thursday, October 23, 2025
- Tile installation pending (Loading scheduled for Monday, October 27, 2025)

Building 21 (81–95 Fulmar Lane)

- Tear-off in progress (to be completed Thursday, October 23, 2025)
- Wood replacement completed Thursday, October 23, 2025
- Roof sheathing inspection passed Friday, October 24, 2025
- Felt installation in progress

Upcoming Schedule (Revised as of 10/22/25)

| Building | Address Range | Scheduled Date |
|-----------------|----------------------|------------------------|
| 19 | 96–110 Fulmar Lane | Tuesday, October 28 |
| 22 | 97–111 Fulmar Lane | Wednesday, October 29 |
| 23 | 79–93 Waxwing Lane | Tuesday, November 4 |
| 26 | 17–31 Waxwing Lane | Wednesday, November 5 |
| 24 | 63–77 Waxwing Lane | Tuesday, November 11 |
| 25 | 1–15 Waxwing Lane | Wednesday, November 12 |
| 27 | 47–61 Waxwing Lane | Tuesday, November 18 |
| 28 | 32–46 Waxwing Lane | Wednesday, November 19 |
| 29 | 17–31 Night Heron Ln | Tuesday, November 25 |
| 30 | 1–15 Night Heron Ln | Tuesday, December 2 |
| 31 | 33–47 Night Heron Ln | Wednesday, December 3 |
| 32 | Pool house | Tuesday, December 9 |

Completed Buildings

1. Building 1 – 17–31 Fulmar Lane – Finished August 21, 2025
2. Building 2 – 48–62 Waxwing Lane – Finished August 21, 2025
3. Building 3 – 64–78 Night Heron Lane – Finished September 5, 2025
4. Building 4 – 18–32 Fulmar Lane – Finished September 9, 2025
5. Building 5 – 95–109 Night Heron Lane – Finished September 12, 2025
6. Building 6 – 49–63 Night Heron Lane – Finished September 13, 2025
7. Building 7 – 175–189 Night Heron Lane – Finished September 19, 2025
8. Building 8 – 159–173 Night Heron Lane – Finished September 22, 2025
9. Building 9 – 143–157 Night Heron Lane – Finished September 24, 2025
10. Building 10 – 127–141 Night Heron Lane – Finished September 26, 2025
11. Building 11 – 111–125 Night Heron Lane – Finished September 29, 2025
12. Building 12 – 116–122 Night Heron Lane – Finished October 1, 2025
13. Building 13 – 80–94 Night Heron Lane – Finished October 11, 2025
14. Building 14 – 33–47 Fulmar Lane – Finished October 13, 2025
15. Building 15 – 2–16 Fulmar Lane – Finished October 17, 2025