

Hello all, I hope all is well with everyone and we can all start enjoying the summer months ahead. We wanted to provide an update on the roofing project and to ask for any feedback that has been communicated to Matt or Board members regarding issues with the roofing process.

We will be skipping Units 113-119, 121-127, 129-135, 137-139, 141-155 so we can finish the units that will be getting new asphalt driveways in late July.

We have completed the following units. 45-47, 37-41, 49-63, 53-59, 65-79, 69-75, 81-87, 89-95 and currently working on 99-103.

We have the next delivery going to unit 105-111 set for Friday May 26.

The next delivery will be at unit 145-151 on Thursday June 1. We will be moving forward with units 161-167, 157-171, 177-183, 173-187, 193-199, 189-203. Once we finish these buildings, we will decide to move back to the units we skipped or move to the south to complete them.

Brian Pechacek

Pechacek's General Contracting LLC.

Owner

715-410-5020

www.pgccontracting.com