

**PROGRESS UPDATE
SANITARY SEWER IMPROVEMENTS
TOWN OF WHITE LAKE, N.C.
April 5, 2022**

PHASE 2 – Sanitary Sewer Improvements (Loan Award Amount - \$2,998,667)

1. The Town of White Lake Phase 2 Sanitary Sewer Improvements project scope of work consists of the replacement and rehabilitation of 11,481 LF of 8”, 10”, and 12” gravity sewer with precast manholes, rehabilitation of manholes, and 2,394 LF of 2”, 4”, 6” and 8” water line replacement.
2. An updated construction schedule was provided to the Town to post on the website.
3. Construction work has started on the sewer main at Lift Station #1, which is adjacent to highway 701.
4. The estimated date for completing the Lift Station #1 area work is April 28th. They will then move to Lift Station #3 at Nathan’s Cove.