

## White Lake Phase 2 Sanitary Improvements Project

Activity	Original Duration	Start	Finish	Jan	Feb			March April				aril	May			June		July		August		Sept		Oct		Nov		Dec.			lan 7	in. 2023	
Submittals		12/20/2021														Julie			July		August	<u> </u>	Jept										<u>,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,</u>
Precast manholes Submittal		12/20/2021																													+	++	
		12/22/2021																														++	
Submittals Review		4/40/2022	2/14/2022								_										+ + +								_		—	+	
Pipe Burst/Bypass Plan Submittals	2 weeks	1/10/2022	1/28/2022					_			_																		-		—	+	—
Pipe Burst/Bypass Plan Review		1/31/2022	2/14/2022								_									_									_		_	+	<u> </u>
								_		_																			-		_	+	<u> </u>
PVC Pipe Lead Times	12-16 Weeks																												-		_	+	<u> </u>
Fittings/Valves Lead Times	6 Weeks									_																			_		_	+	
Ductile Iron Pipe Lead Times	August																												_		_	+	
HDPE Lead Times	8 Weeks							_			_																		_		_	+	
Precast Manhole Lead Times	8 Weeks																																
					- <u>-</u> -																											ļ	
LS#1 Pipe Burst (Sheet C-3)	42 Days	3/1/2022	4/12/2022																														
LS#3 Pipe Burst (Sheet C-2)	42 Days	4/13/2022																													$\perp$	$\downarrow \downarrow$	
Pipe Burst Woodlief (C-8)	28 Days	5/30/2022	6/28/2022																														
701/White Lake Drive Force Main	35 Days	7/5/2022	8/14/2022																														
Force Main																																	
Pipe Burst																																	
Timberlodge/Mulberry	40 Days	8/15/2022	9/25/2022																														
Sewer Main																																	
Water Main																																	
																															di se	in i	
Carolina Ave West Water and Sewer	30 Days	9/26/2022	10/26/2022																														
Sewer Main	· ·																																
Water Main																															-		<u> </u>
																															المنع	فسف	
Shady Shores (Fall 2022)	30 Days	10/31/2022	12/3/2022																													T	
Sewer Main																															-		<u> </u>
Water Main																															-	+	
																															aine a	in the second	
Russ Street CIPP Rehab Sewer Main	5 Days	6/6/2022	6/10/2022																													T	
	5 5075	0,0,2022	0/10/2022																												هذه	i and a state of the state of t	
White Lake Drive Rehab	40 days	6/13/2022	7/25/2022																														
Sewer main	-to uays	0/ 13/ 2022	,,23,2022						+	-+		+	-								╏╴╎╴╎			+				+			+	+ +	+
Install Services									+	-+		+	-					+			╏╴╎╴╎			+				+			+	+ +	+
																																فعيين	
Wrexham/Lake Shore Rehab	20 Day	7/26/2022	8/15/2022																														
CIPP Mains	20 Day	1/20/2022	0/13/2022					_	+			+												+							+-	++	——
	+				+	_		_	+	-+		+ +	+	+ $+$ $+$	_		_	$\left  \right $			╏╎╎			+				+		$\vdash$	+-	+ +	
Rehab manholes						_					_				_		_	$\left  \right $			+ + + +			+				+			+-	++	-+
Install Services																																┷━┷	
Culbreth Landing Rehab	28 Days	8/16/2020	9/14/2022		+			_				+		+ $+$ $+$						_				+			-   -	+ $+$			+	++	-+
CIPP Mains	-				+	_					_									_	+ + + +							$\vdash$	_		+	++	
Rehab manholes									+		_	+						$\left  \right $			+ + + +			+					_		—	+	
Install Services																																┶┷┷┙	
									<b>,</b>															<b>—</b>									
Cleanup,Punch Out/Close Out																																	