

CDBG PRECONSTRUCTION

July 20, 2023

10:00 A.M.

Open Preconstruction

Present were the following: Will Cline, City Administrator, Debbie Cornell, City Clerk, taking minutes, David Andrew, APAC, Blake Watson, Allgeier Martin, Carze Brown, Public Works, Alan Griffin, Carterville Mayor, Judy Martin, second Ward Council and David Comstock citizen.

Blake Watson went over the attached agenda step by step.

The proposed date to start the project will be September 1, 2023 and that will be the date on the notice to proceed, having 40 calendar days to complete. They will need two weeks to prep and 2 days to pave.


Mike Copley will be Allgeier Martin on site inspector and will be doing the inspections for the roadwork done. Mr. Andrews said he also has inspectors that will be onsite. George Blackburn will be APAC contact for the city.

Pay requests will be presented to the city 10 days prior to council.

Blake Watson will send the city highlights from the meeting and items the city will be responsible to take care of. He will also get the amounts for the road additions and send to the city.

Meeting Closed

Meeting was over at 10:42 a.m.


Mayor Alan Griffin


City Clerk Debbie Cornell