KIPIC	Al-Zour Refinery Project Modification at MAA Refinery for	Company Job No.	Company Doc. No.		
Market May of	Interim supply to ZOR Refinery	ZOR/EPC-0059	S-P4059ZOR-68-10-19-164		
	a' ?	Contractor Job No.	Contractor Doc. No.		
		032192 / I-1006	68-ZA-E-04164-001-MAA		
	HEISCO	Subcontractor Job No.	Subcontractor Doc. No.		
-	DOCUMENT TITLE	1205932	HSCM-SA-ZOR-D-04164		
SAIPEM SAIPEM SAIPEM	REQUEST FOR APPROVAL OF MATERIAL (RAM) CABLE PROTECTION TILES & ROUTE MARKER	Page 1 of 20	Rev.		

# Al-Zour Refinery Project Modification at MAA Refinery for Interim Supply to ZOR Refinery

# REQUEST FOR APPROVAL OF MATERIAL (RAM) CABLE PROTECTION TILES & ROUTE MARKER

(MS.MIDDLE EAST COMBINED CO)

SUBCONTRACTOR NAME: HEISCO

saipem spa											
DOCUMENT STATUS			SIGNED DATE								
Approved.			B. Magey	6	MAR 20	19					
Approved with Comments - Incorporate and resubmit, (Vendor can proceed with fabrication.)											
	Not Approved/Rejected - revise and resubmit. (Vendor cannot proceed with fabrication,)										
Received as	s infor	mation.					<del></del>				
THE ISSUE OF THE CEI OF HIS RESPONSIBILIT							64		' / 1		
						J		(XX)	BC	AH3h	es
	O Issue for Approval						QCI (RG)	PM (RE)	OM (AH)	20-01-2019	
	Rev.		Des	cri	ption			Prepared	Reviewed	Approved	Date

<b>KIPIC</b>	Al-Zour Refinery Project Modification at MAA Refinery for	Company Job No.	Company Doc. No.		
البترولية المتكاملة	Interim supply to ZOR Refinery	ZOR/EPC-0059	S-P4059ZOR-68-10-19-164		
		Contractor Job No.	Contractor Doc. No.		
		032192 / I-1006	68-ZA-E-04164-001-MAA		
	HEISCO	Subcontractor Job No. Subcontractor Doc. No			
*	DOCUMENT TITLE	1205932	HSCM-SA-ZOR-D-04164		
SAIPEM ESSAR' PROJECTS	REQUEST FOR APPROVAL OF MATERIAL (RAM) CABLE PROTECTION TILES & ROUTE MARKER	Page 2 of 20	Rev.		

# **HOLDS**

Pos.	Sheet	Paragraph	Description

Al-Zour Refinery Project Modification at MAA Refinery for	Company Job No.	Company Doc. No.		
Interim supply to ZOR Refinery	ZOR/EPC-0059	S-P4059ZOR-68-1	0-19-164	Ļ
	Contractor Job No.	Contractor Doc	c. No.	
	032192 / I-1006	68-ZA-E-04164-001-MAA		
HEISCO	Subcontractor Job No.	Subcontractor Doc. No.		
DOCUMENT TITLE	1205932 <b>HSCM-SA-ZOR-D-0</b>			
			0	
REQUEST FOR APPROVAL OF MATERIAL (RAM) CABLE PROTECTION TILES & ROUTE MARKER	Page 3 of 20	Rev.		
	Modification at MAA Refinery for Interim supply to ZOR Refinery  DOCUMENT TITLE  REQUEST FOR APPROVAL OF MATERIAL (RAM) CABLE PROTECTION TILES &	Modification at MAA Refinery for Interim supply to ZOR Refinery  Contractor Job No. 032192 / I-1006 Subcontractor Job No. DOCUMENT TITLE 1205932  REQUEST FOR APPROVAL OF MATERIAL (RAM) CABLE PROTECTION TILES & Page 3 of 20	Modification at MAA Refinery for Interim supply to ZOR Refinery  ZOR/EPC-0059  Contractor Job No.  Contractor Document Title  DOCUMENT TITLE  REQUEST FOR APPROVAL OF MATERIAL (RAM) CABLE PROTECTION TILES &  COMPANY 305 No.  ZOR/EPC-0059  S-P4059ZOR-68-1  Contractor Job No.  Subcontractor Document Title  1205932  HSCM-SA-ZOR-I  Page 3 of 20  Rev.	Modification at MAA Refinery for Interim supply to ZOR Refinery  ZOR/EPC-0059  Contractor Job No.  O32192 / I-1006  Subcontractor Job No.  DOCUMENT TITLE  1205932  REQUEST FOR APPROVAL OF MATERIAL (RAM) CABLE PROTECTION TILES &  Page 3 of 20  Rev.  Company 505 No.  ZOR/EPC-0059  S-P4059ZOR-68-10-19-164  Contractor Doc. No.  Subcontractor Doc. No.  O  Rev.

SI No	CONTENTS	No Of pages
1.0	REQUEST FOR APPROVAL OF MATERIAL (RAM)	04
2.0	MATERIAL SPECIFICATIONS FOR CABLE TILES & ROUTE MARK	06
3.0	THIRD PARTY TEST RESULTS	09
4.0	PREVIOUS KNPC APPROVALS	13
5.0	COMPANY PROFILE	17
6.0	REFERENCE DOCUMNET	19

<b>KIPIC</b>	Al-Zour Refinery Project Modification at MAA Refinery for	Company Job No.	Company Doc. No.
البترولية المتكاملة	Interim supply to ZOR Refinery	ZOR/EPC-0059	S-P4059ZOR-68-10-19-164
		Contractor Job No.	Contractor Doc. No.
		032192 / I-1006	68-ZA-E-04164-001-MAA
	HEISCO	Subcontractor Job No.	Subcontractor Doc. No.
*	DOCUMENT TITLE	1205932	HSCM-SA-ZOR-D-04164
SAIPEM ESSAR' PROJECTS	REQUEST FOR APPROVAL OF MATERIAL (RAM) CABLE PROTECTION TILES & ROUTE MARKER	Page 4 of 20	Rev.

# 1.0 REQUEST FOR APPROVAL OF MATERIAL (RAM)





# Al-Zour Refinery Project Modification at MAA Refinery for Interim supply to ZOR Refinery



REQUEST FOR APPROVAL OF MATERIAL (RAM)

RAM Referance no: SPES-CIV-RAM-0018						Rev.: O	
CONTRACTOR: SPES				Date submitted: 1/20/2019			
Sub-Contractor: HEIS				Contract Nº: 1205932			
Submitted by: HEISCC	)			Submitted to:	SPES		
We request approval to	the followi	ng materia	al				
Material Description	Cable Prote	ection Tiles	& Route M	1arker			
Material Specification	DEP 34.13.	20.31 - Ge	n Clause.	5 Page.No : 20			
Material to be used for	Under grou	nd Cable P	rotection -				
Brand/Manufacturer	M/S Middle	East Comb	oined Gene	e. Trading Co.W.	L.L		
Supplier	M/S Middle	East Comb	oined Gene	e. Trading Co.W.	L.L		
Catalogue/Brochure	Attached Te	est Certifica	ate				
Complies with specif	fication		NA		YES	NO	
Supplier in VEC list	YES			Not Categorized	in VEC list	NO	
Supplier III V 20 not	VEC produc	ct code:			Vendor code	):	
			After	Approval			
Enclosures		Yes	No	Remarks			
Purchase Order *			<b>√</b>				
Packing list /Delivery note	e *		√	Delivery Note / material test Certificate shall be produced a attached with Material inspection for each Delivery of mate			
Material test certificates		<b>V</b>		at site  Sample shall be produced to client prior to start of wo			
Sample			1				
Others (Manual, data she	et, etc.)		√				
Prepered by C	A/QC Dept		Des	signation Signature Date		Date	
Raj Ku	mar			QCI	San X	20-Jan-19	
			For CO	NTRACTOR			
Approved				Name			
Approved with Comments	;	~		Date			
Rejected				Signature			
omments/ Remarks:							
* Supplier may change , * In bulk purchase only							

<b>KIPIC</b>	Al-Zour Refinery Project Modification at MAA Refinery for	Company Job No.	Company Doc. No.
البترولية المتكاملة	Interim supply to ZOR Refinery	ZOR/EPC-0059	S-P4059ZOR-68-10-19-164
		Contractor Job No.	Contractor Doc. No.
		032192 / I-1006	68-ZA-E-04164-001-MAA
	HEISCO	Subcontractor Job No.	Subcontractor Doc. No.
*	DOCUMENT TITLE	1205932	HSCM-SA-ZOR-D-04164
SAIPEM ESSAR' PROJECTS	REQUEST FOR APPROVAL OF MATERIAL (RAM) CABLE PROTECTION TILES & ROUTE MARKER	Page 6 of 20	Rev.

# 2.0 MATERIAL SPECIFICATIONS FOR CABLE TILES & ROUTE MARKER.





Email: mecckw@gmail.com mecc@warqa.com

P.O. Box 7569, 64006-Ahmadi, Kuwait. Tel:(00965) 66552016 Fax: (00965) 23261234

### CABLE TILES

The Non-Reinforced Cable protection Tiles are manufactured using SRC, with 3/8" aggregate The minimum compressive strength of these tiles are 150 kg/cm2 after 28 days of natural curing. These tiles are produced in different colours and with different markings in English and Arabic to identify the cable laid underground. 33KV Danger HV Cable – LV Cable Danger – FO (Fiber Optic) are few to name. The following sizes are commonly manufactured.



Following are the standard sizes

30x30x5cm - Grey, Red or any other Colours

30x25x5cm - Grey, Red or any other Colours

24x27x6.5cm - Grey, Red or any other colour

40x20x5cm - Grey, Red or any other Colours

Any other sizes and interlocking type cable tiles with different compressive strength can be manufactured as per the customer's drawings and specification.





Email: mecckw@gmail.com mecc@warqa.com

P.O. Box 7569, 64006-Ahmadi, Kuwait. Tel:(00965) 66552016 Fax: (00965) 23261234

------

## CABLE ROUTE MARKERS

The Reinforced/Non reinforced Cable Route Markers are manufactured using Sulphur Resistant Cement with 10mm Aggregate. These Cable Route Markers are produced in different sizes casted along with Stainless Steel plate of 1mm, 2mm or 3mm thick engraved with Directional Signs and different markings in English or Arabic to identify the cable laid underground. 33KV Danger Cable – LV Cable Danger – FO Cable as per the customers drawings.

Engraved Stainless Steel plates are fixed with anchor bolts or spot welded support and the paint applied is protected by coating as per the requirement.









The following are the standard cable route markers

300 x 200 x 300 with 200 x 100 x 3mm SS engraved plate fixed with anchor bolts . 150 x 150 x 350 with 150x150x3mm SS plate, 180x180x250with 150x150x3mm SS plate welded with J hook as per KNPC drawing

Cable Route Marker as per FIG 3 –of the KOC Standard Cable Route Marker Drawing . 1220mm height 130 mm Thick with marking inscribed as per the customer requirement

Cable Route Marker as per FIG 2 –of the KOC Standard Cable Route Marker Drawing .

1000mm height 75 mm Thick with marking inscribed in English on one side and Arabic on the other side. Stainless Steel Direction mark will be fixed on one side

300mm x 300mm x 200mm Non reinforced Cable Route Marker with 150mm x 150mm Stainless steel engraved plate on top as per fig.4 of KOC drawing

240mm x 220 mm x 440mm Non reinforced Cable Route Marker with 2 Nos 90mm x 90mm Stainless steel engraved plate on top

300mm x 750mm x 75 mm Reinforced Cable Route Markers with 100 x 75mm Stainless steel plate mounted on side

7" x 7" x 10" Non reinforced Cable Route Marker with 6"x6" Stainless steel engraved plate on top as per KNPC Drawing

Any other sizes of cable route markers can be manufactured as per the customer's drawings and specification.

<b>KIPIC</b>	Al-Zour Refinery Project Modification at MAA Refinery for	Company Job No.	Company Doc. No.	
البترولية المتكاملة	Interim supply to ZOR Refinery	ZOR/EPC-0059	S-P4059ZOR-68-10-19-164	
		Contractor Job No.	Contractor Doc. No.	
		032192 / I-1006	68-ZA-E-04164-001-MAA	
	HEISCO	Subcontractor Job No.	Subcontractor Doc. No.	
*	DOCUMENT TITLE	1205932	HSCM-SA-ZOR-D-04164	
SAIPEM ESSAR' PROJECTS	REQUEST FOR APPROVAL OF MATERIAL (RAM) CABLE PROTECTION TILES & ROUTE MARKER	Page 9 of 20	Rev.	

# 3.0 THIRD PARTY TEST RESULTS.

### INCO-LABS (KSCC)

Paid up Capital K.D. 900,000 (C.R. No. 65947)



ش کے مختبات اِنکہ انسامیہ (ش م ک م رأس المال المدفوع ٩٠٠،٠٠٠ دك (س.ترقم: ١٥٩٤٧)

Accredited to ISO/IEC 17025 : 2005.

حاصل على الآيزو ٢٠٠٥ ، ٢٥٠١٥ فحوصات المواد \* الحاث التربية \* المشاحية ؛ المعايرة \* التقييم الإنشائي \* فعوصات البيئة : فحوصات الخوازيق Material Testing \* Soil investigation \* Surveying \* Calibration \* Structural Evaluation \* Environmental Testing \* Piles Testing

Date: June 27, 2013

Ref.: INCO/F/L-6033/226/13

# Heavy Engineering Industries & Shipbuilding Co. State of Kuwait.

Attention:

Project Manager

Job Order No.: 6947

Subject:

Test Report

Compressive Strength & Density of Cable Tiles

For NLTF Project at KNPC

Owner: KNPC

Dear Sir,

With reference to the above subject and as per your request; please find enclosed herewith two copies of the test reports.

We trust this meets with your requirements. Should you have any questions regarding this report, please do not hesitate to contact us.

Best Regards,

INCO - LABS

Dr. Jamal I. Ramadan Technical Manager

Encl: Plate 1 & 2: test Results

# \* NOTE: Sample Test Report

P.O.Box 21073 Safat 13071, Kuwait Tel.: +965 2471 0780 2475 2320

2475 2330 2471 6520 Fax: +965 2471 6526



ISO/IEC 17025:2005 TESTING CERT#2487.01 & 2487.02 CALIBRATION CERT # 2487.03



Organizational Member



ص.ب. ۲۱۰۷۲ الصفاد ١٣٠٧١ - الكويت تليفون: ۲٤٧١٠٧٨٠ ٥٢٥ ידודנץ:ד revortr. - זכרוץאַד فاکس ؛ ۲۲۵۲۱۷۶۲ ۵۲۴÷

# TEST RESULT OF COMPRESSIVE STRENGTH FOR CABLE TILES

Sample	Me	asured Dimensi	on (cm)	Net Area	Weight	Max. Load	Compres	ssive Strength
No.	L	w	Н	(cm²)	(gm)	(KN)	Kg/cm²	N/mm²
1	5.0	5.0	5.0	25.0	289.7	36.2	147.7	14.5
2	5.0	5.0	5.0	25.0	282.0	47.8	195.0	19.1
3	5.0	5.0	5.0	25.0	305.2	33.6	137.1	13.4
tes;- *10		his reset 19100		A	VERAGE		159.9	15.7

Date Tested: 24.06.2013 Job Order: 6947

'In preparation of this report, INCO-LAB states that the results of the laboratory testing provided herein is subject to the precision and bias provided by the standard used in performing this test. Uncertainty calculations and values can be provided upon client request

'The results of this test represent only the samples submitted by the client.

Project NLTF Project at KNPC **TEST METHOD** FOR CONCRETE BLOCKS Owner KNPC (ASTM-C 140) Contractor Heavy Engineering Industries & Shipbuilding Co. **INCO - LABS** For Testing: Materials, Soil, Surveying, Calibration, Structural Evaluation & Environmental Testing P.O.Box: 21073, Safat 13071, Kuwait. Tel (965) 24710780. Fax (965) 24716526

Plate: 1

<sup>&#</sup>x27;N.A. = Not available

# TEST RESULT OF DENSITY CABLE TILES

	7				•		
Sample	Ме	Measured Dimension ( cm)		Net Area	Weight	77.1	
No.	L	w	н	(cm²)	(gm)	Volume	Density
	30.2	25.2	5.1	761.0	8340.0	3881.3	2.149

Notes:-

'In preparation of this report, INCO-LAB states that the results of the laboratory testing provided herein is subject to the precision and bias provided by the standard used in performing this test. Uncertainty calculations and values can be provided upon client request

\*The results of this test represent only the samples submitted by the client.

"N.A. = Not available

Date Tested: 24.06.2013

Job Order: 6947

Senior Lab. Technician:

INCO - LABS عفتبرات انكو IRUST الثقة Material Engineer:

Plate: 2

		/
Project	NLTF Project at KNPC	TEST METHOD FOR
Owner	KNPC	CONCRETE BLOCKS (ASTM-C 140)
Contractor	Heavy Engineering Industries & Shipbuilding Co.	
For	INCO - LABS  Testing: Materials, Soil, Surveying, Calibration, Structural Evaluation & Environmental Testing P.O.Box: 21073, Safat 13071, Kuwait. Tel (965) 24710780. Fax (965) 24716526	

KIPIC Illique Ilaidada	Al-Zour Refinery Project Modification at MAA Refinery for	Company Job No.	Company Doc. No.			
	Interim supply to ZOR Refinery	ZOR/EPC-0059	S-P4059ZOR-68-10-19-164			
	HEISCO	Contractor Job No.	Contractor Doc. No.			
		032192 / I-1006	68-ZA-E-04164-001-MAA			
		Subcontractor Job No.	Subcontractor Doc. No.			
*	DOCUMENT TITLE	1205932	HSCM-SA-ZOR-D-04164			
SAIPEM PROJECTS				0		
	REQUEST FOR APPROVAL OF MATERIAL (RAM) CABLE PROTECTION TILES & ROUTE MARKER	Page 13 of 20	Rev.			

# 4.0 PREVIOUS KNPC APPROVALS.

# إحدى شركات مؤسسة البترول الكويتية

A Subsidiary of Kuwait Petroleum Corporation





	A **	
PRAILET.	D 1 '1.	
PROJECT:	INTI	I - IVI A A

DATE: 08 JUL 2013

PROJECT: NL	TF-M	AA DATE: 1 1 10 L 2013 TR. NO.: KNPC-GSEC-N	ILTF-X-	-5878				
DOCUMENT TRANSMITTAL								
13F Gangnam	M/s GS Engineering & Construction  13F Gangnam Finance Center,  737 Yeoksam-dong, Gangnam-Gu,							
Attn: Mr. D.J. KNPC comment action:	Attn: Mr. D.J.Kim, Project Manager  KNPC comments on the following document(s) as listed below are hereby transmitted for your information/action:							
		ncluding this cover sheet: (2)						
Ref. : GSEC-KN GSEC-KN	IPC-NL IPC-NL	TF-X-6192 received on 2 <sup>nd</sup> July 2013 TF-X-6192 Rev 1 received on 4 <sup>th</sup> July 2013						
Document ID	Rev. No.	Description / Title		Appr. Stat.(*)				
RAM/ELE/022	-	Request for Approval of Material (RAM) for Electrical Cable Prot tiles (HV,LV,FO,FA,COMMN and CONTROL) and cable route M from M/s. HEISCO		A1				
Review category (*)		proved, A2-Approved with comments, A3-Not approved viewed, R2-Reviewed with comments, R3-Not Reviewed	Маа	Review				
Remarks:	KI: Re	viewed, R2-Reviewed with comments, R3-Not Reviewed	MAA	Review				
			Yes	No				
				Х				
Note: Any review, comments, agreement or approval by the Company shall in no way relieve the Contractor from its Obligations to fulfill all the requirements of the Contract or affect the Company's guarantee rights. If in the opinion of the Contractor any comment submitted with this transmittal would involve any change to the scope of work or claim, for an amount that exceeds the Contract Price and/or extension to the Scheduled Provisional Turnover Date, Contractor to proceed in accordance with Clause 11 of General Conditions of Contract (GCC).  STY Q/VBV/ADS/SAF  Cc:MMO,SCS,KR,Archives								
SENT BY:								
Waleed Al-Hauli NLTF Project Manager								
		-						



# KUWAIT NATIONAL PETROLEUM COMPANY (K.S.C.)

# PROJECTS DEPARTMENT CONSTRUCTION GROUP "1", PD-1

# REQUEST FOR APPROVAL OF MATERIAL (Electrical)

Contract No.: : CA/CSPD/0013						
Contract No.: : CA/CSPD/0013	REF. NO.: RAM/ELE/022 Date: 01 July 2013					
Contractor's Name : GS Engineering & C	The transfer ball of the party and the party					
CONTRACT TITLE : North LPG Tank Farm Project (NLTF) At MAA Refinery						
1. Area:		All Area (Electrical Cable Trench)				
2. Relevant Section & Page of Contract Document	t	S-035.033-208-2.80-7001 & 7106 / 5.5.3 & 2.8 KNPC ENG STD - 71823.3&4				
3. Item of Work :		Electrical Cable Trench Work				
4. Material item to be approved :		Cable Protection Tiles (H.V.L.V.F.O.F.A.COMMN. & CONTROL) & Cable Route Marker.				
5. Brand & Model Name proposed for approval		M/s. Heavy Engineering Industries & Shipbuilding Co. KSC				
6. Deviation to Specification :		No				
Attachment 1: Manufacturers Data Sheet:	V	Catalogue / Company Profile				
Attachment 2: Material Specification						
Attachment 3: Sample	$\overline{}$	Submitted by hand				
Attachment 4: Test Certificate						
Attachment 5: Manufacturrers Catalogue		Catalogue / Company Profile				
Compliance with Specification	Supplier VEC Appr	roved				
Yes No No	Yes	No Vicategorized in VEC List				
	VEC Product Code	2:				
	Vendor Code :					
Prepared by : Mr. S.C. KIM	Control D	Y. J. Lee				
Date : 01 July 2013	Date	entative : Mr. Y. J. LEE : 01 July 2013				
KNPC ACTION :						
AN CACHON.						
Approved Rejected						
By: Wales J Alham, &						
Date: 07/97/2013						
Distribution:						
KNPC	Contracts -	Ollows				
KNPC Contractor Others						

# Kuwait National Petroleum Company

CEC - Category Wise Contractor's List



Above KD 1 Million upto KD 10 Million Category:

CIVIL WORKS Type:

EARTH & SOIL MOVING WORKS INCLUDING GRADING, LEVELING, COMPACTION, SOIL REPLACEMENT AND EXCAVATION Sub-Type: A1L

Fax									
Telephone			<i>y</i>						
Local Agent		22054299	:3262142/24830291	22266333				24343019	22467260
Fax	961 1 856857	22054299	23262142/24830291	22266333	+96524344610	24817272	22284444		22467260
Telephone	23980355	22054250	23253000/24624000	22266222	+96522254545	24815080 / 2462440	1867777 (30 LINES)	24343520	
/ Name	CONSOLIDATED CONTRACTORS CO. (KUWAIT) W.L.L.	UNITED GULF CONSTRUCTION CO. 22054250	HEAVY ENGINEERING INDUSTRIES & 23253000/ SHIPBUILDING CO.	AHMADIAH CONTRACTING & TRADING CO.	COMBINED GROUP CONTRACTING CO. (K.S.C.C.), KUWAIT	GULF DREDGING & GEN. CONT. CO.	NASER M.AL BADDAH & PART. 1867777 (30 LINES) G.T.&CONT.CO.	GALFAR ENGINEERING & CONTRACTING 24343520 CO., KUWAIT	AL-HANA UNITED GEN. TRAD. & CONT. CO., 98842287 KUWAIT
Company Name	0023	0037	0134	0171	0186	0222	0333	0468	1665

Page 57 of 502

Run Date: 10/01/2017 10:32:08 AM

<b>KIPIC</b>	Al-Zour Refinery Project Modification at MAA Refinery for	Company Job No.	Company Doc. No.		
البترولية المتكاملة	Interim supply to ZOR Refinery	ZOR/EPC-0059	S-P4059ZOR-68-10-19-164		
	HEISCO	Contractor Job No.	Contractor Doc. No.		
		032192 / I-1006	68-ZA-E-04164-001-MAA		
		Subcontractor Job No.	Subcontractor Doc. No.		
*	DOCUMENT TITLE	1205932	HSCM-SA-ZOR-D-04164		
SAIPEM ESSAR' PROJECTS	REQUEST FOR APPROVAL OF MATERIAL (RAM) CABLE PROTECTION TILES & ROUTE MARKER	Page 17 of 20	Rev.		

# 5.0 COMPANY PROFILE.





# MIDDLE EAST COMBINED CO

Email: mecckw@gmail.com mecc@warqa.com

www.warqa.com

Tel:(00965) 66552016 Fax: (00965) 23261234 P.O. Box 7569, 64006-Ahmadi, Kuwait.

# **Company Profile**

MECC was established in the year 2001 to serve the Oil, Power and Water capability to supply materials to Electrical, Civil, industries with a Mechanical & Instrumentation works

MECC has its separate division for engraving services equipped with CNC & Laser machines. Our main products are Concrete Cable Protection Tiles, Cable Route Markers, Earth pits, Stainless Steel Cable tags, Lead tags, Underground Pipe Markers etc. We also supply Warning mesh and tapes for underground cables as per the specification

MECC has its associated office in USA, UK, Japan, UAE to provide our customers in Kuwait with direct access to American, European & Asian markets for sourcing their requirement. These offices operate and cater to the local Kuwait market independently of their association with MECC.

Our office for the Oil & Gas division is located in Shuaiba Industrial area Block 5, close to the major clients. For the past few years the company has established itself as a supplier for various projects.

MECC had been able to source and supply from USA and Europe, Industrial Electrical items, Ex-proof fittings, Cables, Cable tray, Unistrut channels, various metal alloys and fittings other than our normal product ranges, and also MECC had been very successful with the various popular brands of welding machines and electrodes, capital equipments such as shearing machine, press brakes lathes, radial drilling machines & other workshop equipments from reputed American and European manufacturers.

Contact Person: Shiva Shanker

Middle East Combined Co.

Mobile 66552016

<b>KIPIC</b>	Al-Zour Refinery Project Modification at MAA Refinery for	Company Job No.	Company Doc. No.		
البترولية المتكاملة	Interim supply to ZOR Refinery	ZOR/EPC-0059	S-P4059ZOR-68-10-19-164		
	HEISCO	Contractor Job No.	Contractor Doc. No.		
		032192 / I-1006	68-ZA-E-04164-001-MAA		
		Subcontractor Job No.	Subcontractor Doc. No.		
4	DOCUMENT TITLE	1205932	HSCM-SA-ZOR-D-04164		
SAIPEM ESSAR' PROJECTS	REQUEST FOR APPROVAL OF MATERIAL (RAM) CABLE PROTECTION TILES & ROUTE MARKER	Page 19 of 20	Rev.		

# 6.0 REFERENCE DOCUMENTS.

### 5. CABLE TRENCHES

Note: This section is limited to general civil engineering minimum requirements only.

DEP 33.64.10.33-Gen., DEP 32.37.20.10-Gen. and DEP 33.64.10.10-Gen. describe electrical and instrumentation requirements for cable trenches.

Cables laid in cable trenches shall be at least 600 mm (24 in) below ground level. The depth of the trench may be increased in order to accommodate up to 3 layers of cables. Trenches shall be filled with graded, non-angular, well draining, compacted sand free of sharp particles, e.g. sieved. The design depth of and backfill materials for cable trenches shall take into consideration the detrimental effects of frost in geographical regions, or locations at the plant where sub-zero temperatures can be expected. Salty sand shall not be used unless specifically approved by the Principal.

In paved and unpaved areas, cables shall be shielded by cable tiles at a depth of at least 350 mm (14 in) below final grade. Under concrete paving no cable tiles are required. The location of trenches shall be clearly indicated on the surface, by colour code in paved areas and by signs in unpaved areas.

In paved areas, trenches that need to remain accessible shall be covered with removable concrete panels. Panels shall be designed to the same standard as the surrounding paving.

If access to trenches in paved areas is not required, the permanent paving should be continuous.

Instrument trenches shall always cross at an angle of 90 degrees with power and lighting cables. For the upper trench, a bridge comprising a concrete bottom slab supported on the walls of the lower trench shall be constructed to facilitate excavation of the lower cable trench.

Separation distances between instrument and power and lighting cables shall be as per DEP 33.64.10.33-Gen., DEP 32.37.20.10-Gen. as per DEP.

The bottom of trenches should be above the permanent ground water table. In designing the layout and depths of cable trenches, consideration shall be given to the design requirements of the drainage system

The cables shall have a minimum distance of 0.3 m (1 ft) to any buried pipelines. In hot lines the pipe shall be insulated to limit the temperature at the outside to 60 °C (140°F) maximum, reference is made to DEP 33.64.10.10-Gen.

To allow efficient design and installation of underground utilities, at the beginning of the works an underground elevation protocol specifying depth and installation sequence of underground utilities, including cables, shall be specified. Cables should cross underneath buried pipelines.

Details of electrical and instrument cable trenches and routes are presented in Standard Drawings S19.001 and S19.002.