

Dear Naples Reserve Residents,

Please see the construction update below as of Friday, March 13, 2026:

**Work Performed This Week**

- Continued to assist low voltage company in completing rough
- Reviewed plumbing and electrical locations with Food Service Designer
- Finished stucco installation at Gazebo
- Began paint work at Gazebo
- Finished tile installation at Clubhouse Dining
- Began trim installation at Clubhouse Dining
- Began painting at Clubhouse Dining, Lobby, and Offices
- Finished FRP installation at Kitchen and Bar
- Continued to work on AC duct installation at Kitchen
- Installed Kitchen cook line exhaust hoods
- Began installing louvered panels at Gazebo
- Completed siding repairs at Clubhouse

**Upcoming Work (Next Week)**

- Inspect low voltage at Gazebo Bar walls
- Hang drywall at Gazebo Bar
- Begin FRP install at Gazebo
- Begin epoxy install at Gazebo
- Complete epoxy install at Clubhouse
- Continue to work on trim install at Clubhouse
- Continue AC work in kitchen

**Important Safety Reminder:**

Please be reminded that residents must stay out of all construction zones at all times to ensure everyone's safety. In particular, residents **must not enter the Outrigger Building or its parking lot** and **should not go past the black construction gates (on foot or by vehicle), even if the gates are open.**

Your management team will continue providing regular updates and will keep the community informed throughout the duration of the project

We also encourage residents to check out the progress photos available on our website at <https://naplesreservehoa.com/renovationsupdate> -- click on the "*Construction Photos*" link at the top of the page.

Sincerely,  
Naples Reserve Management Team  
[NaplesReserveAdmin@fsresidential.com](mailto:NaplesReserveAdmin@fsresidential.com)