

TABLE OF CONTENTS

INTRODUCTION

PAGE 1 - OVERALL VIEWS
 PAGE 2 - PRODUCTION ZONES
 PAGE 3 - EXPLODED VIEW
 PAGE 4 - FRAME TYPES

MATERIAL

PAGE 5 - LUMBER CUT LIST
 PAGE 6 - INSULATION CUT LIST
 PAGE 7- PLYWOOD CUT LIST

PANEL AND FRAME ASSEMBLY

PANEL ASSEMBLY

PAGE 8 - ASSEMBLY TOOLS
 PAGE 9 - JIG TYPES

PLATFORM PANEL

PAGE 10 - PLATFORM FRAME QUALITY CONTROL
 PAGE 11 - PLATFORM FRAME
 PAGE 12- PLATFORM ASSEMBLY
 PAGE 13- PLATFORM NAILING SCHEDULE

SIDE WALL PANEL

PAGE 14- PLATFORM FRAME QUALITY CONTROL
 PAGE 15- SIDE PANEL FRAME
 PAGE 16- SIDE PANEL ASSEMBLY
 PAGE 17- SIDE PANEL NAILING SCHEDULE

FRONT WALL PANEL

PAGE 18- FRONT WALL PANEL QUALITY CONTROL
 PAGE 19- FRONT PANEL FRAME
 PAGE 20- FRONT PANEL ASSEMBLY
 PAGE 21- FRONT PANEL NAILING SCHEDULE

BACK WALL PANEL

PAGE 22- BACK WALL PANEL QUALITY CONTROL
 PAGE 23- BACK PANEL FRAME
 PAGE 24- BACK PANEL ASSEMBLY
 PAGE 25- BACK PANEL NAILING SCHEDULE

ROOF FRAMES

PAGE 26- ROOF TRIANGLE FRAME
 PAGE 27- RAFTER PART DRAWING
 PAGE 28- ROOF FRAME

TILT UP ASSEMBLY


PAGE 29- PANEL TILT UP
 PAGE 30- ROOF INSTALL 01
 PAGE 31- INSTALL ROOF INSTALL 02
 PAGE 32- ROOF TRIANGLE ASSEMBLY
 PAGE 33- ROOF FASCIA PANEL INSTALL
 PAGE 34- QUALITY CONTROL

FINISHING

PAGE 35- DRIP FRAME INSTALL
 PAGE 36- TAR PAPER INSTALL
 PAGE 37- DOOR FRAME INSTALL
 PAGE 38- LEFT WALL INTERIOR INSTALL
 PAGE 39- RIGHT WALL INTERIOR INSTALL
 PAGE 40- BACK WALL INTERIOR INSTALL
 PAGE 41- FRONT WALL INTERIOR INSTALL
 PAGE 42- INTERIOR SECTIONS
 PAGE 43- TRIM PAGE
 PAGE 44- TRIM DETAILS
 PAGE 45- PAINTING

DISCLAIMER

PAGE 46- DISCLAIMER



TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY


HOPE FACTORY PRODUCTION

REVISION

A

SHEET OF 46





TINY HOME 01 CONCEPT

DRAWN
HFP
DISCLAIMER ON PAGE 46
REVISION
A

DATE
10/17/2022
BY

HOPE FACTORY PRODUCTION
SHEET 1 OF 46



PRODUCTION ZONES

ZONE 1 = Precut lumber, panels, insulation, build platform, half roof assembly, structural triangles, make vents and bird block

ZONE 2 = Build on jigs: side wall, front wall, side wall, & back wall. Tilt Up.

ZONE 3 = Install grey boards, lag bolts, vent, bird block, exterior calk, insulation.

ZONE 4 = Floors, doors, exterior trim including caulk, interior trim.

ZONE 5 = Roof, caulk interior trim, green tape.

ZONE 6 = PAINT DEPARTMENT: Paint interior primer coat, paint exterior, paint interior finish coat, paint exterior trim, Final QC.

TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY


REVISION

A


HOPE FACTORY PRODUCTION

SHEET 2 OF 46







PARTS LIST		
ITEM	QTY	PART NUMBER
		HH FLOOR
1	1	HH FLOOR
2	1	HH ENTRY WALL
3	1	HH BACK WALL
4	4	HH CORNER MOLDING
5	2	HH SKID
6	2	SIDE WALL PANEL
7	1	HH ENTRY WAY DOOR MOLDING
8	1	HH BACK WINDOW TRIM
9	1	HH BACK WALL UPPER TRIM
10	2	HH ROOF TRIANGLE ASSEMBLY
11	1	HOPE HOME DOOR ASSEMBLY
12	1	HHROOF ASSEMBLY_PRECISE



TINY HOME 01 CONCEPT		
DRAWN HFP	DATE 10/17/2022	
DISCLAIMER ON PAGE 46	BY	HOPE FACTORY PRODUCTION SHEET 3 OF 46
REVISION A		

FRAME LAYOUT




TINY HOME 01 CONCEPT		
DRAWN HFP	DATE 10/17/2022	
DISCLAIMER ON PAGE 46	BY	HOPE FACTORY PRODUCTION SHEET 4 OF 46
REVISION A		


LUMBER CUT LIST




LUMBER CUT LIST				
ITEM	QTY	PART NUMBER	DESCRIPTION	LUMBER
1	12	PLATFORM STUD	93.000 in	2 X 6
2	2	PLATFORM PLATE	144.000 in	2 X 6
3	36	HH WALL FRAME STUD	85.000 in	2 X 4
4	4	HH WALL FRAME PLATE 02	89.000 in	2 X 4
5	2	BLOCKING 01	37.875 in	2 X 4
6	8	BLOCKING 02	24.000 in	2 X 4
7	1	BLOCKING 03	15.180 in	2 X 4
8	4	BLOCKING 04	12.000 in	2 X 4
9	4	HH WALL FRAME HORIZONTAL	144.000 in	2 X 4
11	6	HH ROOF CLOSEOUT BLOCKING	6	2 X 4
12	24	HH ROOF FRAME BLOCKING	5.5	2 X 4
13	2	ROOF TRIANGLE PLATE	89.000 in	2 X 4
14	4	ROOF TRIANGLE PLATE 02	46.121 in	2 X 4
15	4	ROOF TRIANGLE STUD 01	6.678 in	2 X 4
16	4	ROOF TRIANGLE STUD 02	11.5	2 X 4
17	2	ROOF TRIANGLE STUD03	11.451 in	2 X 4
18	22	HH RAFTER	61.939 in	2 X 4
19	16	HH ROOF BLOCKING 01	6.5	2 X 4
20	16	HH ROOF FRAME BLOCKING 01	22.500 in	2 X 4
21	8	HH ROOF FRAME BLOCKING 02	18.250 in	2 X 4
22	2	HH ROOF FRAME TOP CAP	156	1 X 6
23	2	HH SKID	143	4 X 6
24	2	HH ROOF TOP CAP	156 in	1 X 6

TINY HOME 01 CONCEPT		
DRAWN HFP	DATE 10/17/2022	
DISCLAIMER ON PAGE 46	BY	HOPE FACTORY PRODUCTION SHEET 5 OF 46
REVISION A		


INSULATION CUT LIST




QTY 4




QTY 10




QTY 2



QTY 2





QTY 4



QTY 12

INSULATION CUT LIST			
ITEM	QTY	DIMS	DESCRIPTION
1	4	84" X 18.5	INTERIOR
2	10	84" X 22.5	INTERIOR
3	2	84" X 13"	INTERIOR
4	2	41" X 24"	INTERIOR
5	4	41" X 18"	ROOF
6	12	41" X 22.5"	ROOF



TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY

HOPE FACTORY PRODUCTION



REVISION

A


SHEET 6 OF 46




PLYWOOD CUT LIST




PARTS LIST			
ITEM	QTY	PART NUMBER	DESCRIPTION
1	6	PLATFORM PLY	48 X 96
2	4	HH INT PLY 01	62 15/16 x 39 1/2
3	4	HH INT PLY 02	73 3/4 x 39 1/2
4	4	HH INT PLY 03	62 15/16 x 48
5	4	HH INT PLY 04	73 3/4 x 48
6	1	HH INT PLY 05	44 1/2 x 48
7	1	HH INT PLY 07	87 1/4 x 39 1/2
8	2	HH INT PLY 08	89 x 14 7/8
9	1	HH INT PLY 09	44 1/2 x 39 1/2
10	1	HH INT PLY 10	87 1/8 x 5 3/16
11	1	HH INT PLY 11	87 1/4 x 48
12	4	HH ROOF EXT PLY 01	71 13/16 x 47 3/4
13	4	HH ROOF EXT PLY 02	77 13/16 x 5 9/16
14	4	HH ROOF INT PLY 01	66 3/8 x 41 1/4

TINY HOME 01 CONCEPT		
DRAWN HFP	DATE 10/17/2022	
DISCLAIMER ON PAGE 46	BY	HOPE FACTORY PRODUCTION SHEET 7 OF 46
REVISION A		


TOOLS FOR ASSEMBLY




NAIL GUN-
ALL PANELS
ROOF
INTERIOR




RECIPROCATING SAW
FRONT PANEL




ROUTER
ALL PANELS
ROOF




STAPLER-
ALL PANELS
1/2" STAPLES




TIN SNIPS
DRIP EDGE INSTALL




HAMMER




CAULK GUN
ALL PANELS
ROOF
INTERIOR




CLAMPS
ALL PHASES




MALLET



DRILL/SCREW GUN
ALL PANELS
ROOF
INTERIOR



MASK
CUTTING INSULATION



UTILITY KNIFE
ALL PANELS
ROOF

TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY

HOPE FACTORY PRODUCTION

REVISION


A

SHEET 8 OF 46




PANEL ASSEMBLY ON JIG INSTRUCTIONS

PLATFORM PANEL




- 9. PLATFORM QUALITY CONTROL
- 10. PLATFORM FRAME
- 11. PLATFORM ASSEMBLY
- 12. PLATFORM NAILING SCHEDULE

SIDE PANEL




- 13. SIDE PANEL QUALITY CONTROL
- 14. SIDE PANEL FRAME
- 15. SIDE PANEL ASSEMBLY
- 16. SIDE PANEL NAILING SCHEDULE

FRONT PANEL



- 17. FRONT PANEL QUALITY CONTROL
- 18. FRONT PANEL FRAME
- 19. FRONT PANEL ASSEMBLY
- 20. FRONT PANEL NAILING SCHEDULE

BACK PANEL



- 21. BACK PANEL QUALITY CONTROL
- 22. BACK PANEL FRAME
- 23. BACK PANEL ASSEMBLY
- 24. BACK PANEL NAILING SCHEDULE

TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY

REVISION

A

HOPE FACTORY PRODUCTION





SHEET 9 OF 46



PLATFORM QUALITY CONTROL

- A. FRAME DIMENSIONS VALIDATED PER SIDE PLATFORM FRAME PAGE
- B. ALL STEPS CONFIRMED PER PLATFORM PANEL ASSEMBLY PAGE
- C. NAILS PLACED PER PLATFORM NAILING SCHEDULE
- D. VALIDATE ALL DIIMS/ CALLOUTS ON THIS PAGE

FLUSH TRIM ANY PLYWOOD OVERHANG



TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY

REVISION


A

HOPE FACTORY PRODUCTION

SHEET 10 OF 46




PLATFORM FRAME




1. PLACE PLATES AND OUTER STUDS ON JIG

- A. ALIGN TO BE PERPENDICULAR
- NAIL TOGETHER (2 NAILS EACH STUD)




2. PLACE (8) INNER STUDS AND NAIL

- A. PLACE STUDS ON JIG
- B. NAIL STUDS TO PLATE (2 NAILS PER CONNECTION)




3. PLACE (2) STUDS AND NAIL


- A. PLACE STUDS ON JIG
- B. NAIL STUDS TO STUD (EVERY 8")



4. FRAME IS COMPLETE AND READY FOR ATTACHMENT OF PLYWOOD



PARTS LIST			
ITEM	QTY	PART NUMBER	DESCRIPTION
1	12	PLATFORM STUD	93.000 in
2	2	PLATFORM PLATE	144.000 in



TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY

HOPE FACTORY PRODUCTION


REVISION

A

SHEET 11 OF 46




PLATFORM ASSEMBLY



1. PLACE (3) PLYWOOD SHEETS ON FRAME

A. WITH THE PLATFORM FRAME RESTING ON THE JIG PLACE 3 PLYWOOD SHEETS (96" X 48") ON TOP OF FRAME




2. NAIL (3) PLYWOOD SHEETS TO FRAME

A. USE CHALK LINE TO MARK ALL JOIST LOCATIONS FOR EACH PANEL


B. STAND ON TOP OF THE PLATFORM (ON THE JIG) AND START TOP NAILING AT ONE END OF THE PLATFORM ALONG THE CHALK LINES EVERY 6"-8" USING FRAMING NAILS.

C. DO NOT NAIL CORNERS FIRST AS THIS WILL CREATE A BOW IN THE PANEL.




3. REMOVE FRAME FROM JIG

A. AFTER SECURING PLYWOOD, FLIP FRAME TO GET READY TO ATTACH SKIDS



4. ATTACH SKIDS

A. FLIP PLATFORM AND REST PLYWOOD ON SKIDS




5. INSTALL HURRICANE TIES, INSET INSULATION

A. ATTACH HURRICANE TIES (20 PLACES) PER LOCATIONS BELOW

B. INSET INSULATION BETWEEN STUDS


C. FILL INSULATION GAPS WITH EXPANDABLE FOAM





6. NAIL (3) PLYWOOD SHEETS TO FRAME

A. REPEAT STEP 1

B. REPEAT STEP 2



PARTS LIST			
ITEM	QTY	PART NUMBER	DESCRIPTION
2	1		PLATFORM FRAME
3	6		PLATFORM PLYWOOD SHEET 48 X 96
4	1		HH PLATFORM INSULATION



TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY

HOPE FACTORY PRODUCTION


REVISION


A

SHEET 12 OF 46








PLATFORM NAILING SCHEDULE



TINY HOME 01 CONCEPT		
DRAWN HFP	DATE 10/17/2022	
DISCLAIMER ON PAGE 46		HOPE FACTORY PRODUCTION SHEET 13 OF 46
REVISION A	BY	

SIDE PANEL QUALITY CONTROL

- A. FRAME DIMENSIONS VALIDATED PER SIDE PANEL FRAME PAGE
- B. ALL STEPS CONFIRMED PER SIDE PANEL ASSEMBLY PAGE
- C. NAILS PLACED PER SIDE PANEL NAILING SCHEDULE
- D. VALIDATE ALL DIMS/ CALLOUTS ON THIS PAGE



TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY

HOPE FACTORY PRODUCTION




REVISION

A


SHEET 14 OF 46




SIDE PANEL FRAME




PARTS LIST			
ITEM	QTY	PART NUMBER	DESCRIPTION
1	12	HH WALL FRAME STUD	85.000 in
2	2	HH WALL FRAME HORIZONTAL	144.000 in




- 1. PLACE OUTER FRAME ON JIG**
- A. PLACE (2) STUDS (2) PLATES
 - B. NAIL TOGETHER (2 NAILS EACH END)




- 3. PLACE MOUNTING STUDS**
- A. PLACE (2) MOUNTING STUDS ON JIG
 - B. NAIL IN PLACE (2 NAILS EACH END, AND EVERY 8" ALONG LENGTH)




- 2. PLACE INNER STUDS**
- A. PLACE (5) STUDS
 - B. NAIL TOGETHER (2 NAILS EACH END)




- 4. FRAME IS COMPLETE**
- A. PREPARE TO STAPLE TYVEK




TINY HOME 01 CONCEPT		
DRAWN HFP	DATE 10/17/2022	
DISCLAIMER ON PAGE 46		HOPE FACTORY PRODUCTION SHEET 15 OF 46
REVISION A	BY	

SIDE PANEL ASSEMBLY




1. STAPLE TYVEK SHEET TO FRAME

- A. USING STAPLER, ATTACH TYVEK SHEET TO FRAME WITH MINIMUM STAPLES
- B. LEAVE 8" OVERHANG ON ONE LONG EDGE




2. NAIL FIRST CLADDING PANEL

- A. ALIGN CLADDING PANEL, (FLANGE UP AT JOINT), WITH THE TOP AND EDGE OF PANEL
- B. SNAP CHALK LINE OVER EVERY STUD, AND THE BOTTOM PLATE. NAIL DOWN FIRST SHEET AS PER NAILING SCHEDULE




3. NAIL SECOND CLADDING PANEL

- A. ALIGN SECOND PANEL, (FLANGE UP AT JOINT), WITH THE TOP AND EDGE OF WALL
- B. SNAP CHALK LINE OVER EVERY STUD, AND THE BOTTOM PLATE. NAIL DOWN SHEET AS PER NAILING SCHEDULE
- C. APPLY CAULK ON SEAMLINE




4. NAIL THIRD PANEL TO FRAME

- A. ALIGN THIRD PANEL, WITH THE TOP AND EDGE OF WALL (FLANGE UP AT JOINT)
- B. SNAP CHALK LINE OVER EVERY STUD, AND THE BOTTOM PLATE.
- C. NAIL DOWN THIRD SHEET AS PER NAILING SCHEDULE
- C. APPLY CAULK ON SEAMLINE




5. PANEL ASSEMBLY COMPLETE

- A. CAULK SEAMLINES
- B. PREPARE FOR TILT UP




PARTS LIST			
ITEM	QTY	PART NUMBER	DESCRIPTION
1	1	HH SIDEWALL PANEL FRAME	
2	1	TYVEK SIDEWALL	
3	3	CLADDING SIDEWALL PANEL 01	96" X 48"



NAIL GUN



CAULK GUN



STAPLER

TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY




REVISION


A

HOPE FACTORY PRODUCTION

SHEET 16 OF 46



SIDE PANEL NAIL SCHEDULE





TINY HOME 01 CONCEPT		
DRAWN HFP	DATE 10/17/2022	
DISCLAIMER ON PAGE 46		HOPE FACTORY PRODUCTION SHEET 17 OF 46
REVISION A	BY	

FRONT PANEL QUALITY CONTROL


- A. FRAME DIMENSIONS VALIDATED PER FRONT PANEL FRAME PAGE
- B. ALL STEPS CONFIRMED PER FRONT PANEL ASSEMBLY PAGE
- C. NAILS PLACED PER FRONT PANEL NAILING SCHEDULE
- D. VALIDATE ALL DIMS/ CALLOUTS ON THIS PAGE



WINDOW FULLY INSTALLED IN PANEL
SEAMLINES AND NAILHEADS CAULKED



TYVEK EXTENDS AT LEAST 8" BELOW FRAME


TINY HOME 01 CONCEPT		
DRAWN HFP	DATE 10/17/2022	
DISCLAIMER ON PAGE 46	BY	HOPE FACTORY PRODUCTION SHEET 18 OF 46
REVISION A		

FRONT PANEL FRAME

1. ASSEMBLE OUTER FRAME ON JIG

A. PLACE (2) PLATES (2) STUDS ON JIG


B. NAIL TO EACH OTHER (2 NAILS EACH END)



2. PLACE WINDOW FRAMING ON JIG

A. LOCATE (2) STUDS AND (4) BLOCKING


B. NAIL IN PLACE (2 NAILS ON EACH END)



3. PLACE OTHER STUDS

A. PLACE (2) STUDS


B. NAIL IN PLACE (2 NAILS EACH END)



4. PLACE UPPER BLOCKING

A. PLACE (2) BLOCKING


B. NAIL IN PLACE (2 NAILS EACH END)



5. PLACE DOOR BLOCKING



A. PLACE (4) BLOCKING

B. NAIL IN PLACE (NAIL THROUGH STUDS ALONG LENGTH OF BLOCKING)





6. FRAME IS COMPLETE

A. PREP ROUTER TO ADD WINDOW SEAT



PARTS LIST

ITEM	QTY	PART NUMBER	DESCRIPTION
1	6	HH WALL FRAME STUD	85.000 in
2	2	HH WALL FRAME PLATE 02	89.000 in
3	2	BLOCKING 01	37.875 in
4	4	BLOCKING 02	24.000 in
5	1	BLOCKING 03	15.180 in
6	4	BLOCKING 04	12.000 in
7	1	HH ENTRY FRAME FOOT PLATE_POST DOOR INSTALL	



TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY

REVISION


A

HOPE FACTORY PRODUCTION

SHEET 19 OF 46




FRONT PANEL ASSEMBLY




1. CUT WINDOW OPENING IN CLADDING PANEL

- A. ALIGN CLADDING PANEL ON FRAME, LEAVING 8" OVERHANG ON BOTTOM EDGE
- B. CLAMP CLADDING PANEL TO FRAME
- C. PUNCH HOLE IN WINDOW OPENING WITH DRILL AND ROUTE OUT WINDOW OPENING WITH FLUSH ROUTER
- D. REMOVE CLADDING PANEL




4. NAIL CLADDING PANEL OVER WINDOW

- A. PLACE CLADDING PANEL WITH WINDOW CUTOUT (FROM STEP 1)
- B. NAIL CLADDING PANEL OVER WINDOW FLANGE SIDE UP. ALIGN TO FRAME AND JIG AND SNAP CHALK LINES FOR NAILING. NAIL EVERY 6"-8"




2. ATTACH TYVEK SHEET WITH STAPLES

- A. ATTACH SHEET OF TYVEK, ALIGN TO TOP OF WINDOW USE MINIMUM STAPLES
- B. LEAVE 8" OVERHANG ON BOTTOM EDGE
- C. CUT OPENING FOR WINDOW IN TYVEK USING UTILITY KNIFE. CAULK AROUND TOP AND SIDES OF OPENING.




5. PANEL ASSEMBLY COMPLETE

- A. USE ROUTER WITH FLUSH TRIM BIT ON SIDE AND TOP EDGES (LEAVE 8" OVERHANG ON BOTTOM EDGE)
- B. PREPARE FOR TILT UP




3. INSTALL WINDOW

- A. INSTALL 3" STICK AND PEAL ON SIDES OF WINDOW FLANGE THEN ACROSS THE TOP OVERLAPPING THE SIDES DO NOT INSTALL ACROSS THE BOTTOM
- B. INSTALL WINDOW. FLANGE OVER TOP OF TYVEK SHEET AND ON TOP OF THE CALK BEAD. NAIL OR SCREW WINDOW TO FRAMING.



PARTS LIST

ITEM	QTY	PART NUMBER	DESCRIPTION
1	1	TYVEK FRONT	
2	1	HH ENTRY FRAME	
3	2	CLADDING SIDEWALL PANEL 01	
4	1	HH FRONT WINDOW	



TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY




REVISION


A

HOPE FACTORY PRODUCTION

SHEET 20 OF 46



FRONT PANEL NAIL SCHEDULE




TINY HOME 01 CONCEPT		
DRAWN HFP	DATE 10/17/2022	
DISCLAIMER ON PAGE 46		HOPE FACTORY PRODUCTION SHEET 21 OF 46
REVISION A	BY	


BACK PANEL QUALITY CONTROL

- A. FRAME DIMENSIONS VALIDATED PER BACK PANEL FRAME PAGE
- B. ALL STEPS CONFIRMED PER BACK PANEL ASSEMBLY PAGE
- C. NAILS PLACED PER BACK PANEL NAILING SCHEDULE
- D. VALIDATE ALL DIMS/CALLOUTS ON THIS PAGE




TINY HOME 01 CONCEPT		
DRAWN HFP	DATE 10/17/2022	
DISCLAIMER ON PAGE 46	BY	HOPE FACTORY PRODUCTION SHEET 22 OF 46
REVISION A		

BACK PANEL FRAME




PARTS LIST			
ITEM	QTY	PART NUMBER	DESCRIPTION
1	2	HH WALL FRAME PLATE 02	89.000 in
2	6	HH WALL FRAME STUD	85.000 in
3	4	BLOCKING 02	24.000 in




1. PLACE OUTER FRAME ON JIG

- A. PLACE (2) STUDS, (2) PLATES
- B. NAIL TOGETHER (2 NAILS ON EACH END)




2. PLACE WINDOW FRAMING

- A. LOCATE (2) STUDS AND (4) BLOCKING
- B. NAIL TOGETHER (2 NAILS EACH END)




3. PLACE OTHER STUDS ON JIG

- A. PLACE (2) STUDS
- B. NAIL IN PLACE (2 NAILS EACH END)
- C. NAIL ABUTTING STUD ALONG LENGTH (EVERY 8")




4. LOCATE WINDOW SEAT

- B. PLACE WINDOW INTO OPENING AND ALIGN WITH MARKS. TRACE WINDOW FLANGE AND REMOVE WINDOW



6. ROUTE WINDOW SEAT

- A. ROUTE OUT TRACED WINDOW WITH STRAIGHT ROUTER BIT SET TO HEIGHT OF THE WINDOW FLANGE (FREE HAND)



TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY

REVISION


A

HOPE FACTORY PRODUCTION


SHEET 23 OF 46



BACK PANEL ASSEMBLY




PARTS LIST			
ITEM	QTY	PART NUMBER	DESCRIPTION
1	1	HH FRONT WINDOW	
3	1	HH BACKWALL FRAME	
7	1	BACK WALL CLADDING ASSEMBLY	




1. LOCATE CLADDING PANEL WINDOW OPENING

- PLACE CLADDING PANEL ON BACKWALL FRAME WHILE ON JIG. LEAVE 8" OVERHANG ON BOTTOM EDGE
- DRILL HOLE IN WINDOW OPENING WITH DRILL




4. NAIL CLADDING PANEL TO FRAME

- INSTALL WINDOW CLADDING PANEL (FROM STEP 1), FLANGE SIDE UP. ALIGN TO WALL AND JIG AND SNAP CHALK LINES FOR NAILING. NAIL EVERY 6"-8"




2. STAPLE TYVEK SHEET TO FRAME

- INSTALL SHEET OF TYVEK, ALIGN TO TOP OF WINDOW USE MINIMUM STAPLES. LEAVE 8" OVERHANG ON BOTTOM EDGE
- CUT OPENING FOR WINDOW IN TYVEK IN X SHAPE
- CAULK AROUND TOP AND SIDES OF OPENING.




5. NAIL CLADDING PANEL TO FRAME

- INSTALL CLADDING PANEL, FLANGE SIDE UP. ALIGN TO WALL AND JIG AND SNAP CHALK LINES FOR NAILING. NAIL EVERY 6"-8"
- CAULK SEAMLINE BETWEEN CLADDING PANELS




3. INSTALL WINDOW

- INSTALL WINDOW. FLANGE OVER TOP OF TYVEK SHEET AND ON TOP OF THE CALK BEAD. NAIL OR SCREW WINDOW TO FRAMING.
- INSTALL 3" STICK AND PEEL ON SIDES OF WINDOW FLANGE THEN ACROSS THE TOP OVERLAPPING THE SIDES. Do NOT INSTALL STICK AND PEEL ON THE BOTTOM



6. BACK PANEL ASSEMBLY COMPLETE

- CAULK SEAMLINES
- USE ROUTER WITH FLUSH TRIM BIT ON SIDES AND TOP EDGES (LEAVE 8" OVERHANG ON BOTTOM)
- PREPARE FOR TILT UP



TINY HOME 01 CONCEPT

DRAWN
HFP

DISCLAIMER ON PAGE 46

REVISION

A

DATE
10/17/2022


BY


HOPE FACTORY PRODUCTION

SHEET 24 OF 46




BACK PANEL NAIL SCHEDULE




TINY HOME 01 CONCEPT		
DRAWN HFP	DATE 10/17/2022	
DISCLAIMER ON PAGE 46	BY	HOPE FACTORY PRODUCTION SHEET 25 OF 46
REVISION A		

ROOF TRIANGLE FRAME




PARTS LIST			
ITEM	QTY	PART NUMBER	DESCRIPTION
1	1	ROOF TRIANGLE PLATE	89.000 in
2	2	ROOF TRIANGLE PLATE 02	46.121 in
3	2	ROOF TRIANGLE STUD 01	6.678 in
4	2	ROOF TRIANGLE STUD 02	11.5
5	1	ROOF TRIANGLE STUD03	11.451 in




1. NAIL STUDS TO BASE PLATE

- A. PLACE STUDS
- B. NAIL IN PLACE (2 NAILS EACH END)




2. NAIL PLATES TO STUDS

- A. PLACE (2) PLATES
- B. NAIL IN PLACE (2 NAILS EACH END)



3. FRAME IS COMPLETE

- A. PREP FOR INSTALL ON TILT UP ASSEMBLY



TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY

REVISION


A




HOPE FACTORY PRODUCTION


SHEET 26 OF 46

RAFTER




TINY HOME 01 CONCEPT		
DRAWN HFP	DATE 10/17/2022	
DISCLAIMER ON PAGE 46	BY	HOPE FACTORY PRODUCTION SHEET 27 OF 46
REVISION A		

ROOF FRAME




PARTS LIST

ITEM	QTY	PART NUMBER	DESCRIPTION
1	11	HH RAFTER	61.939 in
2	8	HH ROOF BLOCKING 01	8.50 in
3	8	HH ROOF FRAME BLOCKING 01	22.500 in
4	4	HH ROOF FRAME BLOCKING 02	18.250 in
5	1	HH ROOF FRAME TOP CAP	156.00 in
7	1	HH ROOF FRAME CLOSEOUT PLATE	156 in




1. PLACE END FRAME RAFTERS AND BLOCKING

- A. PLACE (4) RAFTERS AND (8) BLOCKING
- B. NAIL TO EACH OTHER (2 NAILS EACH END)




2. PLACE MID RAFTERS

- A. PLACE (7) RAFTERS




3. PLACE SPANNING BLOCKING

- A. PLACE (12) BLOCKS
- B. NAIL TO RAFTERS (2 NAILS EACH END)




4. PLACE TOP PLATE

- A. PLACE TOP PLATE
- B. NAIL TO EACH RAFTER (2 NAILS TO EACH RAFTER)




5. JIG ASSEMBLY COMPLETE

- A. REMOVE FROM JIG



6. ATTACH FRAME CLOSEOUT

- A. ALIGN CLOSEOUT PIECE
- B. NAIL IN PLACE (2 PLACES EACH END)



TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY

HOPE FACTORY PRODUCTION

REVISION

A


SHEET 28 OF 46



SIDE WALL TILT UP


1. NAIL SIDE PANEL TO PLATFORM

- A. LIFT PANEL INTO PLACE
- B. MAKE SURE TYVEK IS PRESSED FLAT TO PLATFORM
- C. NAIL IN PLACE THROUGH FRAME PLATE



2. NAIL FRONT PANEL IN PLACE


- A. LIFT PANEL INTO PLACE
- B. MAKE SURE TYVEK IS PRESSED FLAT TO PLATFORM
- C. CLAMP SIDE PANEL TO ENTRY PANEL
- D. NAIL IN PLACE THROUGH FRAME PLATE AND STUD
- E. MARK (4) POSITIONS BETWEEN EACH STUD AND SCREW IN 3" T25 SCREWS



DO NOT NAIL BOTTOM OF DOORWAY
(TO BE REMOVED ON STEP 6)


3. NAIL BACK PANEL IN PLACE

- A. LIFT PANEL IN PLACE
- B. MAKE SURE TYVEK IS PRESSED FLAT TO PLATFORM
- C. CLAMP TO SIDE WALL
- D. NAIL IN PLACE THROUGH FRAME PLATE AND STUD
- E. MARK (4) POSITIONS BETWEEN EACH STUD AND SCREW IN 3" T25 SCREWS




4. NAIL SIDE PANEL IN PLACE

- A. LIFT PANEL INTO PLACE
- B. MAKE SURE TYVEK IS PRESSED FLAT TO PLATFORM
- B. CLAMP SIDE PANEL TO ENTRY AND BACK PANEL
- C. NAIL IN PLACE THROUGH FRAME PLATE AND STUD
- D. E. MARK (4) POSITIONS BETWEEN EACH STUD AND SCREW IN 3" T25 SCREWS









5. SECURE (2) TRIANGLES

- A. CLAMP IN PLACE
- B. USE 3" T25 SCREWS (4) PLACES TO SECURE TRIANGLE TO PANEL



6. REMOVE PLATE IN DOOR FRAME

- A. USING RECIPROCATING SAW, CUT AWAY LOWER STUD PLATE IN DOORWAY (2 PLACES)



TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY

HOPE FACTORY PRODUCTION

REVISION

A


SHEET 29 OF 46



ROOF INSTALL


10. SET FIRST ROOF FRAME

- A. PLACE SKY BRIDGE AND ONE LADDER IN FRONT AND ONE IN BACK
- B. LIFT ONE ROOF FRAME ON TOP OF PANELS
- C. CENTER FROM FRONT TO BACK BEFORE KNOCKING IN PLACE WITH Mallet




11. SET SECOND ROOF FRAME

- A. MOVE SKYBRIDGE TO OTHER SIDE
- B. LIFT ONE ROOF FRAME ON TOP OF PANELS
- C. ALIGN TO OTHER ROOF FRAME AND CLAMP (4) PLACES



12. SECURE ROOF FRAMES

- A. (4) 2" T25 SCREWS BETWEEN EACH RAFTER
- B. (1) 5" BOLT THROUGH EACH RAFTER INTO PANELS



13. SECURE ROOF VENTS

- A. PLACE (4) VENTS ON BOTH SIDES OF ROOF FRAMES
- B. HOLD VENT IN THE CENTER OF THE SPACE AT THE TOP OF THE RAFTER, FLUSH WITH THE BOTTOM OF THE BEAM.
- C. NAIL IN PLACE WITH 1.5 INCH 15GA NAILS








14. ATTACH (4) INTERIOR PLYWOOD SHEETS

- A. LAY CHALK LINES ON PLYWOOD FROM MIDDLE OF EACH RAFTER
- B. NAIL IN PLACE FROM INSIDE TINY HOME



15. INSERT INSULATION BETWEEN RAFTERS



TINY HOME 01 CONCEPT

DRAWN
HFP

DISCLAIMER ON PAGE 46

REVISION

A

DATE
10/17/2022

BY

HOPE FACTORY PRODUCTION


SHEET 30 OF 46



ROOF INSTALL 02


16. NAIL OUTER PLYWOOD ON ONE SIDE OF ROOF

- A. PLACE SKYBRIDGE ON SIDE OF THE HOME, ONE LADDER SETUP ON THE BACK AND ONE LADDER SETUP ON THE FRONT.
- B. RAISE PLYWOOD PANELS UP THE SIDE OF THE HOME AND ON TO THE ROOF.
- C. NAIL STARTER NAILS TO KEEP PLYWOOD IN PLACE.
- D. PLACE UPPER ROW OF PLYWOOD SHEETS
- E. NAIL STARTER NAILS TO KEEP PLYWOOD IN PLACE
- F. LAY CHALK LINES OVER RAFTERS AND THEN NAIL EVERY SIX INCHES.










17. NAIL OUTER PLYWOOD ON OTHER SIDE OF ROOF

- A. MOVE SKYBRIDGE TO OTHER SIDE OF THE HOME.
- B. REPEAT STEP 16



18. CAULK ALL SEAMLINES AND FILL HOLES

- A. USING A CAULK GUN, FILL ALL HOLES AND SEAMS



TINY HOME 01 CONCEPT

DRAWN
HFP
DISCLAIMER ON PAGE 46
REVISION
A

DATE
10/17/2022

BY
HOPE FACTORY PRODUCTION
SHEET 31 OF 46




ROOF TRIANGLE ASSEMBLY INSTALL






ROOF FRAME INSTALLED

7. STAPLE TYVEK TO FRAME

A. STAPLE TYVEK TO FRAME WITH MINIMUM STAPLES




PARTS LIST			
ITEM	QTY	PART NUMBER	DESCRIPTION
1	1		ROOF TRIANGLE FRAME
2	1		ROOF TRIANGLE TYVEK
3	1		HH ROOF TRIANGLE OUTER WALL
4	1		HH DRIP EDGE



8. ATTACH DRIP EDGE

A. USE NAIL GUN TO ATTACH TO FRAME EVERY 8"


B. TAP IN "UP NAILS" WITH HAMMER



9. NAIL CLADDING TO FRAME

A. NAIL CLADDING TRIANGLE, FLUSH TO RAFTERS, EVERY 12"

B. TAP IN "UP NAILS" WITH HAMMER



TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY

HOPE FACTORY PRODUCTION

REVISION

A


SHEET 32 OF 46



ROOF FASCIA PANEL INSTALL



NAIL ROOF FASCIA PANELS IN PLACE

- A. TAKE (4) FASCIA PANELS AND ALIGN UPPER EDGE TO TOP OF ROOF PLYWOOD
- B. ALIGN SO FINISHED SIDE IS FACING OUTWARD



NAIL ROOF FASCIA PANELS IN PLACE

- A. TOP IS FLUSH WITH PLYWOOD ON ROOF.
- B. LINE UP WITH RAFTER JOINT AND NAIL SIDE BY SIDE PANEL NAILS EVERY 12 INCHES.



TINY HOME 01 CONCEPT


DRAWN
HFP
DISCLAIMER ON PAGE 46
REVISION
A

DATE
10/17/2022
BY

HOPE FACTORY PRODUCTION
SHEET 33 OF 46



QUALITY CONTROL



CHECKLIST

- A. CHECK THE EDGES OF THE TINY HOME. IF THERE IS ANY OVERHANG, USE ROUTER TO MAKE FLUSH
- B. ROUTE OFF BOTTOM OF THE T1-11 FLUSH WITH THE BOTTOM OF THE PLATFORM. NAIL WITH PANEL NAILS EVERY 8 INCHES.
- C. CHECK FOR EXPOSED NAILS ON EXTERIOR AND HAMMER IN PLACE AS NECESSARY.
- D. CHECK FOR EXPOSED NAILS ON INTERIOR AND HAMMER IN PLACE AS NECESSARY.
- E. MAKE SURE ALL EXPOSED NAILS AND SEAMLINES ARE CAULKED.

TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY

REVISION

A

HOPE FACTORY PRODUCTION

SHEET 34 OF 46




ROOF DRIP EDGE INSTALL

1. PLACE SIDE DRIP EDGES

A. PLACE SIDE DRIP EDGE WITH 1/4 INCH GAP BETWEEN THE END OF THE RAFTER AND THE ROOF.

B. NAIL IN PLACE EVERY 8 INCHES




2. PLACE FRONT DRIP EDGE

A. LOCATE THE MIDDLE OF THE PIECE OF DRIP EDGE AND MAKE A MARK.

B. DRAW A LINE FROM THE MARK AT THE VERY TIP OF THE ROOF LINE STRAIGHT DOWN THE DRIP EDGE. THE LIP OF DRIP EDGE FACES OUT.



B. NAIL IN PLACE EVERY 8 INCHES





3. SECURE DRIP EDGES ON OTHER SIDE

A. REPEAT STEP 1

B. REPEAT STEP 2



DETAIL P
SCALE 0.04 : 1



TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY

HOPE FACTORY PRODUCTION

REVISION

A

SHEET 35 OF 46




ROOF TAR PAPER INSTALL

1. PLACE FIRST TAR PAPER SHEET

A. START AT THE LOWEST PART OF THE ROOF NEAR THE SIDE WALLS. ROLL OUT TAR PAPER. THE TAR PAPER SHOULD HANG SLIGHTLY OVER THE BOTTOM AND SIDES.


B. STAPLE IN PLACE USING MINIMAL STAPLES.



2. PLACE SECOND ROW OF TAR PAPER

A. THE SECOND ROW OF THE TAR PAPER SHOULD OVERLAP FIRST ROW BY 6 INCHES.


B. STAPLE IN PLACE USING MINIMAL STAPLES



3. SECURE TAR PAPER ON OTHER SIDE

A. REPEAT STEP 1

B. REPEAT STEP 2




4. SECURE TAR PAPER TOP

A. THE TOP ROW SHOULD GO "UP AND OVER" THE TOP OF THE ROOF.

B. OVERLAP WITH OTHER TAR PAPER AT LEAST 5"

C. STAPLE IN PLACE WITH MINIMAL STAPLES



TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY
HOPE FACTORY PRODUCTION

REVISION

A


SHEET 36 OF 46



DOOR FRAME INSTALL

1. PREP DOOR FRAME ASSEMBLY


A. REMOVE PACKAGING AND ALL STAPLES.




D. TAPE THE INSIDE WEATHER-STRIPPING GROOVE.




B. REMOVE THE THRESHOLD (4 SCREWS.)





E. PAINT THE INSIDE AND OUTSIDE OF THE FRAME WHEN PAINT HAS DRIED, CAULK THE BOTTOM OF THE JAM BOARDS TO REATTACH THRESHOLD.




C. UNSCREW THE DOOR FROM THE FRAME.



G. RE-ATTACH DOOR
INSTALL DOOR KNOB




2. PLACE DOOR FRAME ASSEMBLY



2. BRACE DOOR FRAME

USING TWO SCRAP PIECES OF 2X4, BRACE THE OPENING OF THE DOOR WITH TWO BRACES ANYWHERE ON THE OUTSIDE OF THE HOME.

LEVEL, SHIM AND CLAMP BRACES TO DOORWAY.




3. ATTACH DOOR FRAME

A. VERIFY ALL SIDES ARE LEVEL AND OPEN DOOR

B. SCREW (2) 3-INCH T25 SCREWS UNDER THE WEATHER STRIP ON ONE SIDE

C. SCREW TWO (2) T25 3-INCH SCREWS AT THE TOP UNDER THE WEATHER STRIP




4. FINISH THE DOOR INSTALL

A. UNSCREW THE TWO OUTSIDE BRACES AND CAULK NAIL HOLES.

B. FILL THE GAP BETWEEN THE WALL OPENING AND THE DOOR JAM WITH THIS SPRAY FOAM.

C. WHEN SPRAY FOAM HAS SET, SHUT THE DOOR TO A DARK INTERIOR AND LOOK FOR LIGHT THROUGH THE GAPS. RE-SPRAY WITH SPRAY FOAM AS NECESSARY.



TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY

HOPE FACTORY PRODUCTION

REVISION

A

SHEET 37 OF 46




LEFT WALL PLYWOOD INSTALL

**TUCK ANY EXPOSED INSULATION IN BEFORE SCREWING PANELS TO STUDS.
PUSH OR LEAN ON THE PANEL WHEN SCREWING THE PANEL TO THE STUDS.**


1. INSTALL FIRST PANEL

- A. DRAW A CHALK LINE DOWN THE MIDDLE OF THE MAGIC STUD ON BOTH SIDE WALLS.
- B. PANEL IS PLACED ON THE LINE OF THE MAGIC STUD, BOTTOM EDGE PARALLEL TO FLOOR
- C. CHECK THAT PANEL IS ALIGNED TO MAGIC STUD.
- D. START SCREWING T25 SCREWS FROM THE BOTTOM OF THE PANEL ON THE MAGIC STUD SIDE. MARK EVERY 12 INCHES.
- E. RUN VERTICAL CHALK LINES FROM THE MIDDLE OF EACH STUD TO THE MARK ON THE FLOOR.
- F. RUN HORIZONTAL CHALK LINES FROM THE 12-INCH MARKS ON THE SIDES OF THE PANEL.




INSTALL SECOND PANEL

- A. PLACE SECOND PANEL ON TOP OF FIRST. ALIGN EDGES
- B. REPEAT STEP 1





INSTALL THIRD PANEL

- A. PLACE SECOND PANEL ON TOP OF FIRST. ALIGN EDGES
- B. REPEAT STEP 1



INSTALL FOURTH PANEL

- A. PLACE SECOND PANEL ON TOP OF FIRST. ALIGN EDGES
- B. REPEAT STEP 1



TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY
HOPE FACTORY PRODUCTION

REVISION

A

SHEET 38 OF 46



4

3

2

1

RIGHT WALL PLYWOOD INSTALL

**TUCK ANY EXPOSED INSULATION IN BEFORE SCREWING PANELS TO STUDS.
PUSH OR LEAN ON THE PANEL WHEN SCREWING THE PANEL TO THE STUDS.**

1. INSTALL FIRST PANEL

- A. DRAWS A CHALK LINE DOWN THE MIDDLE OF THE MAGIC STUD ON BOTH SIDE WALLS.
- B. PANEL IS PLACED ON THE LINE OF THE MAGIC STUD, BOTTOM EDGE PARALLEL TO FLOOR
- C. CHECK THAT PANEL IS ALIGNED TO MAGIC STUD.
- D. START SCREWING T25 SCREWS FROM THE BOTTOM OF THE PANEL ON THE MAGIC STUD SIDE. MARK EVERY 12 INCHES.
- E. RUN VERTICAL CHALK LINES FROM THE MIDDLE OF EACH STUD TO THE MARK ON THE FLOOR.
- F. RUN HORIZONTAL CHALK LINES FROM THE 12-INCH MARKS ON THE SIDES OF THE PANEL.

INSTALL SECOND PANEL






- A. PLACE SECOND PANEL ON TOP OF FIRST. ALIGN EDGES
- B. REPEAT STEP 1


INSTALL THIRD PANEL

- A. PLACE THIRD PANEL AND ALIGN EDGES
- B. REPEAT STEP 1

INSTALL FOURTH PANEL

- A. PLACE FOURTH PANEL ON TOP OF THIRD
- B. REPEAT STEP 1



TINY HOME 01 CONCEPT		
DRAWN HFP	DATE 10/17/2022	
DISCLAIMER ON PAGE 46	BY	HOPE FACTORY PRODUCTION SHEET 39 OF 46
REVISION A		

4

3

2


1

BACKWALL PLYWOOD INSTALL

**TUCK ANY EXPOSED INSULATION IN BEFORE SCREWING PANELS TO STUDS.
PUSH OR LEAN ON THE PANEL WHEN SCREWING THE PANEL TO THE STUDS.**


1. INSTALL FIRST PANEL

- A. DRAWS A CHALK LINE DOWN THE MIDDLE OF THE MAGIC STUD.
- B. PANEL IS PLACED ON THE LINE OF THE MAGIC STUD, BOTTOM EDGE PARALLEL TO FLOOR
- C. CHECK THAT PANEL IS ALIGNED TO MAGIC STUD.
- D. START SCREWING T25 SCREWS FROM THE BOTTOM OF THE PANEL. MARK EVERY 12 INCHES.
- E. RUN VERTICAL CHALK LINES FROM THE MIDDLE OF EACH STUD TO THE MARK ON THE FLOOR.
- F. RUN HORIZONTAL CHALK LINES FROM THE 12-INCH MARKS ON THE SIDES OF THE PANEL.





2. INSTALL TOP PANEL


- A. INSTALL THE TOP PANEL OVER THE WINDOW HOLE USING STEP ONE.
- B. FROM THE OUTSIDE OF THE TINY HOME WITH THE WINDOW OPEN, **DRILL A HOLE** THROUGH THE WINDOW, NEAR A LOW CORNER
- C. **USES THE ROUTER** TO CUT THE OPENING IN THE WINDOW. NOTE: ROUTER RUNS COUNTERCLOCKWISE AS YOU LOOK DOWN AND THROUGH THE WINDOW ON THE ROUTER. MAKE SURE ROUTER IS ROTATING SO THAT IT PULLS INTO THE EDGE OF THE WINDOW, NOT AWAY FROM IT.



3. INSTALL TRIANGLE COVER

- A. SET ON TOP OF PANEL
- B. REPEAT STEP 1 (WITH NO HORIZONTAL CHALK MARKS)




TINY HOME 01 CONCEPT		
DRAWN HFP	DATE 10/17/2022	
DISCLAIMER ON PAGE 46	BY	HOPE FACTORY PRODUCTION SHEET 40 OF 46
REVISION A		

FRONTWALL INTERIOR PLYWOOD INSTALL

**TUCK ANY EXPOSED INSULATION IN BEFORE SCREWING PANELS TO STUDS.
PUSH OR LEAN ON THE PANEL WHEN SCREWING THE PANEL TO THE STUDS.**


1. INSTALL FIRST PANEL

- DRAW A CHALK LINE DOWN THE MIDDLE OF THE MAGIC STUD.
- PANEL IS PLACED ON THE LINE OF THE MAGIC STUD, BOTTOM EDGE PARALLEL TO FLOOR
- CHECK THAT PANEL IS ALIGNED TO MAGIC STUD.
- START SCREWING T25 SCREWS FROM THE BOTTOM OF THE PANEL. MARK EVERY 12 INCHES.
- RUN VERTICAL CHALK LINES FROM THE MIDDLE OF EACH STUD TO THE MARK ON THE FLOOR.
- RUN HORIZONTAL CHALK LINES FROM THE 12-INCH MARKS ON THE SIDES OF THE PANEL.




2. INSTALL TOP PANEL

- INSTALL THE TOP PANEL OVER THE WINDOW HOLE USING STEP ONE.
- FROM THE OUTSIDE OF THE TINY HOME WITH THE WINDOW OPEN, **DRILL A HOLE** THROUGH THE WINDOW, NEAR A LOW CORNER
- USES THE ROUTER** TO CUT THE OPENING IN THE WINDOW. NOTE: ROUTER RUNS COUNTERCLOCKWISE AS YOU LOOK DOWN AND THROUGH THE WINDOW ON THE ROUTER. MAKE SURE ROUTER IS ROTATING SO THAT IT PULLS INTO THE EDGE OF THE WINDOW, NOT AWAY FROM IT.






3. INSTALL DOOR SIDE PANEL

- SET THIN PLYWOOD PIECE ON LEFT SIDE OF DOOR
- REPEAT STEP 1



4. TRIANGLE COVER

- SET TOP PANEL
- REPEAT STEP 1 (WITH NO HORIZONTAL CHALK MARKS)



TINY HOME 01 CONCEPT

DRAWN
HFP

DATE
10/17/2022

DISCLAIMER ON PAGE 46

BY

HOPE FACTORY PRODUCTION

REVISION

A

SHEET 41 OF 46



INTERIOR

4

3

2


1

B


B

A

A




SECTION M-M
SCALE 1 / 38




N ← → M

N ← → M




SECTION N-N
SCALE 1 / 38

2" WIDE BOARD NAILED OVER PLYWOOD SEAMLINES (COVER ALL SEAMS)



SECTION K-K
SCALE 1 / 38




K

K

L

L



SECTION L-L
SCALE 1 / 38

4

3

2

1

TINY HOME 01 CONCEPT

DRAWN
HFP
DISCLAIMER ON PAGE 46
REVISION
A

DATE
10/17/2022
BY





HOPE FACTORY PRODUCTION
SHEET 42 OF 46

TRIM INSTALL


1. INSTALL CORNER MOLDING

- A. PLACE 5 INCH WIDE BOARDS ON BOTH SIDES OF (4) CORNERS
- B. NAIL TO HOME EVERY 8"





2. INSTALL FRONT WINDOW AND UPPER CLOSEOUT TRIM (SEE NEXT PAGE FOR DETAILS)

- A. FRAME WINDOW WITH (4) 3" WIDE BOARDS
- B. NAIL IN PLACE EVERY 6"
- C. PLACE UPPER 3" STRIP OVER THE ROOF TRIANGLE SEAM LINE
- D. NAIL IN PLACE EVERY 6"



3. INSTALL BACK WINDOW AND UPPER CLOSEOUT TRIM (SEE NEXT PAGE FOR DETAILS)

- A. FRAME WINDOW WITH (4) 3" WIDE BOARDS
- B. NAIL IN PLACE EVERY 6"
- C. PLACE UPPER 3" STRIP OVER THE ROOF TRIANGLE SEAM LINE
- D. NAIL IN PLACE EVERY 6"



TINY HOME 01 CONCEPT





DRAWN
HFP
DISCLAIMER ON PAGE 46
REVISION
A

DATE
10/17/2022
BY

HOPE FACTORY PRODUCTION
SHEET 43 OF 46




TRIM DETAILS




DETAIL R
SCALE 1 / 15

DETAIL T
SCALE 1 / 15


TINY HOME 01 CONCEPT		
DRAWN HFP	DATE 10/17/2022	
DISCLAIMER ON PAGE 46	BY	HOPE FACTORY PRODUCTION SHEET 44 OF 46
REVISION A		

PAINTING




PAINTING EXTERIOR

- A. CHECK PAINT SCHEDULE (TRIM IS OFTEN WHITE, WHILE CLADDING PANELS ARE ANOTHER COLOR).
- B. USING ROLLERS AND BRUSHES COVER ALL SURFACES WITH LATEX PAINT.



PAINTING INTERIOR


- A. COVER ALL INTERIOR SURFACES WITH PRIMER
- B. LET PRIMER DRY FULLY
- C. PAINT ALL INTERIOR SURFACES WITH LATEX PAINT

TINY HOME 01 CONCEPT		
DRAWN HFP	DATE 10/17/2022	
DISCLAIMER ON PAGE 46	BY	HOPE FACTORY PRODUCTION SHEET 45 OF 46
REVISION A		

DISCLAIMER

Content available on hopefactoryproduction.com, including this drawing set is for general information purposes only. All information has been drafted by a team of design and construction experts and is derived from an existing production line of similar concepts. Every state has different laws and building codes. Accordingly, the information available on hopefactoryproduction.com does not constitute architectural or construction advice, nor is it a substitute for architectural or construction advice. Furthermore, any assistance and customer support provided by Hope Factory Production does not establish an architect-client relationship. Hope Factory Production cannot guarantee the information will be compliant with applicable law and building code in your location. Information is intended to provide ideas and inspiration, not to be used directly on your project— you must seek advice from engineers, licensed building practitioners, and/or architects with expertise in the location of your project. Before purchasing any material it is your sole responsibility to determine the legal requirements and restrictions that apply in your state and any compliance issues that you might encounter.

Specified materials, tools, methods and manufacturers shown on plans and models do not represent an endorsement or recommendation by Hope Factory Production. Final selections of materials are the responsibility of the user and/or builder, including, but not limited to proper installation of materials, nailing, gluing, caulking, insulating, flashing, roofing, weatherproofing and many other small items and details not necessarily indicated on the plans, and over which Hope Factory Production has no control or responsibility. Hope Factory Production shall not be held liable for any errors, omissions, or deficiencies in any form by any party whatsoever.

TINY HOME 01 CONCEPT		
DRAWN HFP	DATE 10/17/2022	
DISCLAIMER ON PAGE 46	BY	HOPE FACTORY PRODUCTION SHEET 46 OF 46
REVISION A		