

SIouxLAND EXPO CENTER



**Quarterly Update
October 2019**

www.siouxlandexpoctr.com

700 S. Lafayette Street, Sioux City, Iowa

PROJECT UPDATE



Since our ground-breaking ceremony in June, a lot of progress has happened with the Siouxland Expo Center Project. Despite a very rainy fall, the contractor has been able to complete quite a bit of construction. If you have been by the site, you will see that the project is now going vertical! We hope to see most of the structure erected by the end of November.

The north parking is being poured and should be completed by the end of October. While the underground utilities are almost entirely completed. Because of the unsuitable soils on this former stockyard site, we opted to enforce the building foundations with something called geopiers rather than over excavating the site. This turned out to be a wise decision as the underground utility contractors ran into a lot of rumble on the site which would have been expensive to remove.

After the building is enclosed, most of the work will focus on the interior during the winter months with June 2020 as the target date for completion.

Looking Ahead

We will keep you posted with future updates and details on the ribbon cutting!

EXTERIOR RENDERINGS




INTERIOR RENDERINGS



Siouxland Expo Center Atrium



Field View Lower Level



Field View Upper Level