

The Hamptons Townhomes

Notional Construction Schedule – Vertical Wall Repairs

August 25th, 2025

Order	Building#	Address	Duration	Start	Finish
1	7	75-105 Boardwalk Ave	50	9/9/2025	11/17/2025
2	6	53-65 Boardwalk Ave	45	9/22/2025	11/21/2025
3	8	117-139 Boardwalk Ave	61	10/6/2025	12/29/2025
4	5	121-137 Orense Way	47	10/9/2025	12/12/2025
5	3	704-724 Grado Pt	46	10/27/2025	12/29/2025
6	4	95-115 Orense Way	47	11/11/2025	1/14/2026
7	16	820-848 Luarca Ln	50	11/17/2025	1/23/2026
8	2	711-739 Catalonia Cv	53	12/8/2025	2/18/2026
9	1	710-740 Catalonia Cv	53	12/11/2025	2/23/2026
10	9	48-74 Boardwalk Ave	46	12/30/2025	3/3/2026
11	12	927-947 Taramundi Dr	45	1/5/2026	3/6/2026
12	23	34-58 Zamora PI	40	1/26/2026	3/20/2026
13	10	82-98 Boardwalk Ave	45	2/17/2026	4/20/2026
14	13	959-971 Taramundi Dr	45	2/20/2026	4/23/2026
15	15	893-921 Taramundi Dr	45	2/27/2026	4/30/2026
16	11	108-132 Boardwalk Ave	45	3/9/2026	5/8/2026
17	14	755-767 Castellon Way	45	3/12/2026	5/13/2026
18	18	880-908 Taramundi Dr	40	3/23/2026	5/15/2026
19	17	857-885 Taramundi Dr	45	4/17/2026	6/18/2026
20	24	68-96 Zamora PI	40	4/29/2026	6/23/2026
21	22	73-93 Zamora PI	35	5/11/2026	6/26/2026
22	19	1052-1080 Taramundi Dr	40	5/14/2026	7/8/2026
23	25	102-122 Zamora PI	35	5/28/2026	7/15/2026
24	21	1067-1095 Taramundi Dr	40	6/11/2026	8/5/2026
25	20	1031-1059 Taramundi Dr	40	6/24/2026	8/18/2026

Note: All timelines presented are tentative and provided for general planning purposes.

Actual start and completion dates may vary based on a variety of factors, including—but not limited to—weather conditions, site accessibility, unforeseen material delays, and coordination with other ongoing scopes of work. Inclement weather, particularly heavy rain or high winds, may delay scheduled activities such as sealant application, surface preparation, and coatings, which require dry conditions for proper adhesion and curing.