

# Project Status Update

---

The Division of Transportation Engineering  
One-Cent Surtax Capital Projects

## **Pine Ridge Road Corridor Improvements Project # 60201**

Prepared By: Mario A. Puente, PE-CGC.  
Senior Project Manager

October 30<sup>th</sup>, 2020


# Project Summary

---

- Phase I - Improvements to the intersection of Pine Ridge Road and Livingston Road with a Continuous Flow Intersection (CFI) utilizing offset left turn lanes for the north and southbound approaches on Livingston Road.
- Phase II – Improvements include converting current “tight diamond” interchange at I-75 and Pine Ridge Road to a Diverging Diamond Interchange (DDI) configuration, as well as intersection improvements at Pine Ridge Road and Whipoorwill Lane.

# Project Site Location


**Phase 1:**  
Pine Ridge Road  
(Livingston Rd. Intersection  
Improvement)





# Project Site Location

## Phase 2: Pine Ridge Road (I-75 Interchange)



# Project Schedule / Status

---

- PD&E Phase (FDOT): ..... 09/2019 to 09/2021
- Procurement Phase (County): ..... 06/2020 to 06/2021
- Design Phase 1 start date: ..... 07/2021
- Design-Build both phases start date: ..... 01/2024
- Awaiting completion of FDOT PD&E

# Project Status: Timeline and Budget

---

- Design Scope of Services sent to County Procurement.
- Monthly Coordination with FDOT – Ongoing.
- FDOT PD&E scheduled for August 2021.
- Budget
  - Project:.....\$ 34.1M
  - Local Funding:.....\$ 11.1M
  - 7-Year Sales Tax:.....\$ 23.0M

# Project Expenditures

