

# **Terracotta Panel System**



145 Sherwood Av Farmingdale, NY 11735 (631) 815-1920 Office (631) 815-1901 Fax



CLIENT: Kristofer D. Johnson Telling Architectural Systems, LLC 10 Worthington Rd, Suite K Cranston, RI 02920

**REPORT #:** 14-0062-C **TEST DATE(S):** 7-16-14 **REPORT DATE:** 8-27-14

### **Test Specifications:**

**ASTM E 330:** Standard Test Method for Structural Performance of Exterior Windows, Doors, Skylights and Curtain Walls by Uniform Static Air Pressure Difference.

## **Test protocol:**

- 1) An additional load equal to the weight of the brick facade is hung from the top hat sections channels resulting in a overall dead load that is double that of the terracotta panels. There where four vertical top hats which the weights were hung from. When viewing the rig from the exterior the additional weights added to the wall from left to right are 100 lbf, 300 lbf, 300 lbf, and 100 lbf.
- 2) The additional weights are then reduced to (from left to right) 50 lbf, 150 lbf, and 150 lbf, 50 lbf. This is done in order to achieve a total dead load (including the terracotta panels) of 1.5 times. With this load applied, several positive uniform test loads are applied in accordance with ASTM 330.
- 3) Additional dead loads are then removed. With no additional dead load applied, several negative uniform test loads are applied in accordance with ASTM 330.

Note: The pressure differential used to obtain uniform structural loads was induced across the outer most layer (terracotta panel) of the system. This was accomplished by cutting holes in the dry wall, so that pressure can equilibrate across the dry wall. To verify this effect, pressure was measured and determined to be the same on either side of the dry wall during testing.




## **Test Specimen:**

**Stud Wall:** A Free standing test buck in 12" wide steel 'C' channel was prepared by MT Group. The size of the test specimen was 7'-11" wide and 9'-11" tall. The load-bearing/panel-supporting substrate was constructed with 6" deep 16 gauge steel studs fitted into tracks at the top and bottom of the panel with a 16" spacing. Studs and tracks are both 16 gauge galvanized steel with a yield strength of 50 ksi. The tracks where fastened to the buck using self taping number 12 screws with pitch of 24 threads/inch, a length of 1.5", and a flanged 5/16" hex head. There is two of these screws spaced every 24". The studs where fastened to the tracks with one screw on the top and one on the bottom. These screws are gauge 12 with a pitch of 13 threads/inch, 1 inch long and with a flanged 5/16" hex head. Dry wall is fastened to both the studs and the tracks with 1.5" long countersunk gauge 10 screws with a pitch of 9 and a Philips number two drive. These screws are placed every 6" on center along every stud. The dry wall was 5/8 gypsum board coated in a fiber glass layer. A self adhering weather barrier was applied to the dry wall.




**Panel-Supporting System:** A number of extrusions are utilized in this design. L shaped dead load brackets (figure 1) are fastened to some of the steel studs in the pattern specified in figure 2.



**Figure 1:** Wall bracket (top left) 100mm deep 3mm thick bracket 85mm long aluminum grade 6063T6. Horizontal support section (bottom left) 40mm deep 3mm thick zed section aluminum grade 6063T6. Support bracket (bottom left) 120x45x2mm T section 60mm long aluminum grade 6063T6. Vertical support section (bottom right) 30mm deep 2mm thick top-hat section aluminum grade 6063T6


> 145 Sherwood Av Farmingdale, NY 11735 (631) 815-1920 Office (631) 815-1901 Fax





## Vertical section

Figure 2: Component locations in system





Each L-bracket is fastened to the studs by its short leg with two self tapping number 12 tek-screws with a pitch of 13, a length of 2" and a flanged hex head of 3/8".



**Figure 3:** Wall bracket fastened to support T-bracket with two screws which is then fastened to the horizontal support section with two self tapping tek 1" long number 12 fasteners with a pitch of 13 and a flanged hex head that is 5/16". This is done once for every bracket



Using the same self taping #12 tek-screws the vertical support sections are fastened to the horizontal support. Cantilever hanging hook brackets are then riveted to the vertical support section. A vertical drainage track placed between panels at the middle of the vertical supports is held in place via compression. The drainage track in the middle has one track and the drainage tracks at the perimeter of the specimen have two tracks. The terracotta panels are then hung in place on the brackets. There is a cantilever hanging hook bracket for every corner of every panel. An intersection of 4 panels requires two cantilever hanging hooks. Each cantilever hanging hook is fasted with one aluminum rivet that is about 0.2" in diameter.





Figure 4: Panel mounting scheme makes use of many parts

145 Sherwood Av Farmingdale, NY 11735 (631) 815-1920 Office (631) 815-1901 Fax



#### **Test Results :**


Test	Pressure	Results	Allowable
2x Dead Load	0 Psf	No damage	Reported
Uniform Load	_		
Max Deflection	+ 60 Psf	0.30" No damage	Reported
ASTM E330		i to damage	
With 1.5x Dead load			
Uniform Load			
Max Deflection	- 60 Psf	0.47" No damage	Reported
ASTM E330		i to duinage	
Uniform Load Permanent Deflection	+ 90 Psf	0.060"	Reported
ASTM E330	- 50151	No damage	Reported
With 1.5x Dead load			
Uniform Load Permanent Deflection	- 90 Psf	0.026"	Reported
ASTM E330	20101	No damage	Reported

Note: Weights where hung as specified in test protocol to simulate dead load. Weights were suspended by cables that are fastened to vertical supports to achieve full effect of cantilever moment arm loads via L-bracket.

Note: The pressure differential used to obtain uniform structural loads was induced across the outer most layer (brick) of the system. This was accomplished by cutting holes in the dry wall, so that pressure can equilibrate across the dry wall. To verify this effect, pressure was measured and determined to be the same on either side of the dry wall during testing.


Note: View Figure 3 for deflection measurement locations. These locations were chosen because it is where the most deflection occurs due to the long unsupported span of the steel drywall studs.





= Deflection Measurement Location

Note: Top measurement is dead center of specimen 1" from top of specimens brick wall Bottom measurement is dead center of specimen 1" from bottom of specimens brick wall Center measurement is dead center of specimen.



This report is prepared for the convenience of our customers and endeavors to provide accurate and timely project information. It is the exclusive property of the client so named herein and relates only to the specimen(s) tested. It contains a summary of observation made by a qualified representative of Materials Testing Lab, Inc. This report is intended to help in your Quality Assurance Program, but it does not represent a continuous nor exhaustive evaluation. The statements made herein do not constitute approval, disapproval, certification, or acceptance of performance or materials. This report may not be reproduced, except in full, without the written approval of Materials Testing Laboratories, Inc.

A copy of this report will be retained by Materials Testing Lab, Inc, for a period of seven years. This report is the exclusive property of the client so named herein

For Materials Testing Lab, Inc.

Craig Ginsberg Mechanical engineer Date: 8/27/14

Approved by:\_\_\_\_\_ Wayne Breighner Vice President Date: 8/27/14



145 Sherwood Av Farmingdale, NY 11735 (631) 815-1920 Office (631) 815-1901 Fax