



Florida Building Code Compliance
Envelope leakage testing checklist

The following items should be completed prior to testing:

- ✓ Power is on
- ✓ Exterior weatherstripping is installed on all doors (including sweeps on sliding glass doors)
- ✓ Attic access cover is installed and cut to fit (cannot be propped up on screws)
- ✓ Exterior door hardware installed
- ✓ Clothes dry installed (or backdraft damper installed)
- ✓ No open penetrations in drywall
- ✓ Outlet/low voltage covers installed
- ✓ In-ceiling speakers (if applicable) installed
- ✓ Range hood installed
- ✓ Floor coverings installed (tile, wood, laminate & carpet)
- ✓ All exterior doors are operable and can be fully closed
- ✓ All windows (that are operable) can be fully closed
- ✓ No broken or cracked glass (can potentially blow out during testing)
- ✓ HVAC system complete, air handler and all registers installed
- ✓ Exterior doors and jams not being painted or just painted on the day of testing
- ✓ If a duct test is also required, the HVAC system should be completely started up

The #1 reason for test failure is because the job isn't ready!

Kindly provide 24-hour cancellation notice if the job does not meet the above requirements.