

Broadband Project Update: 12/3/2020

Good morning everyone! I hope your Thanksgiving was an enjoyable one. Here is the latest on the Broadband Project. Not a lot of "new" to report on, but this is what we have:

- No progress to report on from the tracker shown below between this update and the last one. CCI has told me that they spent the majority of the last few weeks on minor items in preparation for the splicing work to close out. We would expect a significant update in two weeks from now.


As always, if you have not done so already, do not forget to fill out the pre-registration information and form on the Westmoreland Broadband Website. The link is below. Pre-registration will help ensure you get hooked up faster than those who do not.

www.consolidated.com/westmoreland

Take care. See you in two weeks!

Job	Fiber Built % (Previous)	Fiber Built % (Current)	Splicing % (Previous)	Splicing % (Current)	Testing Complete (Previous)	Testing Complete (Current)	Ready for Install (Previous)	Ready for Install (Current)
Orange	100%	100%	90%	90%	0%	0%	0%	0%
Purple	100%	100%	50%	50%	0%	0%	0%	0%
Light Blue	100%	100%	50%	50%	0%	0%	0%	0%
Yellow	100%	100%	35%	35%	0%	0%	0%	0%
Red	100%	100%	20%	20%	0%	0%	0%	0%
Green	99%	99%	25%	25%	0%	0%	0%	0%

WESTMORELAND NH FTTP PROJECT



- Pink – Westmoreland Town Boundary
- Orange – Westmoreland Exchange FDH #1 Fiber Path
- Purple – Westmoreland Exchange FDH #2 Fiber Path
- Light Blue – Westmoreland Exchange FDH #3 Fiber Path
- Yellow – Westmoreland Exchange FDH #4 Fiber Path
- Red – Westmoreland Exchange FDH #5 Fiber Path
- Green – Keene Exchange FDH #1 Fiber Path