

Seacove Place – Week 6 – Antis Reroof Report

Friday Aug 29, 2025

Seacove Place HOA – Project Progress Update

Recent Completions:

Bldg. #2 (48–62 Waxwing Lane) – Finished as of Thursday August 21, 2025

Current Status:

The project is officially underway and progressing steadily.

- **Bldg. #3 (64–78 Night Heron Lane)** – In progress
 - Tear-off took place August 12, 2025
 - Sheathing inspection took place August 13, 2025
- **Bldg. #4 (18-32 Fulmar Lane)** – In progress
 - Tear-off took place August 19, 2025
 - Sheathing inspection took place August 20, 2025
- **Bldg. #5 (95-109 Night Heron Lane)** – In progress
 - Tear-off took place August 20, 2025
 - Sheathing inspection took place August 21, 2025
- **Bldg. #6 (49-63 Night Heron Lane)** – In progress
 - Tear-off took place August 26, 2025
 - Sheathing inspection took place August 27, 2025
- **Bldg. #7 (175-189 Night Heron Lane)** – In progress

- Tear-off took place August 27, 2025
- Sheathing inspection took place August 28, 2025

Change Orders:



- **Bldg. #3 (64–78 Night Heron Lane)** – Submitted on August 21, 2025
- **Bldg. #4 (18-32 Fulmar Lane)** – Submitted on August 21, 2025
- **Bldg. #5 (49-63 Night Heron Lane)** – Submitted on August 21, 2025


Upcoming:**Next Week (Sept 1–5):**

- **Bldg. #8** scheduled to start Sept 2, 2025

Total Project Percent Completed: 10%

We will continue to monitor progress closely and provide updates as the project advances.

Bldg. #2 (48–62 Waxwing Lane) – Finished August 21, 2025



Bldg. #3 (64–78 Night Heron Lane)



Bldg. #4 (18-32 Fulmar Lane)




Bldg. #5 (95-109 Night Heron Lane)



Bldg. #6 (49-63 Night Heron Lane)





Bldg. #7 (95-109 Night Heron Lane)



