

**Division of Abandoned Mine Lands AML PILOT Project
Status Report**

Grant Recipient Name: Big Sandy Area Development District

Project Name: Martin Co. Water Systems Controls & Raw Water Modification

Project Manager: Monica Spriggs

Date Submitted: December 14, 2018

Accomplishments:

A meeting to kick off the project was held at BSADD on November 14th with Bell Engineering, Martin County Water District, AML and BSADD staff. Bell Engineering is working to complete the preliminary engineering report. Martin County Water District is working to try and obtain As-Built Drawings for the intake to supply to Bell Engineering. A progress meeting will take place in January.

Performance outcome data/metrics:

Bell Engineering is working to complete the preliminary engineering report.

BSADD staff continues to attend Martin County Water District Board meetings.

Problems, issues, variances from plan:

None at this time

Related Projects:

Martin County Water Improvements Project – ARC

A mandatory pre-bid conference took place on Oct. 3rd and bids were opened on Oct. 10th. The bids received were over budget. After consulting with Department for Local Government (DLG) we were advised to reject all bids and rebid the project. At the Oct. 20th Board meeting Martin County Water District rejected all bids. A conference call took place on November 20th, 2018 with Kentucky Engineering Group, Martin County Water District, and BSADD staff to work on the revision of scope of work. Once approved by the Martin County Water District Board it will need to be approved at a federal level by ARC.