H.013284 MRB South GBR: LA 1 to LA 30 Connector



May 27, 2022 Project Progress Update to CARB-D



www.dotd.la.gov

Project Team

Prime Consultant:

- Atlas Technical Consultants, LLC

Subconsultants:

- CDM Smith, Inc. Travel Demand Model & Toll Analysis
- Neel-Schaffer, Inc.
 Mesoscopic Model & Traffic Analysis
- INRO Consultants, Inc.
 Mesoscopic Model Support
- Franklin Associates, LLC
 Public Involvement

- FIGG Bridge Engineering, Inc.
 Bridge Technical Concepts
- Shread-Kuyrkendall & Assoc., Inc. Roadway Technical Concepts
- GIS Engineering, LLC Navigational Considerations
- Providence Engineering & Environmental Group LLC Environmental Inventory




Project Overview

- Ultimate <u>objective</u> is to construct a new crossing of the Mississippi River in the Greater Baton Rouge Area
- Part I: Enhanced Planning Study (July 2020 – Summer 2022)
- Part II: Environmental Evaluation (Summer/Fall 2022 – Summer 2024)






Study Area





Project Workflow (Part I)







Screening Methodology Pre-Screening (Complete) Established Plausible and Reasonable Alternatives 32 Preliminary Alternatives Identified Round 1 Round 1 Screening (Complete) Screening Avoid Highly Sensitive Resources Incorporate Travel Demand Information Incorporate Technical Bridge Considerations Stakeholder Engagement River 20 Preliminary Alternatives Retained **Pilots** River Navigation Issues <u>eliminated 10 Preliminary</u> Alternatives in early 2022; 10 Alternatives Retained Round 2 Round 2 Screening (March-May 2022) Screening Consider input from: Stakeholders State and Federal Agencies Public Comments Local Governments Compare Preliminary Alternatives in Decision Matrix Select Preliminary Alternatives to move into NEPA Analyses

PORTATION & DEVELOPMENT

E

Round 2 Screening – Evaluation Factors

Travel Demand and Traffic Impacts

- Average Daily Traffic / Vehicle Hours Traveled
- Property Impacts
 - Right-of-Way / Utility / LDEQ Permitted Facilities
- > Bridge Impacts
 - Constructability / Navigability / Levees
- Cost Considerations
 - Estimated Construction Costs
 - Estimated Toll Revenue
- Environmental Impacts
 - Protected Species / Fish Habitat / Wetlands /
 - **Environmental Justice Communities**







Round 2



PRELIMINARY ALTERNATIVES SCREENING

		NUMBER OF	VEHICLES AREA-WIDE		/IA 415 to L		PROPERTY IMPACTS ¹					ACTS	1			PRELIMINARY	EN	ENVIRONMENTAL 6.7,8		
ALTERNATIVES	APPROX. LENGTH IN MILES	X. IN TOLLED BRIDGE IN					Acres	Structures				PIPELINES/ POWER LINES	BRIDGE/ CONSTRUCT- ABILITY ISSUES ^{2,3}	PRELIMINARY ESTIMATED COST TO CONSTRUCT ⁴ (millions)	ESTIMATED 50- YEAR TOLL NET PRESENT VALUE ⁵	LDEQ PERMITTED	ESSENTIAL FISH HABITAT PRESENT	WETLANDS (acres)		
		(ADT)	AM	РМ	AM	РМ		R	в	Р	I	0	(linear feet)			(millions)	FACILITIES	(acres)		
C-5-11	8.0	20,500	-1.36%	-2.7%	1.0%	-8.0%	м	o	1	0	1	0	L	MODERATE	\$ 1,596	\$206	1	0	н	
C-6-III	7.8	23,100	-1.51%	-2.4%	-6.1%	-12.9%	м	0	1	0	1	0	L	MODERATE	\$ 1,577	\$233	1	0	н	
E-11-IV	7.7	24,600	-0.08%	-1.1%	2.7%	2.6%	L	14	3	o	0	10	L	MINOR	\$ 1,300	\$262	o	0	L	
F-12-IV	8.3	23,400	-0.23%	-1.6%	2.6%	8.1%	н	12	3	0	4	9	н	MODERATE	\$ 1,554	\$251	1	0	н	
F-13-IV	7.6	25,100	0.19%	-2.0%	2.9%	4.1%	L	14	3	0	5	10	м	MAJOR	\$ 1,430	\$269	1	0	м	
F-14-V	6.9	23,300	-0.16%	-1.4%	-1.5%	3.9%	L	7	0	0	6	5	н	MAJOR	\$ 1,409	\$250	2	0	м	
H-19-VII	8.5	22,200	0.35%	0.7%	2.0%	17.2%	н	0	0	0	0	3	н	MODERATE	\$ 1,940	\$240	o	0	м	
K-22-VII	9.1	21,600	0.83%	1.7%	7.3%	13.3%	н	2	0	0	0	1	м	MINOR	\$ 1,399	\$246	0	0	м	
K-23-VII	8.2	23,200	0.34%	1.7%	3.4%	21.2%	м	0	0	0	0	5	м	MODERATE	\$ 1,364	\$263	o	0	L	
M-25-IX	8.1	24,500	4.18%	2.2%	3.7%	10.5%	м	5	o	0	0	2	м	MODERATE	\$ 1,293	\$281	1	30	L	

TABLE NOTES:

ADT - Average Daily Traffic, VHT - Vehicle Hours traveled, H - High, M-Moderate, L - Low, R-Residential, B-Business, P-Public, I-Industrial, O-Other, NPV - Net Present Value, LDEQ - Louisiana Department of Environmental Quality,

Green represents the highest benefit, Yellow is of moderate benefit, Red is the least benefit or most problematic.

I-10 travel time change/VHT PM: L= 12.6% to 21.2%	
H = -12.9% to 2.9%	

Other Values:	Acres:	Pipeline/Power Lines (ft):	Wetlands (acres):	Preliminary Estimated Cost to Construct (in millions):
	L = <580	L = <3,256	L = <194	L = <\$1,359
	M = 581 to 617	M = 3,257 to 10,374	M = 195 to 345	M = \$1,360 to \$1,554
	H =>618	H = >10,375	H = >346	H = >\$1,555

FOOTNOTES:

³Acres are for mainline and interchange areas combined using a 300-foot buffer outside a 300-foot footprint for approximately 600 feet of ROW. This overall area also applies to pipeline/power line and wetland totals. Number of structures is shown. ²Constructability Issues are minor, moderate, or major (relative to the alternatives listed) and consider the number of piers in the water, complexity of span arrangements, temporary access required, and exposure of temporary access to navigation traffic. ³Impacts to Navigation were addressed in Table 4-1, ten alternatives presented with high impacts to navigation and were removed from Round 2 Screening.

⁴Preliminary construction cost reflects the estimated cost to construct the bridge and roadway, estimated cost to acquire ROW acreage and structures, including the buffered areas, and estimated wetland mitigation cost, also including the buffered areas. The cost is based on 2022 dollars with a 2% inflation rate through 2030, representing either the construction midpoint date under a public private partnership/design build or a design-bid-build letting date.

Cost does not reflect engineering design, operation and maintenance costs, financing cost, construction project management, noise mitigation, structure relocation, or utility relocation.

^{\$}Net Present Value represents the value of the entire toll revenue stream over a 50-year period in current dollars.

⁶ ROW for Alternatives C-5 and 6 affect a pipe rack and infringe on Dow Chemical property. ROW for Alternatives F-12, 13, and 14 may affect Shintech's entry, substation, and pipe rack between two of their facilities.

ROW for Alternative F-14 may affect a tank farm at Willow Glen on the east bank. M-25-IX is a property only impact to Rubicon.

⁷All alternatives involve a bridge over the Mississippi River, which supports the endangered pallid sturgeon.

⁸Environmental Justice (EJ) screening for all alternatives did not result in observation of impacts to EJ communities.

- Meetings with Elected Officials
 - Ascension, East Baton
 Rouge, Iberville, and West
 Baton Rouge Parishes
 - City of St. Gabriel
 - Office of Congressman
 Garret Graves
 - Various Members of LA Legislature

Meetings with Other Stakeholders

- Capital Region Industry for
 Sustainable Infrastructure Solutions (CRISIS)
- East Iberville Community Advisory
 Panel
- Baton Rouge Area Chamber
- Greater Baton Rouge Industry Alliance (GBRIA)
- Louisiana Motor Transport Association (LMTA)
- Representatives from Industry
- Representatives from Known Private Developments





Public Meetings

Monday, April 25, 2022 | 5-7pm

East Baton Rouge Parish Bluebonnet Regional Branch Library 9200 Bluebonnet Blvd., Baton Rouge

Attendance: 341

Wednesday, April 27, 2022 | 5-7pm

West Baton Rouge Parish Addis Community Center 7250 LA-1, Addis Attendance: 136

Monday, May 2, 2022 | 5-7pm Ascension Parish, East Bank Lamar Dixon Expo Center Banquet Hall 9039 S. St. Landry Ave., Gonzales

Attendance: 67

Tuesday, April 26, 2022 | 5-7pm

Iberville Parish, East Bank St. Gabriel Community Center 11400 Gordon Simon Leblanc Dr., St. Gabriel

Attendance: 258

Thursday, April 28, 2022 | 5-7pm

Ascension Parish, West Bank Donaldsonville High School Gym 100 Tiger Dr., Donaldsonville

Attendance: 43

Tuesday, May 3, 2022 | 5-7pm Iberville Parish, West Bank Carl F. Grant Civic Center

24700 J Gerald Berret Blvd., Plaquemine

Attendance: 353

6 Open House Meetings

TOTAL ATTENDANCE = 1,198



Public Meetings

- Online Engagement Component
 - Map-Based Virtual Mechanism (Maptionnaire Survey)
 - Illustrate Alignment Alternatives
 - Solicit Feedback on areas of concern (historic, recreational, faith-based, transportation items, etc.)

Project Informational Website

https://www.mrbsouth.com

* All Public Meeting Materials and Exhibits can be found on the website





Public Input (April 25 – May 14)


- 257 Comment Forms
- 69 Emails
- 30 Voice Messages
- 1,876 Online Surveys (Maptionnaire)

TOTAL COMMENTS RECEIVED = 2,232

COMMENT FORM PUBLIC MEETING – A MRB SOUTH	pril 25 – May 3, 202	2							
Mississippi River Bridge LA 1 to LA 30 Connector Project State Project H.013284 East Baton Rouge, West Baton Rouge, Iberville and Ascension Parishes									
Please submit your com addresses at the bottom of comment form in the comm this meeting. Comments m May 14, 2022 in order to be transcript.	this page or place your nent boxes provided at ust be postmarked by	Date: Name: Address:							
Please rank the alternatives order of your personal prefe choices using 1 as your first second choice, and 3 as yo also place an X next to any prefer not to see built. Addit also be provided on this page	rence, noting your top 3 t choice, 2 as your ur third choice. You may alternatives you would ional comments may								
ALTERNATIVE	RANK Ple (1, 2, 3) or "X" if against	ease consider the fol	lowing additional comments:						
No Build	—								
Alternative C-5-II									
Alternative C-6-III									
Alternative E-11-IV									
Alternative E-11-IV Alternative F-12-IV									
Alternative F-12-IV									
Alternative F-12-IV Alternative F-13-IV									
Alternative F-12-IV Alternative F-13-IV Alternative F-14-V									
Alternative F-12-IV Alternative F-13-IV Alternative F-14-V Alternative H-19-VII									
Alternative F-12-IV Alternative F-13-IV Alternative F-14-V Alternative H-19-VII Alternative K-22-VII									
Alternative F-12-IV Alternative F-13-IV Alternative F-14-V Alternative H-19-VII Alternative K-22-VII Alternative K-23-VII	iic meeting or using one of th		back as required.)						



MRB Spring 2022 Public Input: Alternatives Preferences





Dislikes

Likes



Round 2 Screening

ALTERNATIVES	NUMBER OF VEHICLES PER DAY ON TOLLED BRIDGE IN 2042 (ADT)	CHANGE IN AREA- WIDE TOTAL VEHICLE HOURS IN 2042 (VHT) AM & PM	BRIDGE/ CONSTRUCT- ABILITY ISSUES ¹	BRIDGE/ NAVIGATION ISSUES ²	PIPELINES/ POWER LINES (linear feet)	WETLANDS (acres)	PUBLIC/STAKEHOLDER OUTREACH	WEIGHTED AVERAGE (LOWER SCORES ARE BETTER)
Weight Factor Contribution	13%	20%	7%	7%	7%	13%	33%	
C-5-II								0.00
C-6-III								0.00
E-11-IV								0.00
F-12-IV	<u>)</u>	b0/					220/	0.00
F-13-IV	3.	8%					33%	0.00
F-14-V								0.00
H-19-VII					34%			0.00
K-22-VII								0.00
K-23-VII								0.00
M-25-IX								0.00

3 Sets of Data Used for Screening:

- VHT and ADT (to address Purpose and Need)
- Environmental (to address Permitting Issues)
- Public Involvement






Round 2 Screening Results

	TRAFF	ΊC		ENVIRONMENT	AL & PERMITTING	PUBLIC COMMENT	WEIGHTED AVERAGE (LOWER SCORES ARE BETTER)	
PRELIMINARY ALTERNATIVES	NUMBER OF VEHICLES PER DAY ON TOLLED BRIDGE IN 2042 (ADT) AM & P		BRIDGE/ CONSTRUCT- ABILITY ISSUES ¹	BRIDGE/ NAVIGATION ISSUES ²	PIPELINES/ POWER LINES (linear feet) ³	WETLANDS (acres) ³		
Weight Factor Contribution	13%	20%	7%	7%	7%	13%	33%	
C-5-II	2	1	2	1	1	3	3	2.29
C-6-III	1	1	2	2	1	3	2	1.86
E-11-IV	1	2	1	1	1	1	1	1.29
F-12-IV	1	2	2	1	2	3	2	2.07
F-13-IV	1	2	3	2	2	2	1	1.71
F-14-V	1	2	3	2	2	2	1	1.71
H-19-VII	2	3	2	1	3	2	1	2.00
K-22-VII	2	3	1	1	1	2	3	2.50
K-23-VII	1	3	2	1	1	1	3	2.29
M-25-IX	1	3	2	1	1	1	3	2.29









ALTERNATIVE
C-5-II
C-6-III
E-11-IV
F-12-IV
F-13-IV
F-14-V
H-19-VII
K-22-VII
K-23-VII
M-25-IX















Overall Progress (Part I)

ID	•	Task		Start	Finish	% Complete	Qtr 3, 2020 Qtr 4, 2020 Qtr 1, 2021 Qtr 3, 2021 Qtr 4, 2021 Qtr 1, 2022 Qtr 3, 2022 Qtr 3, 2022 n _ML Aug Sep Oct Nov Dec Jan Feb Mar Jun Jul Jul Sep Oct Nov Dec Jan Feb Mar Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Jun Jul Aug Sep Jul Jul	1	
1		Mod	LADOTD MISSISSIPPI RIVER BRIDGE	Tue 7/7/20	Wed 7/6/22	94%	n jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep 1 94% 7/6		
2		*	Phase 1- Enhanced Planning	Tue 7/7/20	Wed 7/6/22	94%	94%		
3	~	*	Purpose and Need	Thu 7/16/20	Fri 12/11/20	100%	100%		94% Work
4	~	*	Pre-Screen/ Round 1 Environmental Inventory	Fri 11/6/20	Sun 5/30/21	100%	100%		
5	~	*	Navigational Analysis	Wed 7/22/20	Wed 3/31/21	100%	100%		Completed
6	~	*	Macroscopic (Travel Demand) Model Development	Tue 7/7/20	Wed 6/30/21	100%	100%		
7	~	*	Alternative Development	Thu 10/1/20	Tue 6/29/21	100%	100%		94% Time
8		*	Mesoscopic Model Development	Tue 7/14/20	Thu 3/31/22	97%	97%		Elapsed
9		*	Level 1 Toll Analysis	Fri 2/12/21	Wed 5/4/22	91%	91%		
10		*	Round 2 Environmental Inventory	Tue 6/1/21	Fri 4/22/22	94%	94%		
11		*	Technical Design (Road and Bridge)	Tue 9/1/20	Thu 6/30/22	89%	89%		61% Funds
12		*	Stakeholder Involvement	Mon 8/31/20	Tue 5/31/22	94%	94%		Dispersed
13	~	*	Public Meetings	Mon 4/25/22	Sat 5/14/22	100%	100%		
14		*	Final Report	Wed 6/1/22	Wed 7/6/22	0%	0%		
			Critical Critical Split Critical Progress Task	Split Task Progress Manual Task Start-only	E	Finish-only Duration-o Baseline Baseline Sp	Image: Summary Imactive Task Milestone ♦ Summary Imactive Task Summary Imactive Milestone ♦ Summary Imactive Summary External Tasks Imactive Summary Deadline ♦		





Looking Ahead...

 Finalize Part I Report / Proceed to Part II Detailed Scoping and Contracting
 Refine Traffic and Revenue Analysis
 Develop Conceptual Linework (Line & Grade)
 Perform Environmental Field Work





Looking Ahead...

 Complete NEPA Process and Select a Preferred Alternative
 Obtain FHWA Approved Decision Document
 Anticipated Summer 2024





Thank You!



