



North Los Angeles County Transportation Coalition

Metro Highway Program Project Status Update

January 14, 2019

Project	Phase	Status/Activities
North County		
I-5 HOV Lanes between SR-14 in Santa Clarita and Parker Road in Castaic	Design	In progress. 95% design complete. Final design to be completed by summer 2019 with Caltrans approval. CT pavement rehab project in progress. Construction in late 2019. Discussions in progress between Metro and Caltrans to determine who will construct the project.
SR-138 (NW) Improvements	Post Environmental	Future projects to be determined/funding needs to be identified. Centennial development approved by LA County Board of Supervisors December 2018.
SR-138 Widening, E/O SR-14	Design and Construction	Coordinating with Caltrans to complete the gap projects on SR-138 Segments (4,6,9,13). Segment 9 construction work began August 2018 with the completion of LA County DPW utility work. Segment 6 bid opening is scheduled for mid December. Segments 4 and 13, the last two segments, will begin design in summer 2019. .
Measure R Projects on SR-138/SR-14 Overlap	Various Project Phases	10 Projects along the overlap of 14 and 138 in Palmdale and Lancaster. Projects advancing in various phases. City of Palmdale Rancho Vista to Palmdale Blvd groundbreaking was held on October 31, 2018. On going coordination between local jurisdictions and Metro's Highway program.
I-5/SR-14 Interchange Unspent Funds	Post Construction	Fund distribution approved by Metro Board in May and Oct 2018 to Palmdale, Lancaster, the County of Los Angeles, and Santa Clarita for approved Highway Improvement projects. Staff working on funding agreements with jurisdictions.
High Desert Corridor	Post-Environmental	Discussion on next steps in progress. Coordination is underway with the County of San Bernardino to evaluate improvements to SR-18 for a continuous 4 lane highway from Palmdale to Victorville as an alternative to the HDC highway component.
General		
Measure M 5-Year Expenditures for Highway Projects		Staff working with local cities/COG staff to clarify project scopes and determine eligibility. Meeting held on 1/8/19 to discuss SR-14 and proposed improvements.