

Pump Pre-Start Up Check List



SITE INFORMATION:

Job/Project Name _____ Job Reference# _____

Address _____ City _____

State/Zip _____

Site Contact _____ Company _____

Phone# _____

CHECKLIST:	YES	NO	Comments:
Suction and Discharge connections made and securely fastened?	___	___	_____
Main Power Cables Terminated securely with ground cable?	___	___	_____
All valves on the packaged system in the open position?	___	___	_____
Is the pump base Anchored?	___	___	_____
Is there water pressure on the pump, if so how much?	___	___	_____
Are there any leaks?	___	___	_____
Verify the motor is wired for the correct voltage (Hi or Low)	___		
Verify the VFD, soft starter, or contactor is able to handle full load amps		___	
Verify the Main Power Disconnect, Circuit Breaker can handle FLA X Service Factor			___

Record power readings:

L1-L2 _____ L2-L3 _____ L1-L3 _____

L1-Ground _____ L2-Ground _____ L3-Ground _____

Sign below if ready for Start-Up

Submit photos to the party responsible for start up:

___ Photo of overall unit

___ Inside motor junction box

Name (Print): _____

Signature: _____

Date: _____