

# 33" 80% AFUE Single Stage Commercial Belt Drive Gas Furnace Start Up Sheet

Proper furnace start up is critical to customer comfort and equipment longevity

Start-Up Date

Technician Performing Start-Up

Installing Contractor Name

## Owner Information

Name

Address

City

State or Province

Zip or Postal Code

## Equipment Data

Furnace Model

Furnace Serial

Evaporator Coil Model

Evaporator Coil Serial

Outdoor Unit Model

Outdoor Unit Serial

## Furnace Configuration

Upflow     Downflow     Horizontal Left     Horizontal Right

## Filter, Thermostat, Accessories

Filter Type

Filter Size

Filter Location(s)

Thermostat Type

Other System Equipment and Accessories

## Connections -- All Per Installation Instructions and Local Code

Unit is level     Gas piping is connected (including drip leg)     Supply plenum and return air are connected  
 Vent system is connected

## Venting: B Vent

Vertical Termination    Vent Pipe Size     # of 90 Degree Ells     # Of 45 Degree Ells     Total Height   
Connector Size     Connector Length

Horizontal Term. (with External Power Vent)    Vent Pipe Size     # of 90 Degree Ells     # Of 45 Degree Ells

## Venting: Lined Masonry Chimney

B Vent Connector     Single Wall Connector    Connector Size     Connector Length     Chimney Height

# of 90 Degree Ells     # Of 45 Degree Ells

Venting system is the proper size, within the limitations of the chart in the installation instructions, properly connected to the furnace, and properly pitched

### Other appliances in same common vent:

Water Heater  BTUH Input  Fan Assisted?  Y  N

Furnace  BTUH Input  Fan Assisted?  Y  N

Other  BTUH Input  Fan Assisted?  Y  N

## Electrical: Line Voltage

Polarity is correct (black is L1 (hot), white is N (neutral))     Ground wire is connected    Line voltage to furnace (AC)

## Electrical: Low Voltage

Thermostat wiring is complete     Thermostat heat anticipator set to .45 (if present)

Low voltage value between "R" and "C" on furnace control board (volts AC)

## Gas Side

Gas Type  Natural Gas  LP Gas (Requires LP conversion kit)

LP Gas Conversion Kit Part # Used  LP Conversion Kit Installed By

Inlet Gas Pressure (in. w.c.)  Manifold Gas Pressure (in. w.c.)

Calculated input in btuh - clock the gas meter (Nat Gas Only)

Burner flame inspected -- flames are blue and extending directly into the primary heat exchanger cells

## Belt Drive Blower:

Belt Part Number  Belt Size

Belt & Blower Aligned Properly  Y  N Fan Rotation Correct  Y  N

## Air Side: System External Static Pressure

Supply static **before** evaporator coil (in w.c.)  Supply static **after** evaporator coil (in w.c.)

Return Static (in w.c.) **before** filter  Return Static (in w.c.) **after** filter (furnace side)

Total External Static Pressure

## Air Side: Heating

Return Air Dry Bulb Degrees F  Supply Air Dry Bulb Degrees F  Temperature Rise in Degrees F

## Air Side: Cooling

Return Air Dry Bulb Degrees F  Return Air Wet Bulb Degrees F  Blower Performance Data Chart Cooling CFM

Supply Air Dry Bulb Degrees F  Supply Air Wet Bulb Degrees F

Temperature Drop Degrees F  Outside Air Dry Bulb Degrees F

## Cycle Test

- Operate the furnace through several heating cycles from the thermostat, noting and correcting any problems
- Operate the furnace through continuous fan cycles from the thermostat, noting and correcting any problems
- Operate the furnace through cooling cycles (as applicable), noting and correcting any problems

## Clean Up

Installation debris disposed of and furnace area cleaned up?

## Owner Education

- Give owner the owner's manual provided
- Explain operation of system to equipment owner
- Explain the importance of regular filter replacement and equipment maintenance
- Explain thermostat use and programming (if applicable) to owner

## Additional Job Detail