

# Start Up Form

Start Up Date		Technician		Dealer	
Name	Address				
City	State		Zip Code		
Equipment Information					
Indoor Unit		Coil		Outdoor Unit	
Model#		Model#		Model #	
Serial#		Serial#		Serial #	
Fltr size		TXV#		Heat Strips	
Fltr type		T stat		Cond Pump	
Fltr qty					
Voltage					
System Low Voltage		OD Line Voltage		ID Line Voltage	
Blower Information					
Fan Speed Settings for PSC and X-13 Motors (Standard ECM)					
Gas Furnace Heating Spd Tap		CFM	AC / HP I stage Fan Spd Tap		CFM
AC/HP ADD-ON Calculated CFM		AC / HP 2 stage Fan Spd Tap		CFM	
CFM without blower performance chart $CFM = BTU\ Out \div (Temp\ Rise \times 1.08)$			Electric Heat Spd Tap		CFM
Variable Speed	Gas Furnace Only		Single Piece & ME Air Handlers		MVC Modular Air Handler
<b>ECM Jumpers</b>	R/A before filter		Coils are included in the blower chart here only		R/A before filter
Cool	S/A after coil		R/A before filter		R/A before coil
Adj	S/A before coil		R/A before coil		RA after coil
Heat	R/A after filter		S/A ducting		S/A ducting
CFM	Blower Static		Blower static		Blower static
Refrigerant Information					
Metering Device and Charge					
TXV	Suction Line size	Total Length in ft	Line Length Add in oz		
Orifice	Liquid Line Size	Coil Refrigerant Add oz	Total Refrigerant in oz		
Cooling Information					
Condenser Dry-Bulb	Liquid Pressure	Sub Cooling	Required	Measured	
Indoor Wet-Bulb	Liquid Line Temp				
Indoor Dry-Bulb	Vapor Pressure	Superheat	Required	Measured	
Evap. Outlet Dry-Bulb	Vapor Line Temp				
Evap. Outlet Wet-Bulb	Temp Drop	TXV = Sub Cooling No TXV = Superheat			
Heating Information					
Heat Pump		Electric Heat		Gas Furnace	
Suction Pressure	Volts x amps = watts	Heat Kit		Low Fire	High Fire / 1 Stage
Suction Temp		Supply Air Temp	Supply Air Temp		
Liquid Line Pressure		Indoor Temp	Indoor Temp		
Liquid Lne Temp		Temp Rise	Temp Rise		
Indoor Temp		Heater Amps:		Gas Pressure "wc	
Outdoor Temp		Circuit 1	Inlet Gas Pressure	Natural "wc	Propane "wc
Supply Air Temp		Circuit 2			
Temp Rise		Circuit 3	Vent size in "	#90s	#45s
Req'd Subcooling		Circuit 4	Vent rise in ft		
Subcooling		1 watt = 3.412 BTU		Total Length in ft	
Certified Technician's Signature:					
Customer's Signature:					

# Start Up Form

## Start Up Sheet Instructions

Suggest following the outline below for getting start up measurements. Estimated time to obtain all measurements is approximately 50 minutes. 20 minutes for gas furnace/air handler only. 30 minutes for AC. 50 minutes for HP.

### Emergency Heat Measurements.

1. Set thermostat 10° above room temperature
2. Allow system to operate for 10 minutes prior to taking any measurements
3. Obtain amperage for each heat strip
4. Obtain return air temperature at equipment duct connection to Air Handler
5. Obtain supply air temperature at closest indoor register
6. Adjust fan speed to meet temperature rise requirements per the equipment data plate

Note: Electric furnace only applications take static pressure at this time

### Gas Furnace Measurements

1. Set thermostat 10° above room temperature
2. Set manifold pressure
3. Allow system to operate for 10 minutes prior to taking any measurements
4. Review furnace data plate for proper temperature rise range
5. Obtain return air temperature at equipment duct connection to Air Handler
6. Obtain supply air temperature at closest indoor register
7. Make any necessary fan motor heat speed changes to obtain required temperature rise per the furnace data plate

Note: If this is a heat only application take static pressures at this time

### Heat Pump Measurements (HEATING MODE)

1. Set thermostat 10° above room temperature
2. Obtain static pressure per the start up sheet
3. Make any fan speed corrections to get proper airflow (400CFM per ton)
3. Allow system to operate for 10 minutes prior to taking any measurements
4. Obtain return air temperature at equipment duct connection at indoor equipment
5. Obtain supply air temperature at closest indoor register
6. Obtain Outdoor Ambient Temperature
7. Obtain liquid line temperature and pressure at king valve
8. Obtain true suction pressure (True Port of OD Unit)
9. Obtain suction temperature from condenser coil suction line (Between condenser coil and reversing valve)
10. Calculate subcooling and superheat

### Heat Pump/AC Measurements (COOLING MODE)

1. Set thermostat 10° below room temperature (NON HP applications only remove OD unit disconnect)
2. Static pressure and fan speeds set prior in heating mode
  - 2a. NON HP applications only - verify static pressure and set fan speed for cooling to obtain 400 CFM per ton
  - 2b. Insert disconnect into disconnect panel after verifying airflow
3. Allow system to operate for 10 minutes prior to taking any measurements
4. Obtain return air temperature at equipment duct connection at indoor equipment
5. Obtain entering wet bulb temperature
6. Obtain supply air temperature at closest indoor register
7. Obtain Outdoor Ambient Temperature
8. Obtain liquid line temperature and pressure at king valve
9. Obtain suction pressure at true suction port, suction temperature at king valve
10. Calculate subcooling and superheat