

# Project Status Update

---

The Division of Transportation Engineering

One-Cent Surtax Capital Projects

## **Triangle Boulevard Improvements**

Prepared By: *Mark McCleary*, Principal Project Manager

October 30<sup>th</sup>, 2020

# Project Summary

---

**To provide operational improvements for Triangle Boulevard, a two - lane divided collector roadway between Collier Boulevard (County Road 951) and US 41, US 41 at Triangle Boulevard and Price Street (a total distance of 0.52 miles):**

- Sidewalk improvements on both sides along Triangle Boulevard and Price Street.
- Median modifications will increase turn lane capacity and traffic flow at US 41 and Triangle Boulevard, Price Street and US 41 and all along the Triangle Boulevard corridor.
- A roundabout at Celeste and Triangle Boulevard and a U-Turn movement at Price Street and Waterford Drive will be added to increase traffic flow and relieve congestion.

# Project Site



# Project Schedule / Status

---

ACTIVITY	START	FINISH	2020				2021			
			Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
Procurement	Sept-20	Dec-20								
Construction	Jan-21	Jan-22								

# Project Status: Timeline and Budget

---

- On March 6, 2019, the Surtax Committee validated expenditures in the amount of \$6,000,000 as Surtax Funding.
- The design and permitting is completed. Construction bids are due back in November 2020. Construction to start late 2020 or after season 2021.
- \$14,338 has been spent to date and \$2,845 is committed to be spent for Right of Way.

# Project Expenditures

