


## Arroyo High School – New Portable and Portable Relocation Site Preparation

**ENGINEERS ESTIMATE: \$6,900,000**

Provide labor, materials, equipment, supervision required to prepare the specified areas for the installation of new portable buildings and the relocation of existing portables.

- The 3<sup>rd</sup> party portable building vendor is responsible only for delivering and placing the portable buildings at the North side of the campus.
- Contractor to complete all required site preparation (demolition, grading, new hardscape) and utilities before the arrival of the new portable buildings.
- Contractor is responsible for relocation of existing (4) portable buildings to the South parking lot on campus per the contract documents. Contractor to complete all required site preparation (demolition, grading, new hardscape) and utilities for relocated portables.
- Contractor is responsible for all electrical, low voltage and fire alarm tie-ins serving both the new and existing relocated portables.
- All underground utility infrastructure serving both the new and existing relocated portables to be installed by the Contractor per the contract documents.

Coordinate all work with the District, Construction Manager, school site and portable building vendor.



Arroyo High School Campus