

**Home Inspection Report** 



19064 Coyle Springs Rd, Hidden Valley Lake, CA 95467

### **Inspection Date:**

Sunday August 6, 2023

### **Prepared For:**

Matias Ignacio Marambio

### **Prepared By:**

Dustin Wallace General Contractor Home Inspections 16496 Main St. Lower Lake, CA 95457 (707) 293-6307 dustinjameswallace1985@gmail.com

### **Report Number:**

3233

#### Inspector:

**Dustin Wallace** 

#### License/Certification #:

CA--1052482

#### **Inspector Signature:**

## **Report Overview**

### Scope of Inspection

All components designated for inspection is based on California Residential Building Code for when the home was built if codes were applied followed by Standards of Practice. The goal of the inspection is to put the party whom hired Dustin Wallace General Contractor Home Inspections in a better position to make a buying or selling decision. Not all improvements will be identified during the inspection. Unexpected repairs could be still anticipated. The inspection should not be considered a guarantee or warranty of any kind. The parties agree and understand Dustin Wallace General Contractor Home Inspections assume no liability or responsibility for the costs, repairing or replacing any unreported defects or deficiencies either current or arising in the future of any property damage, consequential damage or bodily injury or any nature. If repairs or replacement are done without giving Dustin Wallace General Contractor Home Inspections required notice then there will be no liability to the client. The client further agrees that Dustin Wallace General Contractor Home Inspections is only liable up to the cost of the inspection. The parties agree and understand Dustin Wallace General Contractor Home Inspections is not an insurer or guarantor against defects in the structure, items, components, or systems inspected.

This inspection is a Certified Roof Inspection from Dustin Wallace General Contractor Home Inspections CSLB#1052482. Home Inspectors are NOT licensed for Roof Certifications unless they also carry either a C39 Roofing Contractors License or a General B Contractors License. In these roof inspections the roof conditions (as well as the material used) are examined as well as flashing, plumbing vents, storm collars, the examination of gutter conditions (if present), the degree of water run off in the subterranian area (if crawl space is present) and most importantly structural (conditions of rafters, truss members, header beams, etc) if an attic is present then thermal readings are calculated to do determine if extra ventilation is needed. PLEASE REFER TO "REPORT SECTION" FOR A COMPLETE DIAGRAM BREAKDOWN WITH REGARDS TO THIS ROOF INSPECTION.

After thoroughly examining this roof Dustin Wallace General Contractor Home Inspections CSLB #1052482 has provided a two year certification.

Main Entrance Faces
South
State of Occupancy
Vacant
Weather Conditions
Sunny
Recent Rain
No
Ground Cover
Dry

Report Overview
Approximate Age
19 Years of Age

## **Report Summary**

### Items Of Concern

THE AREAS OF IMMEDIATE ATTENTION WILL BE NOTED IN BOLD RED THROUGHOUT THE REPORT SECTION. THEY WILL BE REPEATED AGAIN WITH EITHER ARROWS OR THE SAME DESCRIPTION BELOW A PICTURE OR A SERIOUS OF PICTURES. In the REPORT SECTION a short description of items that may need small adjustments or recommendations will be below the picture themselves. Lastly, All items with descriptions are to show what is properly operating as well as what is not properly operating.

### Structural Summary

This is an incredibly structurally sound home that was built solid by a Licensed General Contractor. What is important feature in this home is what lies underneath the home in the crawl space. Instead of having a post and pier layout the home has multiple spanning cripple stem walls that tie to the perimeter foundation. Having a cripple stem wall spaces out the structural deadload 16" on center and eliminates the concerns of a large crown on a girder member under the home. Most likely this was not called out on the engineered set of plans as this home is on flat ground and instead the builder opted out for a cripple stem wall interior design and had this of course approved at plan check at the Planning Department. The foundation is the best feature of this home and structural is always the most important aspect of any home. With regards to the concrete stem walls both the perimeter foundation walls and cripple stem walls there are no vertical cracks, cold joint cracks (lack of bonding between pours). There are no concerns with movement on the interior portion of the foundation. There are also no piercing cracks that penetrate from interior perimeter to exterior perimeter. There are no significant structural dips on the perimeter wall that will show concerns. Mudsill is also showing no moisture damage or splits and there are no evidence of moisture damage on the structural underfloor of the home. Again, this home is a superb build and quality of the work is very impressive.

### **Roof Summary**

The worst locations of the roof with regards to the conditions of the shingles have around 2-3 years left before needing to be replaced with the best locations being 5-7 years. There is no evidence when inspecting in the attic to suggest that there are any active leaks and the OSB sheathing structurally sound. No additional ventilation is needed but most likely will be ridge vented when the roof does get replaced. Thermal Readings have been performed when exterior temperatures were 88 Degrees. Based on the readings that were taken ridge ventilation is not needed to be installed to reduce the heat index. Ridge ventilation will be recommended when a new roof does get installed but there is some time before that needs to be done

### Potential Safety Hazards

1. There is a signficant safety concern with regards to the excessive flaming that is present on both the stove top and oven. The shut off valve may have to be replaced or atleast adjusted by a Licensed Plumber. Recommend having further evaluated by a Licensed Plumber to make the needed corrections.

### Improvement Items

1. I would consider looking into getting solar on this home as well as a battery and see what options are available with regards to a roof replacement. Solar companies along with the State of California are offering rebate options and those options will not be around much longer. Also, PG&E will only rise it is a valuable option. It takes a few months to get solar in the process and replacing the roof prior is an option. The rebate comes in a tax return after filing taxes.

#### Items To Monitor

1. I would recommend having the A/C-Heat Pump "Packaged Unit" serviced by a Licensed HVAC Contractor as the unit will be used a lot especially in the summer months and this is the original unit.

## **Report Summary**

#### Referrals

<u>Licensed General Contractors:</u> Because I am not allowed to do any work on anything I examine as a General Contractor / Certified Home Inspector for 12 months because of Conflict of Interest I refer out other general contractors for repair. For major construction projects like a new deck, addition, or full remodel I refer JS Builders as they have multiple crews. For medium size projects like residing a whole house replacing windows anything that involves two more workers I refer to Scott Construction. Lastly, for small projects which are the majority of the projects that are noted on inspections like deck repair, various repairs around the home that involve just one person I refer to Martin Construction. All four references are Licensed General Contractors all are local in Lake County. Furia Construction is usually the best option

For Martin Construction contact Efrain at 707-802-8368
For Roger Anthony Construction contact Roger at 707-349-9150
For Furia Construction contact David Furia at 707-431-7405
For Scott Construction contact Pat Scott at 707-994-3567

HVAC Contractor: Contact Mike Huber of Cool-Air at 707-277-7332

Mini Ductless Installing: Contact Mike Pesonen of Comfort Living HVAC at 707-367-0946

Roofing Contractor: Contact Lucerne Roofing at 707-263-4200, Michael Salas at 707-416-9055, or Humbertos Roofing at 707-994-7643

**Roofing Repairs:** Contact Michael Salas 707-416-9055

**Gutter Contractor:** Contact Gutter Masters at 707-279-1524

<u>Licensed Electrician:</u> Contact Henry of Big Canyon Electric at 707-355-5317 or Sam at 951-590-2040 or another option is Nate's Electric at 707-349-2217

Licensed Plumber: Contact Richard of Arbeez Plumbing at 707-349-1200

**Drywall Contractor:** Contact Evan Witzel at 707-987-2685

**Excavating and Earthwork (Including French Drain Installing):** Contact Brian Case of Case Excavating at 707-994-6815

Concrete Contractor: Contact Derek Andress Concrete at 707-337-1491

<u>Tree Management & Fire Abatement</u>: Contact Putney Services LLC. at 707-247-8191

Appliance Repair: Contact Hedge Appliance at 707-809-7424

**New Appliance:** Contact Kelseyville Appliance at 707-279-8559

**Excavation:** Contact Brian Case of Case Excavating Inc. at 707-994-6815

**Garage Doors:** Contact Jeri-Co Garage Doors at 707-987--9515

## **Report Summary**

#### Referrals

Doors and Cabinets: Contact Andy or Spike with Quality Door Trim & Cabinets at 707-263-8877

Painter: (Painting, Drywall and Stucco Repair) Contact Xavier of West Coast Painters at 707-320-8876

Hardwood Floor Installation: Contact John Stacey at 707-245-2449

Insulation: Contact Turner Insulation at 707-279-1800

Window Sales and Installation: Contact Valley Glass at 707-994-7574

Carpet Installation: Contact Caliber Carpets at 707-467-0181

Mold Inspection and Removal: Contact Indoor Restore at 888-544-4449

**Pest Inspection:** Contact Armed Force Pest Control at 707-987-9828

Solar Sales and Installation: Contact Kurtis Woodward of Sun First Solar at 707-694-5384

Window, Gutter Cleaning, Solar Cleaning: Contact Crud B Gone at 707-230-3278

Civil Engineering (only applies to Manufactured Homes / 433A Certifications): Contract Melody De Leon of De Leon Engineering at (707) 263-6111

Structural Engineering (foundation tests): Contact Tim Twomey at 707-245-4724

#### Homes Built Between 2001 - 2007

Homes built between the years of 2001 and 2007 in most cases are some of the best quality built home years. There are many reasons for this, this was prior to the 2008 financial crisis which I consider the worst built modern year as many contractors were cutting corners. From many decades of experience I do know the quality of lumber was significantly better, price per linear foot was affordable meaning most contractors were able to take a 30% loss of lumber. This means, most builders were not putting poor quality lumber (twisted studs, major wanes on girder and or beam members etc.,) Contractors were also making good money during these years before the 2008 financial crisis. Another important factor was Urban WildLife Interface Fire Codes were not fully enforced until 2009 and many areas much later depending on the county. The new fire codes do not protect a home from a firestorm. Wood lap siding was replaced with Hardie Cement Lap which corrodes and is a cheap quality product that is not fireproof. The shear wall behind the Hardie is what catches on fire. Fire Sprinklers also will not protect a home from a firestorm. With this and the newly established Title 24 requirements a home that was built during these years are the best value home with 2006 being the prime home year.

## Receipt/Invoice

**Dustin Wallace General Contractor Home** 

Inspections 16496 Main St. Lower Lake, CA 95457 (707) 293-6307 Property Address 19064 Coyle Springs Rd Hidden Valley Lake, CA 95467

Date: Aug 6, 2023

Inspected By: Dustin Wallace

Inspection Number: 3233

Payment Method: Credit Card

Client: Matias Ignacio Marambio

InspectionFeeHome Inspection\$395.00

Total \$395.00

# **Grounds** Coyle Springs Rd. ☐ None ☐ Not Visible X Asphalt Flagstone Gravel Brick Other: Material Condition ☐ Settling cracks ☐ Public sidewalk needs repair Comments **Photos** There is a fire hydrant in close proximity to the home (less then 1000ft). This is important information that can be provided for insurance quotes. The home is not sold yet but in contract Driveway ☐ None ☐ Not Visible Material Condition ☐ Trip hazard ☐ Fill cracks and seal Comments









Recommend clearing dirt away from culvert drain.

#### Rear Deck

■ None

☐ Concrete 🔀 Wood Other: ☐ Railing/Balusters recommended Material

Condition

☐ Cracked ☐ Settled

Comments









| None | None | Material | Concrete | Wood Other: | Railing/Balusters recommended | Railing/Balusters recommended | Railing/Balusters recommended | Rotted/Damaged | Cracked | Settled |







Recommend replacing handrail. Existing handrail is a composite. A new handrail should be placed between 34" - 38" off the stair tread. However, ideally the best location is 36"

			tread. However, ideally the best location is 36"
Patio			
	□None		
Material		-Deck Brick Other:	
Condition	■ Satisfactory		
Comments			
Photos			



Entry Deck

☐ None ☐ Not Visible

**Condition** ■ Satisfactory ■ Marginal ■ Poor ■ Wood in contact with soil

Finish Treated Painted/Stained Other: Safety Hazard Improper attachment to house

Railing loose Not Applicable

**Comments** 











The deck is structurally sound. Galvanized 5/8" lags are placed every joist bay on the deck ledger to properly fasten to rim member of the home.



Column is slightly leaning but is of no structural concern.



Arrow points to center of bubble with reference to prior slide.



Post is leaning significantly but is not loose.



Arrow points to center of bubble with reference to prior slide.

Patio Cover	
	□None
Condition	
Recommend	☐ Metal Straps/Bolts/Nails/Flashing ☐ Improper attachment to house ☒ None
Comments	
Photos	



Entry Deck Co	over
	□None
Condition	
Recommend	☐ Metal Straps/Bolts/Nails/Flashing ☐ Improper attachment to house ☒ None
Comments	
Photos	
Right Side Fe	
	☐ Not evaluated ☐ None
Type	☐ Brick ☐ Block X Wood ☐ Metal ☐ Chain Link ☐ Rusted ☐ Vinyl

Condition

Satisfactory Marginal Poor Typical cracks Loose Blocks/Caps

N/A Satisfactory Marginal Poor Planks missing/damaged Operable: Yes No

Recomments 1. Recommend releveling gate by removing existing lateral brace. 1. Make sure to put a 2' level on top plate. 2. shim up bottom plate. 3. Cut the 2x4 on an angle and use 3" exterior deck screws to tie into all four frame members.









Recommend replacing gate hinges.

Left Fence

☐ Not evaluated ☐ None

Type

☐ Brick ☐ Block ☐ Wood ☐ Metal X Chain Link ☐ Rusted ☐ Vinyl

Condition

☐ Satisfactory X Marginal ☐ Poor ☐ Typical cracks ☐ Loose Blocks/Caps

XN/A Satisfactory Marginal Poor Planks missing/damaged Operable: Yes No Gate

**Comments** 

**Photos** 



Landscaping affecting foundation

X N/A

	Grounds
Landscaping :	affecting foundation cont.
Negative Grad	le ☐ East ☐ West ☐ North ☐ South ☐ Satisfactory ☐ Recommend additional backfill ☐ Recommend window wells/covers ☐ Trim back trees/shrubberies ☐ Wood in contact with/improper clearance to soil
Comments	
Retaining wal	
	None
Material	▼ Treated Lumber □ Concrete □ Concrete block Other: □ Railroad ties □ Timbers
Condition	☐ Satisfactory ☐ Marginal ☐ Poor ☐ Safety Hazard ☐ Leaning/cracked/bowed ☐ Drainage holes recommended
Comments	Retaining wall is not on the property based on the property line location however it is compromised. This retaining wall belongs to the home that is behind this retaining wall.
Photos	
Hose bibs	
	□ N/A
Condition Operable Comments Photos	X Satisfactory ☐ Marginal ☐ Poor ☐ No anti-siphon valve ☐ Recommend Anti-siphon valve X Yes ☐ No ☐ Not Tested ☐ Not On
	Recommend removing painters tape.

Roof			
General			
Visibility	☐ None X All ☐ Partial Limited	Bv.	
	om X Roof Ladder at eaves X [		
Photos	Lauder at eaves	Dione With Billocalars	
Tilotos	Inspection was performed by	Inspection was performed on the	
	drone.	roof.	
Style of Roof			
Туре	X Gable ☐ Hip ☐ Mansard ☐ S		
Pitch	☐ Low X Medium ☐ Steep ☐ F	Flat	
Roof #1	Type:30-Year Asphalt Dimensional S Layers:1 Layer Age:19 Years of Age Location:	Shingle	
Roof #2	▼ None Type: Layers: Age: Location:		
Roof #3	X None Type: Layers: Age: Location:		
Comments			
Photos			


### Roof







1-Layer of asphalt shingles are installed over a starter roll.



There is a correct 1" overlap over the wood flashing.

#### Ventilation System

☐ None ☐ N/A

Type

X Eve ☐ Ridge X Gable X Roof ☐ Turbine ☐ Powered Other:

**Comments** 

1. There is 3-point ventilation on this roof. First, roof vents. Second, Gable Vent which is standard for gable end roof design. Third, Eve block vents which again are standard. Thus, there is a 3-point ventilation system on this home which is better than a 2-point ventilation on a Hip and Valley roof design.

**Photos** 



1. Roof Ventilation





	Roof		
Flashing			
Material	☐ Not Visible X Galv/Alum ☐ Asphalt ☐ Copper ☐ Foam ☐ Rubber ☐ Lead Other:		
Condition	☐ Not Visible Satisfactory ☐ Marginal ☐ Poor ☐ Rusted ☐ Missing ☐ Separated from chimney/roof ☐ Recommend Sealing Other:		
Comments			
Photos			
Valleys			
	□N/A		
Material	□ Not Visible □ Galv/Alum ☒ Asphalt □ Lead □ Copper Other:		
Condition	□ Not Visible □ Satisfactory ▼ Marginal □ Poor □ Holes □ Rusted □ Recommend Sealing		
Comments	This is known as a weave design or others call a California Weave which is a much better way to roof a valley when doing a closed valley practice. This method is the best of the two styles while the other is known as a Closed Cut. With regards to protection from water protrusion through the seams between the roof sheathing. The other method is not a weave method. On this the roofers run a full starter down the valley and then snap a line and cut the shingles which only leaves one point protection from water protrusion through the sheathing. This way provides not only two layers of protection as a starter roll is used as well in the valley but with the weave has significant overlap that is not seen by the naked eye.		
Photos			
Condition of F	Roof Coverings		
Roof #1	Satisfactory       X Marginal       □ Poor       □ Curling       □ Cracking       □ Ponding       □ Burn Spots         □ Broken/Loose Tiles/Shingles       □ Nail popping       X Granules missing       □ Alligatoring       □ Blistering         □ Missing Tabs/Shingles/Tiles       □ Moss buildup       □ Exposed felt       □ Cupping		

		Doof	
		Roof	
Condition of R	oof Coverings cont.		
Roof #1 cont.	☐ Incomplete/Improper Nailing ☐	Recommend roofer evaluate	ence of Leakage
Roof #2	<ul><li>☐ Broken/Loose Tiles/Shingles</li><li>☐ Missing Tabs/Shingles/Tiles</li><li>☐ Incomplete/Improper Nailing</li></ul>	l	Alligatoring Blistering pping ence of Leakage
Roof #3	☐ Broken/Loose Tiles/Shingles ☐ Missing Tabs/Shingles/Tiles ☐	ll ☐ Poor ☐ Curling ☐ Cracking ☐ Nail popping ☐ Granules missing ☐ Moss buildup ☐ Exposed felt ☐ Cu Recommend roofer evaluate ☐ Evid	Alligatoring Blistering pping
Comments			
Photos			
	3 YEARS	Accurate representation condition of the roof shingles with reference to prior drone diagram. (3 Years of Life Left)	WORST CONDITIONED SHINGLE LOCATION 2 YEARS MAX
		5-7 YEARS	
	Accurate representation condition of the roof shingles with reference to prior drone diagram. (2 Years of Life Left)		Accurate representation condition of the roof shingles with reference to prior drone diagram. (5- 7 Years of Life Left)
Plumbing Vent	es es		
Condition Comments Photos	<ul><li>Not Visible ☐ Not Present</li><li>X Satisfactory ☐ Marginal ☐ Po</li></ul>	or	

## Roof













Exterior			
Chimney			
	None		
Location(s)	Living Room		
, ,			
Rain Cap/Spa	rk Arrestor X Yes □ No □ Recommended		
Chase	☐ Brick ☐ Stone ☐ Metal ☐ Blocks 🗓 Framed		
Evidence of	☐ Holes in metal ☐ Cracked chimney cap ☐ Loose mortar joints ☐ Flaking ☐ Loose brick ☐ Rust ☒ No apparent defects		
Flue	☐ Tile X Metal ☐ Unlined ☐ Not Visible		
Evidence of	☐ Scaling ☐ Cracks ☐ Creosote ☐ Not evaluated ☐ Have flue(s) cleaned and re-evaluated ☐ Recommend Cricket/Saddle/Flashing ☒ No apparent defects		
Condition			
Comments			
Photos			
Gutters/Scup	pers/Eavestrough		
Condition	None  ☐ Satisfactory		
Material	☐ Copper ☐ Vinyl/Plastic X Galvanized/Aluminum Other:		
Leaking	☐ Corners ☐ Joints ☐ Hole in main run 🔀 No apparent leaks		
Attachment	☐ Loose ☐ Missing spikes ☐ Improperly sloped		
Extension nee	eded North South East West X Refer to Pictures		
Comments	1. Recommend installing new downspout elbows.		
Photos			






command installing now

Recommend installing new correct downspout elbow.

Recommend installing new correct downspout elbow.







Recommend installing new correct downspout elbow.







Recommend having gutters properly cleaned.

Recommend having gutters properly cleaned.



Recommend having gutters properly cleaned.

**Photos** 



Recommend having gutters properly cleaned.



Recommend having gutters properly cleaned.

	property eleanies.
Siding	
Material	☐ Stone ☐ Slate ☐ Block/Brick ☐ Fiberboard ☐ Fiber-cement ☐ Stucco ☐ EIFS* Not Inspected ☐ Asphalt ☒ Wood ☐ Metal/Vinyl Other: ☐ Typical cracks ☐ Peeling paint ☐ Monitor ☐ Wood rot ☐ Loose/Missing/Holes
Condition	Satisfactory
Comments	













Trim	
Material	Wood ☐ Fiberboard ☐ Aluminum/Steel ☐ Vinyl ☐ Stucco ☐ Recommend repair/painting     Damaged wood Other:
	This confidential report is prepared exclusively for Matias Ignacio Marambio ©2023 Dustin Wallace General Contractor Home Inspections

Exterior				
Trim cont.				
Condition	X Satisfactory   ☐ Marginal   ☐ Poor			
Comments				
Photos				
Soffit				
	None			
Material				
Condition				
Comments				
Photos				
Fascia				
	None			
Material				
Condition				
Comments				
Photos				





Flashing	
	□None
Material	Wood
Condition	
Comments	
Photos	
Caulking	
	None
Condition	
Comments	
Windows/Scr	eens
Condition	Satisfactory ☐ Marginal ☐ Poor ☐ Wood rot ☐ Recommend repair/painting ☐ Recommend repair/replace damaged screens ☐ Failed/fogged insulated glass
Material	☐ Wood ☐ Metal X Vinyl ☐ Aluminum/Vinyl clad
Screens	☐ Torn ☐ Bent ☐ Not installed
Comments	
Photos	



Slab-On-Grade	/Foundation		
Foundation Wa	III ☐ Concrete block X Poured concrete ☐ Post-Tensioned concrete ☐ Not Visible Other:		
Condition	Satisfactory		
Concrete Slab	X N/A Not Visible Satisfactory Marginal Monitor Have Evaluated		
Comments			
Photos			
Service Entry			
	Underground X Overhead		
·	Satisfactory Marginal Poor Weather head/mast needs repair Overhead wires too low		
•	acles X Yes ☐ No Operable: ☐ Yes ☐ No Condition: ☐ Satisfactory ☐ Marginal ☐ Poor		
GFCI present	X Yes ☐ No Operable: ☐ Yes ☐ No ☐ Safety Hazard ☐ Reverse polarity ☐ Open ground(s) ☐ Recommend GFCI Receptacles		
	1. Noted electrical outlet GFCI's are inoperable. Recommend having replaced by a Licensed Electrician.		
Photos			







Location of grounding rod



Electrical outlet shows proper operation, grounding and polarity.



Electrical outlet shows proper operation, grounding and polarity.



GFCI is inoperable. Recommend having replaced by a Licensed Electrician.



Reference location for prior slide.



1. GFCI is inoperable. Recommend having replaced by a Licensed Electrician.



Reference location for prior slide.

### Building(s) Exterior Wall Construction

Type

☐ Not Visible X Framed ☐ Masonry Other:

☐ Not Visible X Satisfactory ☐ Marginal ☐ Poor Condition

Comments



Exterior Doors	
Main Entrance	N/A Weatherstripping: X Satisfactory  Marginal Poor  Missing Replace Door condition: Satisfactory  Marginal Poor
Patio	X N/A Weatherstripping: ☐ Satisfactory ☐ Marginal ☐ Poor ☐ Missing ☐ Replace Door condition: ☐ Satisfactory ☐ Marginal ☐ Poor
Rear door	X N/A Weatherstripping: ☐ Satisfactory ☐ Marginal ☐ Poor ☐ Missing ☐ Replace Door condition: ☐ Satisfactory ☐ Marginal ☐ Poor
Other door	X N/A Weatherstripping: ☐ Satisfactory ☐ Marginal ☐ Poor ☐ Missing ☐ Replace Door condition: ☐ Satisfactory ☐ Marginal ☐ Poor
Comments	This is only referenced to the front door, refer to Room Sections with regards to other door conditions.

Very often with homes there are little movements or the builder does not adjust strike plates. In this case there is a small lip or flange that bends that stops the door wiggling when closed properly. There are three types of strike plates: 1. No flange, 2. Closed Flange, 3. Open Flange which can be adjusted with a flat screwdriver. Closed flanges require removing the strike plate and adjusting it with pliers to bend correctly. When strike plates with no flange are present recommend replacing them with strike plates that have an open flange.

#### **Photos**





Exterior A/C - Heat pump "Packaged Unit"

Exterior		
Exterior A/C -	Heat pump "Packaged Unit" cont.	
Unit #1	□ N/A Location:Left of Home Brand:York Model #: Serial #: Approximate Age:	
Condition	Satisfactory Marginal Poor Cabinet/housing rusted	
Energy sourc	eX Electric X Gas Other:	
Unit type	X Air cooled ☐ Water cooled ☐ Geothermal ☐ Heat pump	
Outside Disco	onnect X Yes ☐ No Maximum fuse/breaker rating (amps): Fuses/Breakers installed (amps): ☐ Improperly sized fuses/breakers	
Level	X Yes ☐ No ☐ Recommend re-level unit	
Condenser Fi	ns ☐ Damaged ☐ Need cleaning ☐ Damaged base/pad ☐ Damaged Refrigerant Line 🔣 Satisfactory	
Insulation	X Yes No Replace	
Improper Clea	arance (air flow) Yes X No	
Comments	As we are in the summer months I always recommend having the "Packaged Unit" properly serviced if not serviced within the last three years. Recommend contacting a Licensed HVAC Contractor to properly service unit.	
Photos		



Thermostat shows proper operation on "Heat" setting.



Exterior Temperatures when testing thermostat on "Heat" setting.



Thermostat shows proper operation on "Cool" setting.



Exterior Temperatures when testing thermostat on "Cool" setting.



Recommend additional HVAC tape be applied





Rust is evident on grill cover. Recommend having replaced by a Licensed HVAC Contractor.



No leaks were detected on shut off valve.



Missing cold air return filter







This is defrost this is totally normal.

Interior				
Fireplace				
	□None			
Location(s)	Living Room			
Туре	☐ Gas X Wood ☐ Solid fuel burning stove ☐ Electric ☐ Ventless			
Material	☐ Masonry ☐ Metal (pre-fabricated) 🗵 Metal insert ☐ Cast Iron			
Miscellaneous	s ☑ Blower built-in Operable: ☐ Yes ☐ No Damper operable: ☐ Yes ☐ No ☑ Open joints or cracks in firebrick/panels should be sealed ☐ Fireplace doors need repair			
Damper modi	fied for gas operation ☐ N/A X Yes ☐ No ☐ Damper missing			
Hearth extens	sion adequate X Yes  No			
Mantel	□ N/A X Secure □ Loose □ Recommend repair/replace			
Physical cond	lition Satisfactory ☐ Marginal ☐ Poor ☐ Recommend having flue cleaned and re-examined ☐ Not evaluated			
Comments				
Photos				
	n Monoxide detectors  for \( \text{Yes} \) Present \( \text{Not Present Operable:} \) Yes \( \text{Not Not tested } \) Recommend additional \( \text{Yesent} \) Not Present \( \text{Not Present Operable:} \) Yes \( \text{Not Not tested } \) Recommend additional			
CO Detector	Safety Hazard			
Comments				
Photos				







Indoor humidity levels and temperatures during time of inspection.

Attic/Structure/Framing/Insulation			
	□ N/A		
Access	☐ Stairs ☐ Pulldown 🔀 Scuttlehole/Hatch ☐ No Access Other: Access limited by:		
Inspected fro	Inspected from X Access panel ☐ In the attic ☐ Other		
Location	☐ Hallway X Bedroom Closet ☐ Garage ☐ Other		
Flooring	X Complete ☐ Partial ☐ None		
Insulation	☐ Fiberglass ☐ Batts ☒ Loose ☐ Cellulose ☐ Foam ☐ Other ☐ Vermiculite ☐ Rock wool Depth: ☐ Damaged ☐ Displaced ☐ Missing ☐ Compressed ☐ Recommend additional insulation		
Installed in	Rafters/Trusses Walls Between ceiling joists Underside of roof deck Not Visible		
Vapor barriers ☐ Kraft/foil faced ☐ Plastic sheeting X Not Visible ☐ Improperly installed			
Ventilation	X Ventilation appears adequate ☐ Recommend additional ventilation ☐ Recommend baffles at eaves		
Fans exhausted to Attic: ☐ Yes X No ☐ Recommend repair Outside: ☐ Yes ☐ No ☐ Not Visible			
HVAC Duct	□ N/A Satisfactory □ Damaged □ Split □ Disconnected □ Leaking □ Repair/Replace □ Recommend Insulation		
Chimney chas	se ☐ N/A ☐ Satisfactory ☐ Needs repair 🔀 Not Visible		
Structural problems observed Yes X No Recommend repair Recommend structural engineer			
Roof structur	e Rafters X Trusses		
Ceiling joists	X Wood ☐ Metal ☐ Not Visible		
Sheathing	Plywood XOSB Planking Rotted Stained Delaminated		
Evidence of c	ondensation Yes X No		
Evidence of moisture Yes X No			
Evidence of le	eaking Yes X No		
Firewall between units N/A X Yes No Needs repair/sealing			
Electrical	☐ No apparent defects X Open junction box(es) ☐ Handyman wiring ☐ Knob and tube covered with insulation ☐ Safety Hazard		
Comments			
Photos			









Recommend solid junction box be installed.







Exterior Temperatures when taking thermal readings in the attic.



Thermal Reader shows 84.7 Degrees F on attic access lid.



Thermal Reader shows 125.6 Degrees F at the OSB sheathing this shows there is proper ventilation and a moderate heat index.



Thermal Reader shows 125.4 Degrees F at the eve vent location this shows there is proper ventilation and a moderate heat index.



Thermal Reader shows 114.1 Degrees F at loose insulation location this shows there is proper ventilation and a moderate heat index.



Thermal Reader shows 116.8 Degrees F at the ridge location this shows there is proper ventilation and a moderate heat index.



Thermal Reader shows 114.3 Degrees F at the gable vent location this shows there is proper ventilation and a moderate heat index.

	ALIOL	Lram	~1
1111111	CIIVI	Frame	뾔

Type ☐ Not Visible X Framed ☐ Masonry Other:

Condition ☐ Not Visible X Satisfactory ☐ Marginal ☐ Poor

1. Laser level is placed at the center of the home to show there are no dips, slopes or any structural concerns with regards to the interior frame (cripple stem walls, joist members, subfloor) of the home.








# **Electrical System**

Main panel	
<b>Location</b> Right of Home	
Condition Satisfactory Poor	
Adequate Clearance to Panel X Yes No	
Amperage/Voltage Unknown 60a 100a 150a 200a 400a 120v/240v	
Breakers/Fuses X Breakers Fuses	
Appears grounded	
GFCI breaker   Yes □ No Operable: □ Yes □ No	
AFCI breaker ☐ Yes X No Operable: ☐ Yes ☐ No ☐ Not Tested	
Main wire	isfactory
Branch wire   ☐ Copper ☐ Aluminum ☐ Solid Branch Aluminum Wiring ☐ Not Visible ☐ Safety Hazard	
Branch wire condition	
Comments	
Photos	











Water service	
Main shut-off location Left of Home	
Water entry piping ☐ Not Visible ☐ Copper/Galv. ☐ PVC Plastic ☐ CPVC Plastic ☐ Polybutylene Plastic ☐ PEX Plastic ☐ Lead ☐ Polyethylene	
Lead other than solder joints ☐ Yes X No ☐ Unknown ☐ Service entry	
Visible water distribution piping   X Copper ☐ Galvanized ☐ PVC Plastic ☐ CPVC Plastic ☐ Polybutylene Plastic ☐ PEX Plastic Other:	
Condition Satisfactory Marginal Poor	
Flow Satisfactory Marginal Poor Water pressure over 80 psi Recommend plumber evaluate Recommend pressure regulator	
Pipes Supply/Drain ☐ Corroded ☐ Leaking ☐ Valves broken/missing ☐ Dissimilar metal Cross connection: ☐ Yes ☐ No ☐ Safety Hazard ☐ Recommend repair ☐ Recommend a dielectric union ☐ Satisfactory	
Drain/Waste/Vent pipe ☐ Copper ☐ Cast iron ☐ Galvanized X PVC ☐ ABS ☐ Brass	
Condition Satisfactory Marginal Poor	
Support/Insulation X N/A	
Type:	
Traps proper P-Type   X Yes   No   P-traps recommended	
Drainage	
Interior fuel storage system X N/A ☐ Yes ☐ No Leaking: ☐ Yes ☐ No	
Fuel line N/A Copper Brass Black iron Stainless steel CSST Not Visible Galvanized Recommend CSST be properly bonded	
Condition	
Comments	



Water meter location



Recommend clearing dirt back to properly access shut off valve.



Water shut off location



Copper line is slightly loose to siding. Recommend having properly fastened.





Water at shut off location is 40 PSI which is a satisfactory water pressure. The ideal water pressure for a house is between 40 to 65 psi.



Water level shows 276 PPM which is considered to be in the "Average Tap Water" level range.



200-399 PPM is considered to be in the "Average Tap Water" PPM range.

### Main fuel shut-off location

□ N/A

Location Left of Home

Comments Make sure to be "On the Route" with your propane provider that way you dont run out of propane

unexpected.



Propane shut off location



No leaks were detected on shut off valve.





Propane tank is 77 percent full during time of inspection.



No leaks were detected on shut off valve.

Water heater	
	□ N/A
General	Brand Name: Reliance Serial #: Capacity: Approx. age:
Туре	Gas Electric Oil XLP Other:
Combustion air venting present   Yes □ No □ N/A	
Seismic restraints needed Yes X No N/A	
Relief valve	X Yes ☐ No Extension proper: ☐ Yes ☐ No ☐ Missing ☐ Recommend repair ☐ Improper material
Vent pipe	□ N/A Satisfactory □ Pitch proper □ Improper □ Rusted □ Recommend repair
Condition	
Comments	
Photos	









No leaks were detected on shut off valve.

#### Countertops

Condition

☐ Satisfactory ☐ Marginal X Recommend repair/caulking

**Comments** 

**Photos** 







Recommend using Custom Building Products Polyblend Silicone Acrylic Tile Caulk to properly seal between tiles.



Recommend using Custom **Building Products Polyblend** Haystack Silicone Acrylic Tile Caulk to properly seal between tiles.



#### Cabinets

Condition Comments

**Photos** 

This confidential report is prepared exclusively for Matias Ignacio Marambio ©2023 Dustin Wallace General Contractor Home Inspections





#### Plumbing

Faucet Leaks Yes X No

Pipes leak/corroded ☐ Yes X No

Sink/Faucet Satisfactory Corroded Chipped Cracked Recommend repair

Functional drainage **■ Satisfactory** ■ Marginal ■ Poor

Functional flow **X** Satisfactory ☐ Marginal ☐ Poor

Comments 1. Hot and cold water lines are backwards. Recommend having a Licensed Plumber switch flex line

water supply lines to correct locations.

#### **Photos**





Hot and cold water lines are backwards. Recommend having a Licensed Plumber switch flex line water supply lines to correct locations.



Thermal Imager shows hot water is present through faucet.



#### Walls & Ceiling

Condition

Comments

**Photos** 



Floor

Condition Comments

**Photos** 



Appliances	
Disposal	□ N/A □ Not tested Operable: X Yes □ No
Oven	□ N/A □ Not tested Operable: X Yes □ No
Range	□ N/A □ Not tested Operable: X Yes □ No
Dishwasher	□ N/A □ Not tested Operable: X Yes □ No
Trash Compa	ctor XN/A Not tested Operable: Yes No
Exhaust fan	□ N/A □ Not tested Operable: X Yes □ No
Refrigerator	□ N/A □ Not tested Operable: X Yes □ No
Microwave	□ N/A □ Not tested Operable: X Yes □ No
Other	Operable: X Yes
Dishwasher a	irgap X Yes □ No
Dishwasher d	rain line looped X Yes No
Receptacles p	present X Yes
GFCI	X Yes ☐ No Operable: ☐ Yes ☐ No Recommend GFCI Receptacles: ☐ Yes ☐ No ☐ Potential Safety Hazard(s)
Open ground/	Reverse polarity: ☐ Yes X No ☐ Potential Safety Hazard
Comments	1. Oven and Stove top are considered a fire hazard at their current state. Recommend having a Licensed Plumber further evaluate the gas shut off valve conditions as well as determine the cause of the excessive flaming.
Photos	



Stove top is considered a fire hazard at its current state. Recommend having a Licensed Plumber further evaluate the gas shut off valve conditions as well as determine the cause of the excessive flaming.



Oven is considered a fire hazard at its current state. Recommend having a Licensed Plumber further evaluate the gas shut off valve conditions as well as determine the cause of the excessive flaming.



Microwave shows proper operation.



Exhaust fan shows proper operation.



Dishwasher shows proper operation.



Thermal Imager shows proper operation on rinse cycle.



Thermal Reader shows refrigerator properly operates. (41.9 Degrees F).



Thermal Reader shows refrigerator properly operates. (6.8 Degrees F).




Water is currently not turned on for Ice Machine to properly operate or test.



Electrical outlet shows proper operation, grounding and polarity.

## **Living Room**

•		
Living Room		
Location	Living Room	
Walls & Ceilin	Walls & Ceiling  ☐ Satisfactory ☐ Marginal ☐ Poor ☐ Typical cracks ☐ Damage	
Moisture stains ☐ Yes ☒ No Where:		
Floor		
Ceiling fan	☐ None X Satisfactory ☐ Marginal ☐ Poor ☐ Recommend repair/replace	
Electrical	Switches: X Yes No Operable Receptacles: Yes No Operable Open ground/Reverse polarity: Yes X No Safety hazard Cover plates missing	
Heating source present X Yes ☐ No Holes: ☐ Doors ☐ Walls ☐ Ceilings		
Doors	☐ None X Satisfactory ☐ Marginal ☐ Poor ☐ Cracked glass ☐ Broken/Missing hardware	
Windows	☐ None ☑ Satisfactory ☐ Marginal ☐ Poor ☐ Cracked glass ☐ Evidence of leaking insulated glass ☐ Broken/Missing hardware	
Comments		
Photos		





Recommend lubricating sliding door track with WD40 to ease the operation.





Ceiling fan shows proper operation.



Electrical outlet shows proper operation, grounding and polarity.



Thermal Imager shows proper "Heat" distribution through vent along with properly sealed ducting at the register.

# **Living Room**



Thermal Imager shows proper "Heat" distribution through vent along with properly sealed ducting at the register.



Thermal Imager shows proper "Cool" distribution through vent along with properly sealed ducting at the register.



Thermal Imager shows proper "Cool" distribution through vent along with properly sealed ducting at the register.

# **Dining Room**

Dining Room		
Location	Dining Room	
Walls & Ceilin	Walls & Ceiling   Satisfactory   Marginal □ Poor □ Typical cracks □ Damage	
Moisture stains Yes X No Where:		
Floor		
Ceiling fan	X None ☐ Satisfactory ☐ Marginal ☐ Poor ☐ Recommend repair/replace	
Electrical	Switches: X Yes No Operable Receptacles: Yes No Operable Open ground/Reverse polarity: Yes X No Safety hazard Cover plates missing	
Heating source present X Yes ☐ No Holes: ☐ Doors ☐ Walls ☐ Ceilings		
Doors	☐ None X Satisfactory ☐ Marginal ☐ Poor ☐ Cracked glass ☐ Broken/Missing hardware	
Windows	☐ None ☑ Satisfactory ☐ Marginal ☐ Poor ☐ Cracked glass ☐ Evidence of leaking insulated glass ☐ Broken/Missing hardware	
Comments		
Photos		







Electrical outlet shows proper operation, grounding and polarity.



Thermal Imager shows proper "Heat" distribution through vent along with properly sealed ducting at the register.



Thermal Imager shows proper "Cool" distribution through vent along with properly sealed ducting at the register.

## **Master Bedroom**

Room	
Location	Master Bedroom
Туре	MASTER BEDROOM
Walls & Ceiling	g 🔀 Satisfactory 🗌 Marginal 🔲 Poor 🔲 Typical cracks 🔲 Damage
Moisture stain	s ☐ Yes X No Where:
Floor	
Ceiling fan	□ None Satisfactory □ Marginal □ Poor □ Recommend repair/replace
Electrical	Switches: X Yes No Operable Receptacles: Yes No Operable Open ground/Reverse polarity: Yes No Safety hazard Cover plates missing
Heating source	e present X Yes No Holes: Doors Walls Ceilings
Bedroom Egre	ess restricted N/A Yes X No
Doors	None Satisfactory ☐ Marginal ☐ Poor ☐ Cracked glass ☐ Broken/Missing hardware
Windows	☐ None 【 Satisfactory ☐ Marginal ☐ Poor ☐ Cracked glass ☐ Evidence of leaking insulated glass ☐ Broken/Missing hardware
Comments	
Photos	







Recommend lubricating sliding door track with WD40 to ease the operation.

### **Master Bedroom**



Laser level shows that the floor is properly level and is structurally sound.



Electrical outlet shows proper operation, grounding and polarity.



Thermal Imager shows proper "Heat" distribution through vent along with properly sealed ducting at the register.



Thermal Imager shows proper "Heat" distribution through vent along with properly sealed ducting at the register.



Thermal Imager shows proper "Cool" distribution through vent along with properly sealed ducting at the register.



Thermal Imager shows proper "Cool" distribution through vent along with properly sealed ducting at the register.



Master Bedroom measures 17'00" long.



Master Bedroom measures 13'03" wide.

## **Master Bathroom**

Bath	
Location	Master Bedroom
Sinks	Faucet leaks: Yes X No Pipes leak: Yes X No
Tubs	□ N/A Faucet leaks: □ Yes X No Pipes leak: □ Yes X No □ Not Visible
Showers	□ N/A Faucet leaks: □ Yes X No Pipes leak: □ Yes X No □ Not Visible
Toilet	Bowl loose: ☐ Yes X No Operable: X Yes ☐ No ☐ Cracked bowl ☐ Toilet leaks
Whirlpool	☐ Yes X No Operable: ☐ Yes ☐ No ☐ Not tested ☐ No access door GFCI: ☐ Yes ☐ No ☐ GFCI Recommended
Shower/Tub a	rea ☐ Ceramic/Plastic ☒ Fiberglass ☐ Masonite Other: Condition: ☒ Satisfactory ☐ Marginal ☐ Poor ☐ Rotted floors Caulk/Grouting needed: ☐ Yes ☐ No Where: ☐ N/A
Drainage	X Satisfactory ☐ Marginal ☐ Poor
Water flow	X Satisfactory ☐ Marginal ☐ Poor
Moisture stains present ☐ Yes X No ☐ Walls ☐ Ceilings ☐ Cabinetry	
Doors	X Satisfactory ☐ Marginal ☐ Poor
Window	☐ None X Satisfactory ☐ Marginal ☐ Poor
Receptacles p	present X Yes ☐ No Operable: ☐ Yes ☐ No
GFCI	X Yes
Open ground/Reverse polarity ☐ Yes ☒ No ☐ Potential Safety Hazard	
Heat source p	vresent X Yes No
Exhaust fan	XYes No Operable: Yes No Noisy
Comments	1. Exhaust fan does not operate off of switch. Recommend having repaired by a Licensed Electrician.
Photos	







Exhaust fan does not operate off of switch. Recommend having repaired by a Licensed Electrician.

### **Master Bathroom**



Electrical outlet shows proper operation, grounding and polarity.



Recommend using Custom Building Products Polyblend Haystack Silicone Acrylic Tile Caulk to properly seal between tiles.





Thermal Imager shows hot water is present through faucet.



Recommend removing all painters tape from flex supply lines.



Thermal Imager shows hot water is present through faucet.



Recommend removing all painters tape from flex supply lines.



Thermal Imager shows hot water is present through spout.

### **Master Bathroom**





Thermal Imager shows proper "Heat" distribution through vent along with properly sealed ducting at the register.



Thermal Imager shows proper "Heat" distribution through vent along with properly sealed ducting at the register.



Thermal Imager shows proper "Cool" distribution through vent along with properly sealed ducting at the register.



Thermal Imager shows proper "Cool" distribution through vent along with properly sealed ducting at the register.

Room	
Location	Bedroom 1
Туре	BEDROOM
Walls & Ceilin	ng <mark>⊠ Satisfactory</mark>
Moisture stains ☐ Yes X No Where:	
Floor	
Ceiling fan	
Electrical	Switches: XYes No Operable Receptacles: XYes No Operable Open ground/Reverse polarity: Yes XNo Safety hazard Cover plates missing
Heating source present X Yes ☐ No Holes: ☐ Doors ☐ Walls ☐ Ceilings	
Bedroom Egress restricted □ N/A □ Yes 🗓 No	
Doors	☐ None X Satisfactory ☐ Marginal ☐ Poor ☐ Cracked glass ☐ Broken/Missing hardware
Windows	☐ None Satisfactory ☐ Marginal ☐ Poor ☐ Cracked glass ☐ Evidence of leaking insulated glass ☐ Broken/Missing hardware
Comments	
Photos	





Laser level shows that the floor is properly level and is structurally sound.



Recommend lubricating window track with WD40 to ease the operation.





Electrical outlet shows proper operation, grounding and polarity.



Thermal Imager shows proper "Heat" distribution through vent along with properly sealed ducting at the register.



Thermal Imager shows proper "Cool" distribution through vent along with properly sealed ducting at the register.



Bedroom measures 13'08" long.




Bedroom measures 9'11" wide.

Bedroom 2		
BEDROOM		
g 🔀 Satisfactory 🗌 Marginal 🦳 Poor 🔲 Typical cracks 🔲 Damage		
Moisture stains Yes X No Where:		
Switches: X Yes No Operable Receptacles: Yes No Operable Open ground/Reverse polarity: Yes X No Safety hazard Cover plates missing		
Heating source present X Yes ☐ No Holes: ☐ Doors ☐ Walls ☐ Ceilings		
Bedroom Egress restricted N/A Yes No		
☐ None X Satisfactory ☐ Marginal ☐ Poor ☐ Cracked glass ☐ Broken/Missing hardware		
☐ None Satisfactory ☐ Marginal ☐ Poor ☐ Cracked glass ☐ Evidence of leaking insulated glass ☐ Broken/Missing hardware		









Laser level shows that the floor is properly level and is structurally sound.



Electrical outlet shows proper operation, grounding and polarity.



Thermal Imager shows proper "Heat" distribution through vent along with properly sealed ducting at the register.



Thermal Imager shows proper "Cool" distribution through vent along with properly sealed ducting at the register.



Bedroom 2 measures 12'05" long.




Bedroom 2 measures 10'01" wide.

## **Common Bathroom**

Bath	
Location	Common Bathroom
Sinks	Faucet leaks: Yes X No Pipes leak: Yes X No
Tubs	□ N/A Faucet leaks: □ Yes X No Pipes leak: □ Yes X No □ Not Visible
Showers	□ N/A Faucet leaks: □ Yes X No Pipes leak: □ Yes X No □ Not Visible
Toilet	Bowl loose: ☐ Yes X No Operable: ☐ Yes ☐ No ☐ Cracked bowl ☐ Toilet leaks
Whirlpool	☐ Yes X No Operable: ☐ Yes ☐ No ☐ Not tested ☐ No access door GFCI: ☐ Yes ☐ No ☐ GFCI Recommended
Shower/Tub a	rea ☐ Ceramic/Plastic X Fiberglass ☐ Masonite Other: Condition: X Satisfactory ☐ Marginal ☐ Poor ☐ Rotted floors Caulk/Grouting needed: ☐ Yes ☐ No Where: ☐ N/A
Drainage	Satisfactory Marginal Poor
Water flow	Satisfactory
Moisture stair	ns present  Yes XNo Walls Ceilings Cabinetry
Doors	Satisfactory
Window	☐ None X Satisfactory ☐ Marginal ☐ Poor
Receptacles present X Yes No Operable: Yes No	
GFCI	Yes X No Operable: Yes X No X Recommend GFCI
Open ground/Reverse polarity Yes X No Potential Safety Hazard	
Heat source present X Yes ☐ No	
Exhaust fan	X Yes No Operable: Yes No Noisy
Comments	
Photos	









Thermal Imager shows hot water is present through faucet.

### **Common Bathroom**



Recommend removing all painters tape from flex supply lines



Thermal Imager shows hot water is present through spout.





Thermal Imager shows proper "Heat" distribution through vent along with properly sealed ducting at the register.




Thermal Imager shows proper "Cool" distribution through vent along with properly sealed ducting at the register.

# **Laundry Room**

Laundry	
Laundry sink	X Yes
Faucet leaks	☐ Yes X No
Pipes leak	☐ Yes X No ☐ Not Visible
Cross connec	tions Yes X No Potential Safety Hazard
Heat source present   Yes □ No	
Room vented	X Yes □ No
Dryer vented	N/A ☐ Wall ☐ Ceiling ☐ Floor ☐ Not vented ☐ Plastic dryer vent not recommended ☐ Not vented to exterior ☒ Recommend repair ☐ Safety hazard
Electrical	Open ground/reverse polarity: Yes X No Safety hazard
<b>GFCI</b> present	☐ Yes X No Operable: X Yes ☐ No X Recommend GFCI Receptacles
Appliances	☐ Washer ☐ Dryer ☐ Water heater X No Appliances
Washer hook-up lines/valves ☐ Satisfactory ☐ Leaking ☐ Corroded 🗶 No Appliances	
Gas shut-off valve ☐ N/A X Yes ☐ No ☐ Cap Needed ☐ Safety hazard ☐ Not Visible	
Comments	
Photos	









Electrical outlet shows proper operation, grounding and polarity.



30-Amp dryer outlet shows proper operation, grounding and polarity.



Thermal Imager shows hot water is present through faucet.



Recommend removing all painters tape from both flex lines and drain line.

## **Laundry Room**



Recommend using Custom Building Products Polyblend Haystack Silicone Acrylic Tile Caulk to properly seal between tiles.





Recommend lubricating window track with WD40 to ease the operation.







Recommend replacing damaged dryer vent cover.



Thermal Imager shows proper "Heat" distribution through vent along with properly sealed ducting at the register.



Thermal Imager shows proper "Cool" distribution through vent along with properly sealed ducting at the register.

	Crawl Space
Crawl space	
	□ N/A
Туре	▼ Full crawlspace ☐ Combination basement/crawl space/slab
Conditioned (h	neated/cooled) Yes X No
Comments	
Photos	
Access	
Location	■ Exterior
	n ☐ Access panel 💢 In the crawl space
Comments	
Photos	
Foundation wa	
Condition	Satisfactory Marginal Have Evaluated Monitor Cracks Movement
Material Comments	☐ Concrete block X Poured concrete ☐ Stone ☐ ICF ☐ Wood ☐ Brick
Photos	
1 110103	





Floor

Material

☐ Concrete ☐ Gravel X Dirt Other:

Condition

☐ Typical cracks ☐ Not Visible X Satisfactory

Comments

**Photos** 







Seismic bolts

☐ N/A ☐ None visible

Condition

X Appear satisfactory Recommed evaluation

Comments



Crawl Space
Drainage
Sump pump
Standing water Yes X No Not Visible
Evidence of moisture damage Yes X No
Comments
Photos
Ventilation
□ N/A
Location Wall vents Power vents None apparent
Comments Photos



_	Ster	- V. I	

Material

☐ Steel X Wood ☐ Masonry

Condition


Comments

The best interior design for structural support is a full cripple wall with its own footing spanning from each end of the perimeter wall and this home has that. With a girder post interior wall you often get sags and if not crowned correctly (crowned down) you will often see a sag in the floor which at times could create a sag in the roof line depending on the truss or rafter layout and type of roof. With a full interior cripple wall you have a 16" on center cripple spacing with 2x4 s. By string living from end to end you get a perfect level floor. Some will say full concrete interior walls are better but the argument can be made they lack ventilation. Reality is with girder members you cannot ever expect all 16 to 20 girder members to come straight from the lumber yard and 90 percent of the builders will not return the bad lumber. A crowned girder will create unlevel floors and at times dips in the ridge line. Lastly, the dead load weight is spread out throughout the span from end to end where as post and girder is focused on the weight load on the columns and footings.

#### **Photos**







-			10
	[ 0 ]	100	100
-	ы	-	

Material

☐ Wood ☐ Steel ☐ Truss ☐ Not Visible ☐ 2x8 ☐ 2x10 ☐ 2x12 X Engineered I-Type

☐ Sagging/Altered joists

Condition

Comments





Subfloor

X 3/4" OSB

Condition

☐ Indication of moisture stains/rotting

Comments

**Photos** 



Insulation

■ None

Type

▼ Fiberglass ☐ Cellulose ☐ Rockwool ☐ Foam ☐ Not Visible

☐ Walls X Between floor joists Other:

Location

Comments





	Garage
Туре	
Type Comments Photos	None  X Attached □ Detached □ 1-Car X 2-Car □ 3-Car □ 4-Car □ Carport
Stoops/Steps	
	None
Material	Concrete X Wood Other: Railing/Balusters recommended
Condition	Satisfactory ☐ Marginal ☐ Poor ☐ Safety Hazard ☐ Uneven risers ☐ Rotted/Damaged ☐ Cracked ☐ Settled
Comments	
Photos  Automatic Or	
Automatic Op	□ None □ N/A
Operation	▼ Operable
Comments	En alegano — makarana
Photos	





Safety Revers	se
	□ None □ N/A
Operation	X Operable ☐ Not Operable ☐ Need(s) adjusting ☐ Safety hazard ☐ Photo eyes and pressure reverse tested
Comments	
Photos	
Floor	
Material	X Concrete ☐ Gravel ☐ Asphalt ☐ Dirt Other:
Condition	■ Satisfactory
Source of Ign	ition within 18" of the floor  N/A  Yes  No
Comments	
Photos	





Garage Floor measures 19'06" wide.



Garage Floor measures 19'05" long from garage door to staircase.

Sill Plates

☐ None X Not Visible

Type ☐ Floor level X Elevated

**Condition** ☐ Rotted/Damaged ☐ Recommend repair

**Comments** 

**Photos** 



	MOF	head		00
프	vei	Heau	L	UU

□ N/A

Material ☐ Wood X Fiberglass ☐ Masonite ☐ Metal ☐ Recommend repair

☐ Weatherstripping missing/damaged ☐ Loose/missing

Recommend Priming/Painting Inside & Edges ☐ Yes X No

Comments









Garage Door opening measures 6'11" high.



Garage Door opening measures 15'10" wide.

#### Exterior Service Door

None

Condition

Comments

1. Recommend replacing existing door sweep with one that has a vinyl seal.






Recommend replacing existing door sweep as the door does not properly swing without scratching threshold.



Recommend replacing existing door sweep with one that has a vinyl seal.



Electrical Receptacles
☐ Yes ☐ No ☐ Not Visible Operable: ☐ Yes ☐ No
Reverse polarity Yes X No
Open ground ☐ Yes X No ☐ Safety Hazard
GFCI Present   X Yes   No Operable:   Yes   No   Handyman/extension cord wiring  Recommend GFCI Receptacles
Comments
Photos



	Electrical outlet shows proper
	operation, grounding and polarity.
Fire Separatio	on Walls & Ceiling
	□ N/A □ Present □ Missing □ Recommend repair
Condition	
Moisture Staiı	ns Present Yes X No
Typical Crack	s Yes X No
Fire door	Not verifiable ☐ Not a fire door ☐ Needs repair X Satisfactory
Self closure	□ N/A □ Satisfactory X Inoperative □ Missing
Comments	
Photos	





Recommend tightening self closing mechanism to properly latch door.