



- We will take appropriate measures to contain dust during installation. A general cleaning will be performed upon completion of the work.
- All indoor installations will include wire mold for a clean, professional appearance.
- During installation, please keep pets in a kennel and away from the work area to ensure the workers' safety.

4. Common Area & Riser Work

During the week between the test floor and full installation, work will be completed in common areas, roofs, riser spaces, and the parking garage. Residents who wish to have their unit work completed early may be accommodated, schedule permitting.

5. Programming & 100% System Test

Once all units are completed and the system reaches substantial completion, our fire alarm technicians will program the panels and prepare for the mandatory **100% system test**. A **3-4-week notice** will be provided. This test is required by code and requires access to all units.

6. Honolulu Fire Department (HFD) Final Inspection

Following the 100% system test, the results will be submitted to the **Honolulu Fire Department (HFD)**, who will schedule their final inspection. This inspection is mandatory and requires access to all units.

7. System Commissioning & Decommissioning of the Old System

Once the new system is commissioned by HFD, our team will return to decommission and remove the existing fire alarm system. We will also coordinate final inspections with State Electrical and Building Inspectors so the project can be officially closed out.

Access Summary

Access to residential units will be required **three (3) times** for:

- Device installation
- 100% system testing
- HFD final inspection