

[illegible]

Rodelinda: Scenic Load In Schedule

(Subject to change)

Revision date: 4/3/19

Week #1																	
Saturday			Sunday		Monday		Tuesday		Wednesday		Thursday		Friday		Saturday		
Date	30			31		1		2		3		4		5		6	
Time Slot	2 pm - 6 pm			9 am - 1 pm		2 pm - 6 pm				2 pm - 6 pm				2 pm - 6 pm		2 pm - 6 pm	
Shared w/	Lx			N/A		Lx. Sound.				Lx. Sound.				Lx (Focus)			
Crew	J-RCO		D-SA		J-RECO		D-SA		All								
Primary Tasks	1st Truck		4th Truck		SR Wall Flats				Wall Reveals		Pick up: Molding ground-row carpet quick-clamps				Pull Pit Cover		
	Start floor	Set SL Pivot rig	Install portal	Install Pivots					Strike legs				TBA				
				Set wall Rig					Transoms								
Time Slot	7 pm - 11 pm			2 pm - 6 pm		7 pm - 11 pm		7 pm - 11 pm		7 pm - 11 pm		7 pm - 11 pm		7 pm - 11 pm		7 pm - 11 pm	
Shared w/	N/A			Lx								Lx. Sound. Props.		Lx (Focus)			
Crew	J-COD		S-AR		J-CO		SR AE		J-ACO		S-RE						
Primary Tasks	Finish Floor	Set SR Pivot rig	Install Portal	Install Pivots	SL Wall Flats		Wall Reveals		Transoms	Molding	Super Title	Trouble shoot			Finish Pit		
	2nd Truck run	Set Portal Rig							Prison Doors	DS Leg Pipes							
	3rd Truck run								Set door tracks	Ground Row	Masking Walls						

Crew Key

D Duncan
S Sam
A Ashley
J Jonah
R Riley
E Eric
C Cam
O Olivia

Week #2														
Date	7		8		9		10		11		12		13	
Time Slot	2 pm - 6 pm		2 pm - 6 pm				2 pm - 6 pm				2 pm - 6 pm		2 pm - 6 pm	
Shared w/	Sound		Lx. Sound. Props.											
Crew														
Primary Tasks	Masking Walls		Drop				Notes				Notes		Notes	
	Ground row	Notes	US Legs											
			Quiet time 5pm-7pm											
Time Slot	7 pm - 11 pm		7 pm - 11 pm		7 pm - 11 pm		7 pm - 11 pm		7 pm - 11 pm		7 pm - 11 pm		7 pm - 11 pm	
Shared w/	Lx													
Crew														
Primary Tasks	TBA		Shift Rehearsal		Tech Starts		Piano Tech		Piano Dress		Orchestra Dress		Orchestra Dress	

Rodelinda

Build Time Estimations

Director	Steve Lacosse	Primary Crew = 6 Total Shop Hours = 120 Primary Crew Available hours = 720 Estimated Primary Crew Hours = 632 Estimated HomeShop Crew Hours = 216	Notes: Paint times to be added
Designer	Manika Gupta		
TD	Duncan Jenner		
ATD	Sam Santoianni		
Dtaftsperson	Ashley Acevedo		
LC	Jonah Hargett		
Date	1/7/2019		
Rev. Date	1/22/2019		

	Crew Periods	# of Crew	# HomeShop	Total Crew Hrs	Total HS Hrs
Pivoting walls				368	216
Upper frames					
Cut Steel	3	2		24	0
Weld Steel	4	1	1	16	16
Lower Frames					
Cut Steel	3	2		24	0
Weld Steel	4	1	1	16	16
Skin					
Cut and apply Luan	1	2		8	0
Foam cut on CNC	4	0	1	0	16
Apply Foam	1	2		8	0
Carve Foam	5	2	2	40	40
Molding					
Cut Molding	1	2	1	8	4
Apply Molding	1	2	1	8	4
Weather Molding	1	2	1	8	4
Archways					
Cut and Carve Foam	4	2	1	32	16
Apply Foam	2	2	1	16	8
Doors and Transoms					
Build Doors & Transoms	2	2	1	16	8
Build tracking system	4	2	1	32	16
Hang Doors & Transoms	1	2	1	8	4
Troubleshoot tracking	2	2	1	16	8
Back Paint Walls	2	4		32	0
Pivot Pipes					
Build & Attach brackets	2	1	1	8	8
Attach pivot bearings	2	1	1	8	8
Trial Assemble					

Set up hard points & pivot	1	2	2	8	8
Set up Wall	2	2	2	16	16
Attach Doors	1	2	2	8	8
Troubleshoot everything	1	2	2	8	8

Masking Walls				60	0
Pull stock flats	0.5	3		6	0
Build custom flats					
Cut lumber	1	2		8	0
Assemble	1	4		16	0
backpaint	1	2		8	0
Combine flats	1	4		16	0
Pull jacks	0.5	3		6	0

Portal				164	0
Build Outer Flats					
Cut lumber	2	2		16	0
Assemble Flats	3	2		24	0
Backpaint	1	4		16	0
Build Foam Units					
Make Hot Wire Cutter	1	2		8	0
Cut Luan	2	2		16	0
Cut foam too rough size	2	2		16	0
Glue foam to luan	2	2		16	0
Wire cut Foam	1	2		8	0
Add rigging					
Pull gak/make stingers	1	1		4	0
Attach rigging points	1	2		8	0
Trial Assemble	2	4		32	0

Miscellaneous				40	0
Floor					
Cut additional panels	1	2		8	0
Layout for Paints	0.5	4		8	0
Pack up for load in	0.5	4		8	0
The Tomb					
Unknown build	2	2		16	0
				0	0
				0	0
				0	0