

The top and bottom modules are supposed to be joined along the entire perimeter of the home with 12" tall OSB. This is a structural requirement and this operation is to be done immediately upon the modules being placed. Liscoct never performed this required operation, and instead, just started installing cosmetic trim over this joint.

