
PRE-WALKTHROUGH IRRIGATION CHECKLIST

**BEFORE SCHEDULING A SITE WALKTHROUGH, ENSURE THE FOLLOWING
ARE COMPLETE:**

- The controller and weather sensor are installed and operable. Zone numbers are assigned as shown on plans.
- Nozzles are checked for clogs, and adjusted for overspray onto paved areas.
- All zones have been checked for leaks and correct head and valve box heights.
- All quick-couplers are staked and clamped according to plan detail.
- No drip tubes are exposed. Drip indicator heads and flush valves are installed.
- Where required, grounding and surge protection is installed.

Additional Comments:

Signature, Installation Contractor

Date