D	% Complet	te Task Name	Duration	Start	Finish			7, '13			I _	I _			4, '13		T		
1	100%	Master Bathroom	9 days	Mon 7/8/13	Thu 7/18/13	S	S	M	T	W	T	F	\ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	S	M	Т	W	T	
		Remodel																	
2	100%	Mobilize and set u	p. 0.5 days	Mon 7/8/13	Mon 7/8/13														
3	100%	Demo.	0.5 days	Tue 7/9/13	Tue 7/9/13														
4	100%	Framing.	0.5 days	Tue 7/9/13	Tue 7/9/13														
5	100%	Rough in plumbing (sink, toilet and sho fixtures).	•	Wed 7/10/13	Wed 7/10/13														
6	100%	Rough in electrical fixture boxes, outle switch boxes, pull	et and	Wed 7/10/13	Wed 7/10/13														
7	100%	Install drywall.	0.5 days	Wed 7/10/13	Wed 7/10/13														
8	100%	Install cement boa	rd. 0.5 days	Wed 7/10/13	Wed 7/10/13														
9	100%	First coat of drywa mud.	II 0.5 days	Wed 7/10/13	Wed 7/10/13														
10	100%	Waterproof showe surround.	er 0.5 days	Wed 7/10/13	Wed 7/10/13														
11	100%	Finish coat for dryv	wall. 0.5 days	Thu 7/11/13	Thu 7/11/13														
12	100%	Install tile (shower surround and floor bathroom floor).		Thu 7/11/13	Thu 7/11/13														
13	100%	Paint walls/ceiling.	. 1 day	Fri 7/12/13	Fri 7/12/13														
14	100%	Grout tile.	0.5 days	Fri 7/12/13	Fri 7/12/13														
15	100%	Install cabinets, countertops and bathroom wall fixt	0.5 days ures.	Mon 7/15/13	Mon 7/15/13														
Project: Master Bathroom Schedu Date: Sun 7/7/13 Task Split Milestone Summary Project Sumn					External Mile	stone	j	\$				Man	ual Su	ımmaı	ry Rol	lup =			
					Inactive Task							Man	ual Su	ımmaı	ry	•			
			tone	♦	Inactive Miles	ne	\langle				Start	only:			Г				
					Inactive Summary								h-only	,		٦	l		
			•	·		ui y		_					•	'		_	•		
			•		Manual Task						Dead				•	•			
		Exterr	nal Tasks		Duration-only	/						Prog	ress						
					Page 1														

ID	% Complete Task Name		Duration	Start	Finish		Jul 7, '13 Jul 14, '13												
						S	S	М	Т	W	Т	F	S	S	M	Т	W	Т	F
16	100%	Paint and install trim.	0.5 days	Tue 7/16/13	Tue 7/16/13														
17	100%	Install plumbing fixtures	0.5 days	Tue 7/16/13	Tue 7/16/13										ĺ				
18	100%	Install shower door.	0.5 days	Tue 7/16/13	Tue 7/16/13										i				
19	100%	Caulk where needed.	0.5 days	Wed 7/17/13	Wed 7/17/13														
20	100%	Install electrical fixtures and trim plates.	0.5 days	Wed 7/17/13	Wed 7/17/13														
21	100%	Clean and seal grout.	0.5 days	Wed 7/17/13	Wed 7/17/13														
22	100%	Final cleanup.	0.5 days	Thu 7/18/13	Thu 7/18/13														
23	100%	Final walkthrough.	0.5 days	Thu 7/18/13	Thu 7/18/13												ı		
24	100%	Demobilize.	0.5 days	Thu 7/18/13	Thu 7/18/13														

