

Build Sinks			Melvin	2.5
Always put feet	2 hrs	longest		
Sometimes weld longer legs	1.5 hrs	shortest		
Sometimes cut legs				
Always install drains	0.25			
Always install faucet with 90s	0.25			
Hand Sink: install drain, install faucet	0.5 hrs			
Install Water Heater			Carlos	0.5
Install bracket and hang water heater	0.5			
Fill Hatch cutout	1	longest		
	0.5	shortest		
Install Sinks	0.6 hrs		Carlos	0.6
Wall mount water pump + 12V	0.6		Carlos	0.6
Install freshwater tank			Carlos	0.3
Install 90s, connect fill and vent to fill hatch	0.3			
Hang grey water tank	3	shortest	Melvin	4
	4	longest		
Run freshwater lines			Carlos	3.5
install 90s on water heater	0.5			
run PEX lines	3			
Run greywater lines			Carlos	6
drill hole in floor	0.3			
run PVC	4			
fittings on grey water tank + valve	1			
Air gaps - need legs to hold PVC	0.6			
			Carlos	12 1.5 days
			Melvin	6.5 <1 day