



POSITIVE ENERGY SOLAR CONTRACTORS

CVC57233

www.PositiveEnergySolar.US

EC13011008

INSTALLATION CHECKLIST

SERVICE TECH NAME: _____ INSTALLATION DATE: _____

CUSTOMER NAME: _____

CUSTOMER ADDRESS: _____

CITY: _____ STATE: _____ ZIP: _____

Task Description	Completed (✓)	Initials
Permit posted		
Valves / controller are accessible and labeled for customer		
System start up & tested for pressure leaks		
Garbage removed from roof, gutters, ground and yard		
Check vacuum breaker		
Sensor wire (if applicable), zip tie is clipped, strap is out of sight		
Header dates & serial numbers recorded for UMA Portal		
Any broken tile beyond repair?	<input type="checkbox"/> YES <input type="checkbox"/> NO	
Any cracked tiles repaired or replaced on site?	<input type="checkbox"/> YES <input type="checkbox"/> NO	
Any damage to screens, landscaping or property? (If yes, include photos)	<input type="checkbox"/> YES <input type="checkbox"/> NO	
Penetrations sealed		
Tested Valves, sensors & actuators functioning properly		
Hardware and panel mounts secured		
Valve set for all water features		
Plumbing properly glued and secured to roof 4' high, 8' vertical		
All tools and extension cords collected		
Pictures to submit (pool equipment pad, roof and install)		
Customer walk through on system operation (present Owner's Manual)		