

Solar Commissioning Form

We use this information for pre approvals & metering paperwork only.

Name Customer *

First Name Last Name

Installer Company *

Installation address *

Street Address

Suburb

City

Inverter Commissioning

Inverter Manufacturer *

Inverter Model *

Inverter Serial Number *

Solar Panel Model *

Has the system been installed to AS4777.2 *

Yes

No

Has the inverter has been set to Australian A *

Yes

No

Have you taken video or photo evidence of the inverter setting (Australia A) *

Yes

No

Solar System checklist

Yes No N/A

Earth continuity test main earth bar to all panels/racking etc (pass to standards)

Dc string test

Site labelling? Inverter, Switchboards, meter panel, POA, Pit

Disconnection point labeling? (if no DC isolator)

Switchboard fit off, tested and fire sealed?

Are the panels installed as per design

Is the roof watertight?

Has the customer received the hand over procedure?

Have you selected the Australia A settings?

Have you installed export limiting device or smart meter

Is the inverter on the network

Electrician *

Located on your bill & mete

The Elec&Co Team.