Ashley Valley Water and Sewer Improvement District

609 W. Main, P.O. Box 967 Vernal Utah 84078 435-789-9400~Fax 435-789-5754

NEW SEWER LATERAL INSTALLATION AND INSPECTION FORM

The undersigned hereby requests an inspection of the installation of the sewer lateral listed below and agrees to release Ashley Valley Water and Sewer Improvement District of any and all claims relating to the installation of the sewer lateral. Customer is responsible for sewer line from the home to the point of main line connection. Inspection services are strictly for ensuring that District installation standards are met and is not intended to provide any kind of warranty or guarantee against future use.

| CHECK WHICH APPLIES | TO YOU: Homeowner | | Contra | ctor | | | | |
|---|------------------------|------------|-------------|-----------|-----|----|--|--|
| INSPECTION TYPE: | Main Line Stub Out | | Home I | .ateral | | | | |
| SERVICE ADDRESS: | | | | | | | | |
| Homeowner Name: | | | _Phone | Numbe | er: | | | |
| Contractor Name: | | | Phone | Numbe | er: | | | |
| Subdivision Name:Lot Nur | | | | mber: | | | | |
| Contractor Signature: | | | | _ Date: | : | | | |
| | NSTALLATION AND INSP | ECTION (fo | r inspector | use only) | | | | |
| Name of Inspector: <u>ALLEN HA</u> | <u>CKING</u> | | | | | | | |
| Is the contractor licensed ar | nd bonded? | | | Yes | | No | | |
| Does the lateral pipeline meet installation specification? | | | | Yes | | No | | |
| Are all fittings gasket or solvent welded joints? | | | | Yes | | No | | |
| Is the select gravel bedding compacted under pipe? | | | | Yes | | No | | |
| Is there a cleanout at property line, back of sidewalk, or in public utility easement with brass or locatable cleanout plugs? | | | | Yes | | No | | |
| Is there a cleanout at the ho or combination of bends ec | | _ | | Yes | | No | | |
| Is the slope of the service land | teral a minimum of 2%? | | | Yes | | No | | |
| Is the line installed below the frost line or insulated? | | | | Yes | | No | | |
| Have photographs been taken and placed in customer's file? | | | | Yes | | No | | |
| Has a backwater valve been installed if the lowest basement plumbing drain is below the rim of the nearest manhole in the street? | | | | Yes | | No | | |
| Have photographs been tal | ken and attached? | | | Yes | | No | | |
| Comments: | | | | | | | | |
| | | | | | | | | |
| INSPECTORS SIGNATURE: | | | _ DATE: | | | | | |
| DATE OF CONNECTION: | | | | | | | | |
| IMPACT FFF'S PAID | | | | | | | | |

(Check with office)