



# IdleLogic™ Diagnostic Checklist

*Required for Warranty Claim Review Field Diagnostics*



## CLAIM INFORMATION

Field	Detail
Dealer Name	_____
Technician Name	_____
Customer / Fleet Name	_____
Date of Installation	_____
Claim Submission Date	_____
BPU Serial Number	_____
Truck Year	_____
Make	_____
Model	_____
Last 8 of VIN	_____
FleetSavvy™ Status	<input type="checkbox"/> Active <input type="checkbox"/> Inactive <input type="checkbox"/> Faults DTCs



## STEP 1: VISUAL & PHYSICAL INSPECTION

Inspection Item	Pass	Fail	N/A	Notes
BPU housing intact and securely mounted	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
All wiring secured, clean, and free of corrosion or burns	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Main fuse and DC breaker in place and intact	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Terminals tight, clean, insulated	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
DC-DC charger wiring verified and secure	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
No signs of tampering or unauthorized modification	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____



## STEP 2: VOLTAGE, CCA & LOAD TESTING



### Truck Batteries – Individual CCA Load Test (Engine OFF)

Battery	Voltage	Rated CCA	Tested CCA	% of Rated	Pass/Fail	Notes
Battery 1	_____ V	_____	_____	_____ %	<input type="checkbox"/> / <input type="checkbox"/>	_____
Battery 2	_____ V	_____	_____	_____ %	<input type="checkbox"/> / <input type="checkbox"/>	_____
Battery 3	_____ V	_____	_____	_____ %	<input type="checkbox"/> / <input type="checkbox"/>	_____
Battery 4	_____ V	_____	_____	_____ %	<input type="checkbox"/> / <input type="checkbox"/>	_____

*Batteries under 70% of rated CCA should be considered failing, even if voltage is above 12.5V.*



### Alternator & Voltage Drop Test (Engine ON)

Test	Measured Voltage	Pass/Fail	Notes
Alternator output at alternator terminal	_____ V	<input type="checkbox"/> / <input type="checkbox"/>	_____
Voltage at truck batteries harness terminal	_____ V	<input type="checkbox"/> / <input type="checkbox"/>	_____
Voltage at BPU charge input (DC-DC charger)	_____ V	<input type="checkbox"/> / <input type="checkbox"/>	_____
Voltage drop from alternator to BPU input	_____ V	<input type="checkbox"/> / <input type="checkbox"/>	Should be < 0.5V



### IdleLogic BPU – LiFePO<sub>4</sub> Battery Voltage Test

Test Point	Voltage	Pass/Fail	Notes
BPU resting voltage (total system)	_____ V	<input type="checkbox"/> / <input type="checkbox"/>	Expect 26.4V–27.2V
BPU voltage under load (HVAC or inverter active)	_____ V	<input type="checkbox"/> / <input type="checkbox"/>	Should remain > 25.0V
Charge input (engine running)	_____ V	<input type="checkbox"/> / <input type="checkbox"/>	Expect 27.0V–29.2V
BPU Battery A (12.8V nominal LiFePO <sub>4</sub> )	_____ V	<input type="checkbox"/> / <input type="checkbox"/>	~13.2V
BPU Battery B (12.8V nominal LiFePO <sub>4</sub> )	_____ V	<input type="checkbox"/> / <input type="checkbox"/>	~13.2V



## STEP 3: THERMAL & ENVIRONMENTAL CHECK

Item	Pass	Fail	N/A	Notes
No swelling, overheating, or heat discoloration	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
BPU cool to touch after startup cycle	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
No liquid, venting, or odor present	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
BPU location properly ventilated	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
System mounted within acceptable cabin temp zone	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	0–50°C range



## STEP 4: TELEMATICS & FIRMWARE CHECK

Item	Pass	Fail	N/A	Notes
FleetSavvy™ portal is accessible and reporting	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Last 7 days of data shows normal or relevant fault logs	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Firmware version is current (auto-checked via portal)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
OTA update history (if applicable) reviewed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____



## STEP 5: FUNCTIONAL TEST

Function	Pass	Fail	N/A	Notes
System powers up and initializes	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
IdleLogic BPU supplies power to inverter/loads	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
DC-DC charger activates with engine on	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
Breaker not tripped / internal fuse intact	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
No shutdowns or restarts under load	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____
All system LEDs or indicators functioning	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	_____



## REQUIRED ATTACHMENTS

- ☐ Photos of installation: wiring, mount location, battery access
- ☐ Screenshot or PDF of FleetSavvy™ logs (last 7 days)
- ☐ Proof of install date (invoice or dealer work order)
- ☐ Screenshot of firmware version (if applicable)



## TECHNICIAN SIGN-OFF

I certify that I have completed all required tests and inspections listed above, and that the information provided is accurate and complete.

**Technician Name:** \_\_\_\_\_

**Signature:** \_\_\_\_\_

**Date:** \_\_\_\_\_