

Plant Service Record



Date: 23-V-2023		Fitter's name: DOM	
Plant Item: COMACCHIO -305		Plant no.: R-67	
Hour reading:			
Description of work carried out		Time taken (hours)	Initials
RE-WIRE FRONT AND BACK MAGNETS FOR CAGE			DT
RE-DRILL AND RE-TAP NEW MOUNTING HOLES FOR MAIN GATE MAGNET			
TESTED - BOTH MAGNETS WERE WORKED WHILE TEST WAS PERFORMED			DT
Parts/materials used		Quantity	
SPADE CONNECTORS		14	
Fitter's comments:			
DUE TO SIZE OF SUPPLY CABLE I WASN'T ABLE TO USE PLUG FOR CONNECTIONS. INSTEAD I USED CRIMPING SPADE TERMINALS; COVER IT WITH HEAT SHRINK MAIN MAGNET (MAIN GATE)			
No 1 → BLACK & WHITE    No 7 → BLACK			
No 2 → RED & WHITE			
No 3 → RED			
No 4 → BROWN			
No 5 → PURPLE			
No 6 → BLUE			
Fitter's Signature (work complete)		24.V.2023	