




SOCOTEC

Plant Service Record

Date: 26-IV-2023		Fitter's name: DOM	
Plant Item: COMACCHIO 205		Plant no.: R-73	
Hour reading:			
Description of work carried out	Time taken (hours)	Initials	
FREE ADJUSTER KNOB for HOLD BACK		DV	
TEST TOP CLAMPS UNINSTALL CHECK VALVE (INSTALL 2xT-PIECE INSTEAD)			
SWAP CLAMPS TOP LEFT ON TOP RIGHT AND VICE VERSA		D17	
Parts/materials used		Quantity	
Fitter's comments: RIG NEED MORE TESTS TO ADJUST SLIDING ON TOP CLAMP. STILL IF NOT SLIDING EQUALLY BUT IT'S OPPOSITE THAN IT WAS. ADJUSTER ON LEFT RAM (FACING RIG) IT SEEMS NOT WORKING. PROBABLY NEED MORE TESTS USING 2x FLOW ADJUSTERS.			
Fitter's Signature (work complete)		 9-V-2023	