



SOCOTEC

Plant Service Record

Date: 15-V-2023	Fitter's name: DM	
Plant Item: R-73 MACCHIO	Plant no.: R-73	
Hour reading: 205		
Description of work carried out	Time taken (hours)	Initials
INSTALL FLOW CONTROL VALVE		DD
TEST it NO LEAKS FOUND <del>WHILE</del> WHILE TESTED		DD
RE-TENSION V-BELT (ALTERNATOR)		DD
SECURE HOSES ON MAST TO HEAD		DD
Parts/materials used	Quantity	
FLOW CONTROL VALVE	X1	
HOSE 1/4" + FITTINGS 10L X2		
Fitter's comments: CLAMPS SLIDING OFF EQUALLY ON HIGHER ENGINE RPM'S IT'S VARIOUS ON LOWER RPM'S		
Fitter's Signature (work complete)	DM 15-V-2023	